



DESIGN FORUM
INTERNATIONAL

• ARCHITECTURE • URBAN DESIGN • TOWN PLANNING •

Form-REG-1
ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 20/08/2025

Information as on _____

Subject: Certificate of Percentage of work done for the Project <Project- THE SEPHYRA>
<Project_Registration_No> situate in Village / Sector-25, GH - A4, JP GREEN SPORTS CITY, SDZ, YAMUNA EXPRESSWAY, GREATER NOIDA Tehsil_SADAR_____Competent / Development Authority __YEIDA_District_GAUTAM BUDH NAGAR PIN____201301_____admeasuring __19039__sq.mts. area being developed by [IMPERIA STRUCTURES LTD.][UPRERAPRM 4497]

I/We DESIGN FORUM INTERNATIONAL_ have undertaken assignment as Architect for certifying Percentage of work done for the project < THE SEPHYRA><NA> situate on the Khasra No/ Plot no _GH - A4 , SECTOR - 25 of village _JP GREEN SPORTS CITY, SDZ, YAMUNA EXPRESSWAY, GREATER NOIDA tehsil_SADAR- competent/ development authority _YEIDA_District_GAUTAM BUDH NAGAR_PIN _201301_ admeasuring _19039_ sq.mts area being developed by <IMPERIA STRUCTURES LTD><UPRERAPRM 4497>

1. Following technical professionals are appointed by Promoter: -

- (i) M/Shri/Smt _____ VIKAS KUMAR_ as Licensed Surveyor / Architect
- (ii) M/s/Shri/Smt__V.D.SHAMRA_ as Structural Consultant
- (iii) M/s/Shri/Smt__CHANDERPAL_ as MEP Consultant
- (iv) M/s/Shri/____HAMANT_ as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

Table - A

Building/Wing/ Block /Tower Number or Name		Tower-A1			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-11-2025	21-11-2025
2	Total Number of Basement and Plinth		0%	25-11-2025	29-11-2025
3	Total Number of Podiums		0%	01-12-2026	21-12-2026
4	Stilt Floor	1	0%	12-02-2027	12-04-2027
5	Total Number of Slabs of Super Structure	20	0%	01-04-2027	31-12-2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-06-2027	12-03-2028
7	Sanitary Fittings within the Flat/Premises,		0%	01-08-2027	01-07-2028

VIKAS KUMAR
CA/2022/146770

8	Electrical Fitting within the Flat/Premises		0%	01-08-2027	01-04-2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	01-05-2027	01-03-2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-03-2027	01-03-2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	01-03-2027	01-04-2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%	01-05-2025	01-01-2028

Table - A

Building/Wing/ Block /Tower Number or Name		Tower-A2			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-11-2025	21-11-2025
2	Total Number of Basement and Plinth		0%	25-11-2025	29-11-2025
3	Total Number of Podiums		0%	01-12-2026	21-12-2026
4	Stilt Floor	1	0%	12-02-2027	12-04-2027
5	Total Number of Slabs of Super Structure	20	0%	01-04-2027	31-12-2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-06-2027	12-03-2028
7	Sanitary Fittings within the Flat/Premises,		0%	01-08-2027	01-07-2028
8	Electrical Fitting within the Flat/Premises		0%	01-08-2027	01-04-2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	01-05-2027	01-03-2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-03-2027	01-03-2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	01-03-2027	01-04-2028

VIKAS KUMAR
CA/2022/146770

12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%	01-05-2025	01-01-2028
Table - A					
Building/Wing/ Block /Tower Number or			Tower-B1		
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-11-2025	21-11-2025
2	Total Number of Basement and Plinth		0%	27-01-2026	17-02-2026
3	Total Number of Podiums		0%	01-03-2026	01-04-2026
4	Stilt Floor	1	0%	01-04-2026	31-03-2027
5	Total Number of Slabs of Super Structure	26	0%	01-04-2026	31-03-2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-06-2027	12-03-2028
7	Sanitary Fittings within the Flat/Premises,		0%	01-08-2027	01-07-2028
8	Electrical Fitting within the Flat/Premises		0%	01-08-2027	01-04-2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	01-05-2027	01-03-2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-03-2027	01-03-2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	01-03-2027	01-04-2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%	01-05-2025	01-01-2028



VIKAS KUMAR
 CA/2022/146770

Table - A					
Building/Wing/ Block /Tower Number or		Tower-B2			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-11-2025	21-11-2025
2	Total Number of Basement and Plinth		0%	25-11-2025	29-11-2025
3	Total Number of Podiums		0%	27-01-2026	17-02-2026
4	Stilt Floor	1	0%	01-03-2026	01-04-2026
5	Total Number of Slabs of Super Structure	26	0%	01-04-2026	31-03-2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-06-2027	12-03-2028
7	Sanitary Fittings within the Flat/Premises,		0%	01-08-2027	01-07-2028
8	Electrical Fitting within the Flat/Premises		0%	01-08-2027	01-04-2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	01-05-2027	01-03-2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-03-2027	01-03-2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	01-03-2027	01-04-2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%	01-05-2025	01-01-2028

Table - A					
Building/Wing/ Block /Tower Number or		Tower-B3			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-11-2025	21-11-2025
2	Total Number of Basement and Plinth		0%	25-11-2025	29-11-2025
3	Total Number of Podiums		0%	27-01-2026	17-02-2026
4	Stilt Floor	1	0%	01-03-2026	01-04-2026
5	Total Number of Slabs of Super Structure	26	0%	01-04-2026	31-03-2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-06-2027	12-03-2028
7	Sanitary Fittings within the Flat/Premises,		0%	01-08-2027	01-07-2028
8	Electrical Fitting within the Flat/Premises		0%	01-08-2027	01-04-2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	01-05-2027	01-03-2028

VIKAS KUMAR
CA/2022/146770

10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-03-2027	01-03-2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	01-03-2027	01-04-2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%	01-05-2025	01-01-2028

Table - A

Building/Wing/ Block /Tower Number or		Tower-B4			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	01-11-2025	21-11-2025
2	Total Number of Basement and Plinth		0%	25-11-2025	29-11-2025
3	Total Number of Podiums		0%	18-02-2026	28-02-2026
4	Stilt Floor	1	0%	01-03-2026	01-04-2026
5	Total Number of Slabs of Super Structure	26	0%	01-04-2026	31-03-2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-06-2027	12-03-2028
7	Sanitary Fittings within the Flat/Premises,		0%	01-08-2027	01-07-2028
8	Electrical Fitting within the Flat/Premises		0%	01-08-2027	01-04-2028
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	01-05-2027	01-03-2028
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-03-2027	01-03-2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	01-03-2027	01-04-2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%	01-05-2025	01-01-2028

VIKAS KUMAR
CA/2022/146770

Table - B				
S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0%	01-05-2027	01-05-2028
2	Water Supply/Drinking Water Facilities	0%	01-04-2027	01-04-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	01-03-2027	01-01-2028
4	Storm Water Drain	0%	01-03-2027	01-01-2028
5	Landscaping & Tree Planting	0%	01-06-2027	01-05-2028
6	Street Lighting	0%	01-06-2027	01-05-2028
7	Community Buildings	0%	01-06-2026	01-12-2027
8	Treatment & Disposal of Sewage and Sullage water /STP	0%	01-02-2026	01-12-2027
9	Solid Waste Management & Disposal	0%	01-02-2026	01-12-2027
10	Water Conservation, Rainwater Harvesting	0%	01-02-2026	01-12-2027
11	Energy Management/Use of Renewable Energy	0%	01-06-2027	01-01-2028
12	Fire Protection and Fire Safety Requirements	0%	01-01-2027	01-01-2028
13	Electrical Sub Station, Control Panel & Meter Room	0%	01-06-2027	01-01-2028
14	Receiving Station	0%	01-06-2027	01-12-2027
15	Plan of Development Works	0%	01-06-2027	01-06-2028
16	Emergency Evacuation Services	0%	01-06-2027	01-03-2028
17	Common Facilities in Basement	0%	01-06-2027	01-06-2028
18	Others, if any (please specify)	0%	01-06-2027	01-06-2028

Yours Faithfully

Signature & Name of Architect (VIKAS KUMAR)
 (License no CA/ 2022/146770)
 Mobile No. 9653023047
 Email IDprojects1@dfiarch.com


VIKAS KUMAR
 CA/2022/146770