

Er. DEVESH KUMAR PANDEY
ENGINEER & STRUCTURAL CONSULTANT
OPPOSITE ANDHRA BANK
BABULAL KARKHANA COMPOUND
GWALIOR ROAD JHANSI
M.NO. +919839111476

Date: 17/07/2018

Subject:

Certificate of Percentage of Completion of Construction Work of 17.5% No. of Building(s)/ 7 Block(s) of the _____ Phase of the Project [UPRERA Registration Number] situated on the Khasra No/ Plot no 538,539

Demarcated by its boundaries (latitude and longitude of the end points) 25.4636 to the North _____ to the South 78.559 to the East _____ to the West of village _____ Tehsil Jhansi Competent/ Development authority JDA District JHANSI PIN 284003 admeasuring 14236.01

I/We _____ have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 17.5/33% Building(s)/ 7 Block/ Tower (s) of _____ Phase of the Project, situated on the Khasra No/ Plot no 538,539 of village JHANSI tehsil JHANSI competent/ development authority JDA District JHANSI PIN 284003 admeasuring _____ sq.mts. area being developed by SHRI RADHE RADHE DEVOPERS AND BUILDERS

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt S M TABREZ ALAM as Architect
- (ii) M/s/Shri/Smt DEVESH PANDEY as Structural Consultant
- (iii) M/s/Shri/Smt _____ as MEP Consultant
- (iv) M/s/Shri/Smt NEERAJ JAIN as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

Er. DEVESH KUMAR PANDEY
ENGINEER & STRUCTURAL CONSULTANT
OPPOSITE ANDHRA BANK
BABULAL KARKHANA COMPOUND
GWALIOR ROAD JHANSI
M.NO. +919839111476

Date: 17/07/2018

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs72,00,000
2	Cost incurred as on (based on the actual cost incurred as per records)	37,93251
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	52.68%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs34,06749
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	52.68%

(Enclose separate sheet for the cost calculations)


Signature of Engineer

Name

Address

Aadhar No.

PAN No.


Devesh Kumar Pandey
830790897868
AHGPP3711Q


Er. Devesh Kumar Pandey
Structural Consultant
Babulal Karkhana Compound
Opposite Andhra Bank
Gwalior Road, JHANSI
J.D.A. Approved Engineer
Lic. No -06,

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)

Er. DEVESH KUMAR PANDEY
ENGINEER & STRUCTURAL CONSULTANT
OPPOSITE ANDHRA BANK
BABULAL KARKHANA COMPOUND
GWALIOR ROAD JHANSI
M.NO. +919839111476

.....
Date:

3. We estimate the Total Cost for completion of the project under reference as Rs. 22536871 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being

4. The estimated actual cost incurred till date 16/07/18 is calculated at Rs. 13107731 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 9429140 (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 01-07-18 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs22536871
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs13107731
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	58.16%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs9429140
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs-----
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	58.16%

(Enclose separate sheets for the cost calculations for each unit/building or tower)