



**Form-REG-1  
ARCHITECT'S CERTIFICATE (On Letter Head)**

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No. 01.....

Date: 31-01-2026

Information as on 31-01-2026

**Subject: Certificate of Percentage of work done for the Project "NIP Grand Arcadia" (RERA Registration No. A/F) situated on Khasra no. 69, demarcated by its boundaries : 25.22594, 82.50435, 25.23001, 82.5045, 25.23017, 82.5044, 25.23016, 82.50451 (latitude and longitude of the end-points) to the North, to the South, to the East, to the West of Village - Jaggapatti, Tehsil- Rajatalab, Competent Authority- Zila Panchayat, District - Varanasi, admeasuring 2840 sq. meter, being developed by NIP Housing Private Limited (UPRERAPRM444372)**

I Nishant Shekhar have undertaken assignment as Architect for certifying Percentage of work done for the Project "NIP Grand Arcadia" (RERA Registration No. A/F) situated on Khasra no. 69, demarcated by its boundaries : 25.22594, 82.50435, 25.23001, 82.5045, 25.23017, 82.5044, 25.23016, 82.50451 (latitude and longitude of the end-points) to the North, to the South, to the East, to the West of Village - Jaggapatti, Tehsil- Rajatalab, Competent Authority- Zila Panchayat, District - Varanasi, admeasuring 2840 sq. meter, being developed by NIP Housing Private Limited (UPRERAPRM444372)

1. Following technical professionals were appointed by me for verification / certification of the cost: -
- (i) Shri Nishant Shekhar as Architect
  - (ii) Shri Ajit Kumar Srivastava as Structural Consultant
  - (iii) M/s. Shah & Pant Consulting Engineer (P) Ltd., Lucknow as MEP Consultant
  - (iv) Shri Vipin Yadav as Site Supervisor

2- Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.



**Table - A**

Building/Wing/ Block /Tower Number or Name		Tower A			
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	16-03-26	31-10-26
2	Total Number of Basement and Plinth	1	0%	01-11-26	31-12-26
3	Total Number of Podiums		NA	NA	NA
4	Stilt Floor	1	0%	01-03-27	30-04-27
5	Total Number of Slabs of Super Structure	9	0%	01-05-27	15-10-28
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	01-01-28	15-09-28
7	Sanitary Fittings within the Flat/Premises,		0%	01-01-28	15-09-28
8	Electrical Fitting within the Flat/Premises		0%	01-06-28	15-09-28
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	01-06-28	15-09-28
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	01-06-28	30-09-28
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	01-05-28	30-09-28
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%	01-05-28	15-10-28

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)



Table - B  
Internal and external development works (common facilities) in respect of the entire registered project

S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0%	01-07-26	31-03-27
2	Water Supply/Drinking Water Facilities	0%	01-04-27	30-06-27
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	01-07-27	31-10-27
4	Storm Water Drain	0%	01-11-27	31-01-28
5	Landscaping & Tree Planting	0%	01-02-28	31-07-28
6	Street Lighting	0%	01-06-28	31-08-28
7	Community Buildings	NA	NA	NA
8	Treatment & Disposal of Sewage and Sullage water /STP	0%	01-07-28	31-08-28
9	Solid Waste Management & Disposal	0%	01-07-28	15-09-28
10	Water Conservation, Rainwater Harvesting	0%	01-08-28	30-09-28
11	Energy Management/Use of Renewable Energy	0%	01-08-28	15-10-28
12	Fire Protection and Fire Safety Requirements	0%	01-09-28	15-10-28
13	Electrical Sub Station, Control Panel & Meter Room	0%	01-06-28	31-08-28
14	Receiving Station	NA	NA	NA
15	Plan of Development Works	NA	NA	NA
16	Emergency Evacuation Services	0%	01-09-28	15-10-28
17	Common Facilities in Basement	NA	NA	NA
18	Others, if any	0%	01-09-28	15-10-28

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) of Architect NISHANT SHEKHAR  
(License no CA/2006/39203)  
Mobile No 9818711273  
Email ID . desarc20@gmail.com

NISHANT SHEKHAR  
CA/2006/39203