

ENGINEER'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Date: 27.08.2025

No 01

Information as on 11.06.2025

Subject: Certificate of Amount Incurred for Construction and Development of the Project **HIM Golden City** <Project_Registration_No- Applied for> situated on Khasra No. 322, 323, 336, 338 in Village - **Banthara**, Tehsil-**Sarajini nagar**, Competent / Development Authority- **Lucknow Industrial Development Authority**, District -Lucknow, PIN _____ admeasuring 6289 sq.mts. area being developed by M/s John Business Consultants Private Limited, UPRERAPRM363479

I We **Bilal Akbar** have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project **HIM Golden City** <Project_Registration_No- Applied for> situated on Khasra No. 322, 323, 336, 338 in Village / Sector -**Banthara**, Tehsil-**Sarajini nagar**, Competent / Development Authority **Lucknow Industrial Development Authority**, District -Lucknow, PIN _____ 22401 admeasuring 6289 sq.mts. area being developed by M/s John Business Consultants Private Limited, UPRERAPRM363479

1. Following technical professionals were appointed by me for verification / certification of the cost :-

- (i) M/s **Espaces** as Architect
- (ii) M/s **ATS Consultants** as Structural Consultant
- (iii) M/s **Paradise Consultants** as MEP Consultant
- (iv) M/s **Raja Singh** as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development including villas of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lac)

Table - A

2 Villas

Building/Wing/ Block /Tower Number or Name		2 Villas					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	3.00	-	0%	-	-	0%
2	Total Number of Basement and Plinth	4.20	-	0%	-	-	0%
3	Total Number of Podiums	-	-	0%	-	-	0%
4	Stilt Floor	2.40	-	0%	-	-	0%
5	Total Number of Slabs of Super Structure	12.00	-	0%	-	-	0%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	10.20	-	0%	-	-	0%
7	Sanitary Fittings within the Flat/Premises,	3.60	-	0%	-	-	0%
8	Electrical Fitting within the Flat/Premises	3.00	-	0%	-	-	0%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	2.40	-	0%	-	-	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	7.20	-	0%	-	-	0%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	6.00	-	0%	-	-	0%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	6.00	-	0%	-	-	0%
	TOTAL	60.00	0	0%	0	0	0%

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2....)

Table - B1							
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest RIG-1	Expenditure computed as per RIG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
(in Rs Lac)							
1	Internal Roads & Footpaths	19.62	16.00	76%	15.00	15.00	76%
2	Water Supply/Drinking Water Facilities	8.41	5.00	48%	4.00	4.00	48%
3	Sewerage (chamber, lines, Septic Tank, STP)	25.24	7.00	28%	7.00	7.00	28%
4	Storm Water Drain	8.41	-	0%	-	-	0%
5	Landscaping & Tree Planting	7.02	-	0%	-	-	0%
6	Street Lighting	5.60	4.00	71%	4.00	4.00	71%
7	Community Buildings	-	-	0%	-	-	0%
8	Treatment & Disposal of Sewage and Sillage water /STP	11.22	-	0%	-	-	0%
9	Solid Waste Management & Disposal	4.22	-	0%	-	-	0%
10	Water Conservation, Rainwater Harvesting	5.62	-	0%	-	-	0%
11	Energy Management/Use of Renewable Energy	7.02	-	0%	-	-	0%
12	Fire Protection and Fire Safety Requirements	7.02	-	0%	-	-	0%
13	Electrical Sub Station, Control Panel & Meter Room	11.22	-	0%	-	-	0%
14	Receiving Station	5.16	-	0%	-	-	0%
15	Plan of Development Works	2.81	-	0%	-	-	0%
16	Emergency Evacuation Services	1.41	-	0%	-	-	0%
17	Common Facilities in Basement	-	-	0%	-	-	0%
18	Others, if any (please specify)	-	-	0%	-	-	0%
TOTAL		130.00	32.00	23%	30.00	30.00	23%

3. We estimate the Total Cost for completion of the project under reference as **Rs 190 Lacs** (Total of column no. 3 in Tables A1, A2.... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 11.06.2025 is **Rs 30 Lacs** (Total of column no. 7 in Tables A1, A2.... and Table B).

5. Based on Site Inspection, and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify, as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2..... **0%**

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B. **16%**

Bilal Akbar

BHKT/AKBAR

Signature & Name (IN BLOCK LETTERS) of Engineer

Mobile No. 8840666097

Email ID : Bilalakbar123@gmail.com