

**BANSAL RAJEEV & ASSOCIATES**

Chartered Accountants

Office: 1st Floor, Tirath Bhawan, 24 Shivaji Marg, Lucknow: Telephone : 0522-4011246

Form — 5

**CHARTERED ACCOUNTANT'S CERTIFICATE**

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

**TO WHOM SO EVER IT MAY CONCERN**

Information as on : 30.06.2018


Certification work Assigned vide letter No.: 15.06.2018

Dated :- 01.07.2018

**Subject:** Certificate of amount incurred on [Project Name ] for Construction of P Tower/Block/Building(s) Celebrity Garden **Block E** situated on Khasra no./Plot No.576,578,573, demarcated by its boundaries (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village Lucknow, Tehsil Competent Authority/Development Authority, District Lucknow , PIN \_226001\_, admeasuring sq. meter area, being developed by M/s R R Dwellings Private Limited [Promoter] **having RERA Registration No. UPRERAPRJ7326 , Designated A/C No. 0007594364 Bank Name-Citibank**

S.No.	Particulars	Rs.in lacs	Rs. In lacs
		Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	<b>Land Cost</b>		
	(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;	12961204	12,424,552.50
	(b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;		0
	(c) Acquisition cost of TDR (Transfer of Development Rights), if any;		0
	(d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);		0
	(e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.		0
	<b>SUB TOTAL LAND COST (in Rs.)</b>	12961204	12424552.5

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
		3	4
1	2	3	4
2	<b>Project Clearance Fees</b>		
	(a) Fees paid to RERA	6006	6006
	(b) Fees paid to Local Authority	0	0
	(c) Consultant/Architect Fees (directly attributable to project)	500000	127200
	(d) Any other (specify)		
	<b>SUB TOTAL FEES PAID (in Rs.)</b>	<b>506006</b>	<b>133206</b>
3A	<b>Cost of Development And construction</b>		
	(a) Cost of services (water, electricity to construction site) , Site Overheads;	0	527900
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	0	1624200
	(c) Cost of material actually purchased;	129312755	61096512
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);		15875547
	<b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a )</b>	<b>159095437.5</b>	<b>79124159</b>
3B	<b>Cost of construction incurred (As Certified by Project Engineer)</b>	122847117	122847117
3C	<b>Total Construction Cost (Lower of 3A and 3B.)</b>	122847117	79124159



3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	9748676	9748676
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	132595793	88872835
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	146063003	101430594
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	95	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) ( Col.4 of row 4 / Col.3 of row 4 )%	69.44%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	109360049	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	76552034	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6 )	101430594	
10	Amount actually withdrawn till date since inception of the project ( This shall include 70% of the amounts already realised till date but not deposited in the designated Account )	109335503	
11	Balance available in Designated A/c.	24546	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	-7904910	

This certificate is being issued on specific request of M/s R R Dwellings Private Limited for UP RERA compliance. The certification is based on the information and records produced before us and is true to the best of our/my knowledge and belief. Further the promoter is developing this project along with other Project of construction of eight other blocks under Registration no. PRJ6972, PRJ7139, PRJ7192, PRJ7272, PRJ7326, PRJ7358, PRJ7405, PRJ7429, PRJ7458 , separate account of each project has not been maintained, henceforth all the development expenses incurred under different project have been apportioned on the basis of Percentage Completion certificate issued by the Project Engineer.

For Bansal Rajeev & Associates  
Chartered Accountants

FRN:05239C

  
(Rajeev Bansal)  
M.no. 073444

Place: Lucknow  
Dated: 30-06-2018  
01-07-2018