



# D & R CONSULTANT

100A, 3rd Floor, Bharat Nagar, New Friends Colony, New Delhi-110025  
office Ph: No. 011-40582616, 9810592984, 9810592985 Email: revat\_raman1@yahoo.com



## FORM-R ENGINEER'S CERTIFICATE (On Letter Head)

**(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)**

**Subject: Certificate of Percentage of Completion of Construction Work of 163 No. of units of Tower 1 of the Project "Jheel Residency" [UPRERA Registration Number A/F] situated on the Khasra No. 703mi, Demarcated by its boundaries 25.530396°- 25.530261°, 81.848291°- 81.847906°, (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village Gadhaupur, Tehsil Soraon, Competent Authority/Development Authority - Prayagraj Development Authority, District Prayagraj, PIN 212502, admeasuring 6272.83 sq. meter area, being developed by I & T Builders and Developers.**

I, Revati Raman Singh, have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Construction Work of 163 No. of units of Tower 1 of the Project "Jheel Residency" [UPRERA Registration Number A/F] situated on the Khasra No. 703mi, Demarcated by its boundaries 25.530396°- 25.530261°, 81.848291°- 81.847906°, (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village Gadhaupur, Tehsil Soraon, Competent Authority/Development Authority - Prayagraj Development Authority, District Prayagraj, PIN 212502, admeasuring 6272.83 sq. meter area, being developed by I & T Builders and Developers.

**This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.**

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri Shivarpit Katoch as Architect ;
- (ii) Smt. Revati Raman Singh C/o D & R Consultants as Structural Consultant
- (iii) M/S/Shri/Smt N/A as MEP Consultant
- (iv) Shri Shivesh Dhar Tripathi as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

*Revati Raman*  
**D & R CONSULTANT**  
100, 3rd Floor, Bharat Nagar  
(New Friends Colony)  
New Delhi-110025



# D & R CONSULTANT

100A,3rd Floor, Bharat Nagar, New Friends Colony, New Delhi-110025  
office Ph: No. 011-40582616,9810592984, 9810592985 Email: revat\_raman1@yahoo.com



4. The estimated actual cost incurred till date 15.02.2022 is calculated at Nil (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 3715.24 Lacs (Total of S.No. 4 in Tables A and B).
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 15.02.2022 date is as given in Tables A and B below :

Building/Wing/Tower bearing Number A

| S.No. | Particulars                                                                                                                                  | Amounts  |
|-------|----------------------------------------------------------------------------------------------------------------------------------------------|----------|
| 1     | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) | 2,790.00 |
| 2     | Cost incurred as on Date (Based on the actual cost incurred as per records)                                                                  | -        |
| 3     | Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)                                                | 0.00%    |
| 4     | Balance Cost to be incurred (Based on Estimated Cost) (1-2)                                                                                  | 2,790.00 |
| 5     | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)                                                     | -        |
| 6     | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )            | 0.00%    |

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE B

Internal & External Development works and common amenities  
(To be prepared for the entire registered phase of the Real Estate Project)

| S.No. | Particulars                                                                                                                                                                                                           | Amounts |
|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|
| 1     | Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost). | 925.24  |
| 2     | Cost incurred as on (based on the actual cost incurred as per records)                                                                                                                                                | -       |
| 3     | Work done in Percentage (as Percentage of the estimated cost ) ( Row 2 / Row 1 ) *100 )                                                                                                                               | 0%      |
| 4     | Balance Cost to be Incurred (Based on Estimated Cost) (1-2)                                                                                                                                                           | 925.24  |
| 5     | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)                                                                                                                              | -       |

*Raman*  
D & R CONSULTANT  
100, 3rd Floor, Bharat Nagar  
(New Friends Colony)  
New Delhi-110025.



# D & R CONSULTANT



100A, 3rd Floor, Bharat Nagar, New Friends Colony, New Delhi-110025  
office Ph: No. 011-40582616, 9810592984, 9810592985 Email: revat\_raman1@yahoo.com

|                                                    |                                                                                                                                 |
|----------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|
| 6                                                  | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( (Row 2 + Row 5) / (Row 1 + Row 5) *100 ) |
| (Enclose separate sheet for the cost calculations) |                                                                                                                                 |

*Raman*  
D & R CONSULTANT  
100, 3rd Floor, Bharat Nagar  
(New Friends Colony)  
New Delhi-110025

Signature of Engineer

Name REVATI RAMAN SINGH

Address

Aadhar N 534425746211

PAN No. ALUPS2773B