



Form-REG-1 ARCHITECT'S CERTIFICATE (On Letter Head)					
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)					
No.01			Date: 31.01.2026		
<p>Subject: Certificate of Percentage of work done for the Project Commercial-3, Block-2 Project Registration No..... situate in Village - kalli Pashchim with khasra no. 2243(P),2248(P),2249(P),2250(P),2342(P),2354(P) Tehsil Sarojini Nagar Competent / Development Authority -Lucknow Development Authority District Lucknow PIN- 226014 admeasuring - 3154.00 sq.mts. area being developed by Omaxe Garv Buildtech Pvt. Ltd Promoter Id - UPRERAPRM5708</p>					
<p>I/We Apurba Borah have undertaken assignment as Architect for certifying Percentage of work done for the Project Commercial-3, Block-2 <Application ID situate on the Khasra No- 2243(P),2248(P),2249(P),2250(P),2342(P),2354(P) of village Kalli-Pashchim, Tehsil Sarojani Nagar, competent/ development authority Lucknow Development Authority District Lucknow PIN 226014 admeasuring 3154.00 sq.mts area being developed by Omaxe Garv Buildtech Pvt Ltd Promoter Id - UPRERAPRM5708</p>					
<p>1. Following technical professionals are appointed by Promoter: - (i) M/s/Shri/Smt- Apurba Borah as Licensed Surveyor / Architect& (ii)M/s/Shri/Smt - Pankaj Varshney as Structural Consultant (iii)M/s/Shri/Smt- Digambar Singh as MEP Consultant (iv)M/s/Shri/Smt - Rohit Singh as Site Supervisor</p>					
<p>2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows - 2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A. 2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.</p>					
Table - A					
Building/Wing/ Block /Tower Number or Name					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		0%	15-Jan-26	1-Mar-26
2	Total Number of Basement and Plinth		0%	2-Mar-26	15-Oct-26
3	Total Number of Podiums		0%		
4	Stilt Floor		0%		
5	Total Number of Slabs of Super Structure		0%	16-Oct-26	28-Nov-27
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%	28-Oct-27	17-Oct-29
7	Sanitary Fittings within the Flat/Premises,		0%	12-Nov-27	11-Jan-28
8	Electrical Fitting within the Flat/Premises		0%	28-Oct-27	16-Aug-30

ABMS DESIGN ASSOCIATES



ARCHITECTS & ENGINEER'S

9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%	25-Feb-28	1-Dec-29
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%	22-Oct-28	15-Oct-30
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%	26-Jan-28	28-Apr-30
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%	15-Dec-25	14-Dec-30

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B

Internal and external development works (common facilities) in respect of the entire registered project

S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0%	1-Apr-29	26-Apr-30
2	Water Supply/Drinking Water Facilities	0%	4-Aug-28	31-Jan-29
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	5-Jun-28	2-Dec-28
4	Storm Water Drain	0%	5-Jul-28	1-Jan-29
5	Landscaping & Tree Planting	0%	2-Mar-29	31-May-29
6	Street Lighting	0%	1-Oct-28	25-Mar-30
7	Community Buildings	NA		
8	Treatment & Disposal of Sewage and Sullage water /STP	0%	3-Oct-28	28-Sep-29
9	Solid Waste Management & Disposal	0%	15-Sep-30	14-Dec-30
10	Water Conservation, Rainwater Harvesting	0%	5-Jul-28	1-Jan-29
11	Energy Management/Use of Renewable Energy	0%	24-Jan-30	24-Apr-30
12	Fire Protection and Fire Safety Requirements	0%	24-Jan-30	25-Mar-30
13	Electrical Sub Station, Control Panel & Meter Room	0%	1-Oct-28	25-Mar-30
14	Receiving Station	0%	1-Oct-28	25-Mar-30
15	Plan of Development Works	0%	1-Oct-28	26-Sep-29
16	Emergency Evacuation Services	0%		
17	Common Facilities in Basement	NA		
18	Others, if any (please specify)	0%	15-Sep-30	14-Dec-30

Yours Faithfully APURBA BORAH

Signature & Name (IN BLOCK LETTERS) of Architect (License no - CA/2013/61618)

Mobile No. +91-9711800064

Email ID -: apoorbaborah@omaxe.com


APURBA BORAH
 Regd. Architect
 CA/2013/61618