

Work Progress Report


Tower-A (Phase-1st)

Project:- World Residency (Real Anchors Developers Pvt Ltd)

Work Progress report:- January 2019 to March 2019

Sr. No.	Work Name	Remark
1	Structure works:-	90% of structure & 85% of finishing work has been completed
	RCC work of Parapet wall done	
2	Block work:-	
	26th floor servant room masonry	
	Machine room masonry	
3	Wooden door frame fixing work:-	
	24th floor d/frame fixing done & doors are being fitted	
	25th floor d/frame fixing done	
4	Electric conduit work:-	
	25th to 26th floor elect. Conduiting work done& electrical wiring is being made and it has been completed up tp 6th floor	
5	Internal Plaster work:-	
	25th to 26th floor plaster work done but patched are required in plaster work wich is being done and has been completed up to 12th floor	
6	External plaster work:-	
	24th to 26th floor U-Shape external plaster work done	
7	Toilet water proofing work:-	
	23rd to 24th floor water proofing done & entire water proofing work has been completed up to 26 th floor	
8	Toilet internal plumbing work:-	
	26th floor plumbing work done	
9	Fire fighting work:-	
	26th floor fire fighting work done	
10	MS Railing fixing in balcony:-	
	up to 24 th floor all balcony railing fixing done	
11	Wall putty works:-	
	24th- Floor wall putty done	
12	Tile flooring - Floor & wall	
	22th to 24 th floor done	
13	Granite stone fixing in passage and staircase:-	
	19th to 23th floor done	
14	External Develpoment:-	
	painting of walls- primary color coat of external wall upto 26th floor has been completed	
	Sewer line complete	
	Storm water line complete	
	Rain water harvesting complete	

Project Manager



World Residency Project


Indirapuram vistar

Ghaziabad

Project head cum

Authorised Singnatory

FOR
Real Anchors Developers
private limited
MORSE



Work Progress Report

Tower-B (Phase-1st)

Project:- World Residency (Real Anchors Developers Pvt Ltd)

Work Progress report:- January 2019 to March 2019

Sr. No.	Work Name	Remark
1	Structure works:-	90% of structure & 85% of finishing work has been completed
	Water tank i/c slab done	
	RCC parapet done	
2	Block work:-	
	Machine room block masonry	
3	Wooden door frame fixing work:-	
	26th floor d/frame fixing done and doors are being fixed	
4	Electric conduit work:-	
	26th floor electric conduiting done & electrical wiring is being made and it has been completed up to 6th floor	
5	Internal Plaster work:-	
	26th floor plaster work done	
6	External plaster work:-	
	23rd floor external plaster done	
7	Toilet water proofing work:-	
	23rd to 24th floor water proofing done	
8	Toilet internal plumbing work:-	
	24th floor water proofing done	
9	Fire fighting work:-	
	1st basement fire fighting work done	
	2nd and 3rd basement fire fighting work going on	
10	MS Railing fixing in balcony:-	
	24th floor all balcony railing fixing done	
11	Wall putty works:-	
	24th-floor wall putty work done	
12	Tile flooring - Floor & wall	
	21th to 24th floor-tile work done	
13	Granite stone fixing in passage and staircase:-	
	12th to 13th floor done	
14	External Development:-	
	Painting of walls- primary color coat of external wall upto 26th floor has been completed	

Project Manager

World Residency Project

Indirapuram vistar

Ghaziabad

Project head cum

Authorised Singnatory

Real anchors Developers
private limited