

IVR PRIME DEVELOPERS (AVADI) PRIVATE LIMITED

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 4-Towers (A-3, A-4, B-1, B-2) of the PHASE-1 of THE ROMANO Project [UPRERA Registration Number UP RERA PRJ-5748] situated on the Plot no GH-01, SECTOR-118, NOIDA, UP. Demarcated by its boundaries (latitude 28 35.062'N and longitude 77 24.312'E of the end points), Development authority NOIDA, District GAUTAM BUDH NAGAR, PIN 201301, admeasuring -15890 sq.mts. area being developed by IVR PRIME DEVELOPMENT (AVADI). PRIVATE LIMITED.

I S K Shishodia have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 4 Towers (A-3, A-4, B-1, B-2) of Phase I of THE ROMANO Project, situated on the Plot no GH 01, SECTOR-118, NOIDA (UP). Development Authority NOIDA District GAUTAM BUDH NAGAR PIN 201301 admeasuring 15890 Sq. Mts. area being developed by IVR PRIME DEVELOPMENT (AVADI). PRIVATE LIMITED.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri **VISHAL MITTAL** as Architect
- (ii) Shri **V.D. SHARMA** as Structural Consultant
- (iii) Shri **PRAMOD KUMAR & Shri R.M. SINGH** as MEP Consultant
- (iv) Shri **LALIT KUMAR SHARMA** as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 121.52 Cr** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30.06.2018 is calculated at **Rs 55.45 Cr** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 66.07 Cr** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **30th Jun.2018** date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 et

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 102.36 Cr
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 51.51 Cr
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	50.32%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 50.85 Cr
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	50.32%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

S K Shishodia
30/06/18

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 19.16 Cr
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 3.94 Cr
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	20.56%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 15.22 Cr
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	20.56%
(Enclose separate sheet for the cost calculations)		

S K Shishodia
30/06/18

Signature of Engineer
Name - S K Shishodia
Address - E-8, Mohendra Enclave, Shastri Nagar, Ghaziabad, PIN-201002
Aadhar No.- 469065463583
PAN No.-AWPPS6499A

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)