

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

SUBJECT: Certificate of Percentage of Completion of Construction Work of 4 No. of tower(s) of the Project Shere Shalimar Mannat Extension -2 [UPRERA Registration Number] situated at khasra no. 59 situated in Village Mohammadpur chowki, Tehsil- Nawabganj , Barabanki demarcated by its boundaries (latitude and longitude of the end points) 26°54'9.33" N to the North ,81°6'6.69"E to the East of Tehsil- Nawabganj, Regulated Area, Barabanki District- Barabanki PIN- 225003 admeasuring 6585 sq.mts. area being developed by M/s Shalimar Corp Ltd

I Praman Srivastava have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of 4 No. of Tower(s) of the Project Shere Shalimar Mannat Extension -2 [UPRERA Registration Number] situated at khasra no. 59 situated in Village Mohammadpur chowki, Tehsil- Nawabganj , Barabanki demarcated by its boundaries (latitude and longitude of the end points) 26°54'9.33" N to the North ,81°6'6.69"E to the East of Tehsil- Nawabganj, Regulated Area, Barabanki District- Barabanki PIN- 225003 admeasuring 6585 sq.mts. area being developed by M/s Shalimar Corp Ltd

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:
 - (i) Shri Rajan Joshi as Architect
 - (ii) M/s Paresh & Associates as Structural Consultant
 - (iii) M/s Behera Associates Private Limited as MEP Consultant
 - (iv) Shri R.N Shukla as Site Supervisor
2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate the Total Cost for completion of the project under reference as Rs. 4970 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation


Praman Srivastava
B.E. (Civil)
Civil Engineer

certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 08.01.2020 is calculated at Rs.Nil (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 4970 Lakhs (Total of S.No. 4 in Tables A and B).
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 08.01.2020 date is as given in Tables A and B below :

Table A1

Tower bearing Number- L1

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

| S.No. | Particulars | Amounts n lakhs |
|-------|--|-----------------|
| 1 | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) | 1195.5 |
| 2 | Cost incurred as on Date (Based on the actual cost incurred as per records) | 0.00. |
| 3 | Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100) | 0.00% |
| 4 | Balance Cost to be incurred (Based on Estimated Cost) (1-2) | 1195.5 |
| 5 | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A) | 0.00 |
| 6 | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100) | % |

Table A2

Tower bearing Number- L2

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

| S.No. | Particulars | Amounts n lakhs |
|-------|--|-----------------|
| 1 | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) | 1195.5 |


Praman Srivastava
B.E. (Civil)
Civil Engineer

| | | |
|---|---|--------|
| 2 | Cost incurred as on Date (Based on the actual cost incurred as per records) | 0.00. |
| 3 | Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100) | 0.00% |
| 4 | Balance Cost to be incurred (Based on Estimated Cost) (1-2) | 1195.5 |
| 5 | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A) | 0.00 |
| 6 | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100) | % |

Table A3

Tower bearing Number- L3

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

| S.No. | Particulars | Amounts n lakhs |
|-------|--|-----------------|
| 1 | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) | 1195.5 |
| 2 | Cost incurred as on Date (Based on the actual cost incurred as per records) | 0.00. |
| 3 | Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100) | 0.00% |
| 4 | Balance Cost to be incurred (Based on Estimated Cost) (1-2) | 1195.5 |
| 5 | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A) | 0.00 |
| 6 | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100) | % |

Table A4

Tower bearing Number- L4

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

| S.No. | Particulars | Amounts n lakhs |
|-------|--|-----------------|
| 1 | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) | 1195.5 |


Praman Srivastava
 B.E. (Civil)
 Civil Engineer

| | | |
|---|---|--------|
| 2 | Cost incurred as on Date (Based on the actual cost incurred as per records) | 0.00. |
| 3 | Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1 *100) | 0.00% |
| 4 | Balance Cost to be incurred (Based on Estimated Cost) (1-2) | 1195.5 |
| 5 | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A) | 0.00 |
| 6 | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100) | % |

TABLE B
Internal & External Development works and common amenities

| S.No. | Particulars | Amounts in lakhs |
|-------|---|------------------|
| 1 | Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost). | 188 |
| 2 | Cost incurred as on_(based on the actual cost incurred as per records) | 0.00 |
| 3 | Work done in Percentage (as Percentage of the estimated cost) (Row 2/Row 1)*100) | 0% |
| 4 | Balance Cost to be Incurred (Based on Estimated Cost) (1-2) | 188 |
| 5 | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A) | 0.00 |
| 6 | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100) | 0% |


Signature of Engineer

Praman Srivastava
B.E. (Civil)
Civil Engineer

Praman Srivastava