



SUDHA TECHNICAL CONSULTANTS PVT. LTD.
Consulting Engineers & Project Managers

STCPL

F-702, UGF Lado Sarai,
New Delhi-110030
India
Phone : 011-4612 0358
011-4614 0128/6472 3563
Mobile : 91-9810211218
E-mail : mail@stcpl.com
stcpl@gmail.com
Website : www.stcpl.com

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of PRATEEK GRAND CITY WALK (CARNESIA) No. of Building(s)/
01 Block(s) of the Complete Phase of the Project [UPPRERAPRJ 13828] situated on the Khasra No/ Plot no PART OF PLOT NO.-04/BS-05 AND 04/BS-01, Sidhart Vihar Ghaziabad.
Demarcated by its boundaries (latitude and longitude of the end points) 28.648039 to the North 27.403241 to the South
28.646155 to the East 77.406610 to the West of village GHAZIABAD Tehsil Ghaziabad Competent/ Development authority
U.P. AWAS EVAM VIKAS PARISHAD District GHAZIABAD PIN- 201009 admeasuring 2627.00 sq.mts. area (Out of 154916.51 sq.mtrs. Allot) being developed by [PRATEEK REALTORS INDIA PVT. LTD.]

I/We Sudha Technical Consultants Pvt. Ltd. have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the PRATEEK GRAND CITY WALK (CARNESIA) Building(s)/01 Block/ Tower (s) of Complete Phase of the Project, situated on the Khasra No/ Plot no - PART OF PLOT NO.-04/BS-05 AND 04/BS-01, SIDHARTH VIHAR GHAZIABAD of village Ghaziabad- tehsil Ghazibad competent/ development authority U.P. AWAS EVAM VIKAS PARISHAD District GHAZIABAD PIN- 201009 admeasuring 2627.00 sq.mts. area (Out of 154916.51 sq.mtrs. Allot) being developed by [PRATEEK REALTOR INDIA PVT. LTD.]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt Deepak Mehta & Associates And Design Concept By M/S Architect Hafeez Contractor as L.S. / Architect ;
- (ii) M/s/Shri/Smt-VMS Consultant Pvt. Ltd. as Structural Consultant
- (iii) M/s/Shri/Smt CESPL as MEP Consultant
- (iv) M/s/Shri/Smt Rajesh Kr. Agarwal as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 16 crores (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date August 2018 is calculated at Rs. 0.00 crores (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 16 Crores (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30th June 2020 date is as given in Tables A and B below :

DIWAKAR BHAGAT
PhD (STRUCTURES) I.I.T. DELHI
M. TECH (HONS) (STRUCTURES), I.I.T. DELHI
BE. CIVIL (HONS) B.I.T MESRA RANCHI,
M.I.S.E.T., M.I.G.S. (IS LM - 1341), m.I.C.I (LM - 9471)
FIAStructE (F - 307), mASCE (IS - 482),
F.I.E. (F - 1217751), CHARTERED ENGINEER
CONSULTING STRUCTURAL ENGINEER
SUDHA TECHNICAL CONSULTANTS (P) LTD.



Table A1
Building/Wing/Tower bearing Number

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amount (Cr) Rs.
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	10.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	0.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	10
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.000
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amount (Cr) Rs.
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	6.00
2	Cost incurred as on (based on the actual cost incurred as per records)	0.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	6.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.000
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%
(Enclose separate sheet for the cost calculations)		



Signature of Engineer

Name : Diwakar Bhagat

Address : F-702, UGF, Lado Sarai, New Delhi-110030

Aadhar No. : 818578664645

PAN No.: AARPB8118P

DIWAKAR BHAGAT
PhD (STRUCTURES) I.I.T. DELHI
M. TECH (HONS) (STRUCTURES), I.I.T. DELHI,
BE. CIVIL (HONS) B.I.T MESRA RANCHI,
M.I.S.E.T., M.I.G.S. (IS LM - 1341), m.I.C.I (LM - 9471),
FIAStroctE (F - 307), mASCE (IS - 482),
F.I.E. (F - 1217751), CHARTERED ENGINEER
CONSULTING STRUCTURAL ENGINEER
SUDHA TECHNICAL CONSULTANTS (P) LTD.