

NIRBHAYA & ASSOCIATES

CHARTERED ACCOUNTANTS

	CHARTERED	ACCOUNTANT'S CERTIFICAT	Form — 5
	(FOR THE PURPOSE OF WITHDRAWL	OF MONEY FROM DESIGNAT	ED ACCOUNT OF PROJECT)
Inform	ation as on 30th Sep, 2018		
	La company of the com		
Certific	cation work Assigned vide letter No. Nil		Dated :- 07th Dec, 2018
		(1) 70 67 (0) -1/0	wilding (a) of Markel Louise Briggs situated on Khasra no /Plot
No.109	ct: Certificate of amount incurred on [Project Name] for Construction (Part) & 1092 (Part) demarcated by its boundaries (latitude and "14.53"E to the South, 28° 43'9.02"N, 77° 27'16.73"E to the East, 20 rity/Development Authority, District Ghaziabad, PIN 201003, admed D [Promoter] having RERA Registration No. UPRERAPRJ14329, Description of the Promoter of the Pro	longitude of the end-points),2 18° 43'11.74"N ,77° 27'9.35"E asuring 10521 sq. meter area	to the West of Village Morta, Tehsil Ghaziabad Competent being developed by MEHAK INFRASTRUCTURE PRIVATE
		Rs.in lacs	Rs. In lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost	1220.29	660.26
	(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if	N/A	NIL
	any; (d) Amounts payable to State Government or competent	N/A	NIL
	(a) Amounts payable to State Government of competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	87.00	47.65
	(e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	N/A	NIL
	SUB TOTAL LAND COST (in Rs.)	1,307.29	707.9
		Total Cost Estimated	Amount incurred (actual out-flow) till now
S.No.	Particulars	1 Otal Cost Estimated	4
1	Project Clearance Fees	3	
2	(a) Fees paid to RERA	1.50	0.70 24.77
	(b) Fees paid to Local Authority (Map Expense) (c) Consultant/Architect Fees (directly attributable to project)	27.00 35.00	19.73
ŀ	(d) Any other (specify)		
	SUB TOTAL FEES PAID (in Rs.)	63.50	45.20
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site), Site	1385.87	10.74
	Overheads;	0	0 111.54
	(b) Depreciation cost of machinery and equipment purchased, or	2078.70 250.00	10.01
	hired and maintenance costs, consumables etc., (so long as these Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of	3714.57	132.29
3B	Cost of construction incurred (As Certified by Project Engineer)	5800.39	216.54
	Total Construction Cost (Lower of 3A and 3B.)	3714.57	. 132.29
3C		-	TALL OF ALL
3C 3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)		132.29

204, Sagar Plaza, Plot No.-19, District Centre, Laxmi Nagar, New Delhi-1107 Tel: 011 - 22053407, Fax: 011-43073139, E-mail: info@canirbhaya.com

3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C	3714.57	132.29
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	5085.36	885.4
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)		3.73%
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%		17.41%
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		46.20
8	70% Amount to be deposited in Designated Account (0.7*Row 7)		32.34
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)		885.40
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)		79.92
11	Balance available in Designated A/c.		0.52
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)		805.48

Note:

- 1. Land Cost includes value of land purchased by MEHAK INFRASTRUCTURE PRIVATE LIMITED AS WELL AS MEHAK INFRATECH PRIVATE LIMITED on Consortium.
- 2. Total amount received from allottees till date since Inception of the Project is net of Refund of Booking and GST amount.
- 3. Designated A/C for the project is A/c No. 917020053529425 Bank Name: Axis Bank. However one another Bank A/c is also maintained for Designated A/C bearing A/c No. 50200032213281 Bank Name: HDFC Bank. But as per management a request in RERA has been already submitted for change the Designated Account from Axis to HDFC.

This certificate is being issued on specific request of M/s MEHAK INFRASTRUCTURE PRIVATE LIMITED for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

Signature of Ch**Oct et l**Accountant with seal Name of the Chartered Accountant: Anurag Nirbhaya Members of the Chartered Accountant: Anurag Nirbhaya