

# Er. Akash Sharma

B.Tech (Civil), KNGDMEC, Ghaziabad

N-425B, Sector-23, Sanjay Nagar Ghaziabad-201002

Mobile: +91-9968005291

Email: akash.sharma322@gmail.com

FORM-R

## ENGINEER'S CERTIFICATE

No-New Project

DATE: 10.05.2023

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of Commercial Development of the Project Happy Mart [New Project] situated on the registered office at Plot no CS-3, Shopping complex, Swarn Jayanti Puram, Ghaziabad Demarcated by its boundaries (latitude and longitude of the end points) 28.6983093, 77.4857086 to the North 28.6978573, 77.4856865 to the South 28.6980746, 77.4860331 to the East 28.6980990, 77.4854310 to the West of Competent/ Development authority Ghaziabad Development Authority Tehsil Ghaziabad District Ghaziabad PIN 201013 admeasuring 1894.85 sq.mts. area being developed by Hirnot Group.

I Akash Sharma have undertaken assignment as Engineer of certifying Percentage of Completion of Construction Work of Commercial Development of the Project Happy Mart [New Project] situated on the registered office at Plot no CS-3, Shopping complex, Swarn Jayanti Puram, Ghaziabad Demarcated by its boundaries (latitude and longitude of the end points) 28.6983093, 77.4857086 to the North 28.6978573, 77.4856865 to the South 28.6980746, 77.4860331 to the East 28.6980990, 77.4854310 to the West of Competent/ Development authority Ghaziabad Development Authority Tehsil Ghaziabad District Ghaziabad PIN 201013 admeasuring 1894.85 sq.mts. area being developed by Hirnot Group.

**This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.**

1. Following technical professionals are appointed by owner / Promotor :-

- (i) Shri Prashant Chuhan Architect ;
- (ii) Shri Syed Tajuddin Ashraf as Structural Consultant
- (iii) M/S Paradise consultant as MEP Consultant
- (iv) Shri Vikas Sharma as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs **67431900.00** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The actual cost incurred till date 10.05.2023 is calculated at **Rs0.00** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs 67431900.00** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 10.05.2023 date is as given in Tables A and B below :

**Table A**

Building/Wing/Tower bearing Number BLOCK-A

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts In Lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	57431900
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0

3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	0.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	57431900
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5 ) / ( Row 1 + Row 5 ) *100 )	0.00%

(Enclose separate sheets for the cost calculations for each unit/building or tower)

**TABLE B**  
Internal & External Development works and common amenities  
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts in Lakhs
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	10000000
2	Cost incurred as on_(based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost ) ( Row 2 / Row 1 )*100 )	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	10000000
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( (Row 2 + Row 5 ) / (Row 1 + Row 5 ) *100 )	0.00%

(Enclose separate sheet for the cost calculations)

  
**Er. Akash Sharma**  
**B.Tech (CIVIL)**  
**Ghaziabad**