

Engineer Vinod Kumar Pandey
PAN No- BOBPP0148H
Adhaar No- 901783161209

FORM-R

ENGINEER'S CERTIFICATE (On Letter Head)

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)
Subject: Certificate of Percentage of Completion of Construction Work of SINGLE No. of Building(s)/ Block(s) of the GOVIND COMPLEX [UPRERAP10892] situated on the Khasra No 301 demarcated by its boundaries (latitude and longitude of the end points) 26°46'10.0"N & 83°22'55.8"E to the village Piprech Road Tehsil Gorakhpur Competent/ Development GDA Gorakhpur authority Gorakhpur District Gorakhpur PIN 273001 admeasuring 1578.058 sq.mts. area being developed by P KE PRIME ESTATES

I/We Er. Vinod Kumar Pandey have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the GOVIND COMPLEX Building(s)/ NA Block/ Tower (s) of NA Phase of the Project, situated on the Khasra No/ Plot no. 301 of village Piprech Road tehsil Gorakhpur competent/ development authority GDA Gorakhpur District Gorakhpur PIN 273001 admeasuring 1578.058 sq.mts. area being developed by P KE PRIME ESTATES.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- M/s/Shri/Smt. CORE ARCHITECTURAL SERVICES PRIVATE LIMITED as Architect
- M/s/Shri/Smt. SATYANAM SHARAN as Structural Consultant
- M/s/Shri/Smt. RAJESH SINGH as MEP Consultant
- M/s/Shri/Smt. Er. MOHAN LAL as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 950 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30/06/2018 is calculated at Rs. 511 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 439 Lakhs

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31/12/2018 date is as given in Tables A and B below:

Table A
Building/Wing/Tower bearing Number _____ or called GOVIND COMPLEX
(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 950 Lakhs
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 511 Lakhs
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100	% 70%

4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 439 Lakhs
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	% 70%

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Included Table A
2	Cost incurred as on (based on the actual cost incurred as per records)	
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100	
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	

(Enclose separate sheet for the cost calculations)

Er. Vinod Kr. Pandey
Reg. No-E-03GDA2014
Signature of Engineer
Engineer Vinod Kumar Pandey
PAN No- BOBPP0148H
Adhaar No- 901783161209