

GUPTA & ASSOCIATES

S.C. GUPTA, M.I.E.

B.E. Civil Engg.

P.G. in Economics

D.I. in Elect. Engg.

D.I. in Quality Control

D.I. in Business

CHARTERED ENGINEER (IND)

Reg. No. : AM 084218-7

Civil & Structural Engineer

Approved Valuer

Geotechnical Investigator

M.D.A. Registered Engineer

Bank Panel Valuer

67, CHHOTA BAZAR, KANKER KHERA, MEERUT PH. : (0121) 2559451, 9837071048

ENGINEER'S CERTIFICATE

Ref. :

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Dated : 6-11-19

Subject : Certificate of Percentage of Completion of Development work of Apex Enclave Colony RERA Registration No. UPRERAPRM102008 situated at Khasra no. 1220 (Part), 1221 (Part), 1233, demarcated by its boundries (latitude and longitude of the end-points) 28 56 42 10 & 77 46 21 27 to the North, 28 56 34 15 & 77 46 18 51 to the South, 28 56 40 39 & 77 46 19 15 to the East, 28 56 39 57 & 77 46 25 91 to the West of Village Dattawali Gasupur, Garh Road, Tehsil Meerut, Meerut Development Authority, District Meerut, PIN 250004, admeasuring 18,484.73 Sq. meter area, being developed by M/s Shree Aadinath Estate Developers, Meerut.

I, Suresh Chand Gupta have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Apex Enclave Colony situated at Khasra no. 1220 (Part), 1221 (Part), 1233 Village Dattawali Gasupur, Garh Road, Tehsil Meerut, Meerut Development Authority, District Meerut, PIN 250004, admeasuring 18,484.73 Sq. meter area, being developed by M/s Shree Aadinath Estate Developers, Meerut.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri Mukesh Kumar Yadav as Architect ;
- (ii) Shri Daksh Kumar Goswami as MEP Consultant
- (iii) Shri Adesh Kumar as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 111.93 Lac (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date calculated at Rs. 2.38 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 109.55 Lac (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 06.11.2019 is as given in Tables A and B below :

Er. S. C. Gupta M.I.E.
Chartered Engineer, Approved Valuer
M.D.A. Regd. No. 78, Meerut

GUPTA & ASSOCIATES

S.C. GUPTA, M.I.E.

B.E. Civil Engg.

P.G. in Economics

D.I. in Elect. Engg.

D.I. in Quality Control

D.I. in Business

CHARTERED ENGINEER (IND)

Reg. No. : AM 084218-7

Civil & Structural Engineer

Approved Valuer

Geotechnical Investigator

M.D.A. Registered Engineer

Bank Panel Valuer

67, CHHOTA BAZAR, KANKER KHERA, MEERUT PH. : (0121) 2559451, 9837071048

Ref. :

Building/Wing/Tower bearing Number _____ or called _____

Dated : _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	N.A.
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	N.A.
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	N.A.
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	N.A.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	N.A.
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	N.A.
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	111.93
2	Cost incurred as on (based on the actual cost incurred as per records)	2.38
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	2.13
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	109.55
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	2.38
(Enclose separate sheet for the cost calculations)		

Er. S. C. Gupta M.I.E.

Chartered Engineer, Approved Valuer

M.D.A. Regd. No. 78, Meerut

Signature of Engineer

Name (S.C. GUPTA)

Address 67, Chota bazar, Kankar Khera, Meerut

Aadhar No. 9067 8194 2028

PAN No. AEFPG3964E