



Ref No.

Date 30-JAN-2020

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 1 (One) No. of Building(s) of the Project Ganpati Galaxy Phase 1 [UPRERA Registration Number] situated on the Araz No 28 & 29 Demarcated by its boundaries (latitude and longitude of the end points) 25°22'51.4"N; 82°54'51.5"E; 25°22'51.5"N; 82°54'51.6"E to the North to the South to the East to the West of village - Harahua, Tehsil - Pindara, Varanasi Development authority, District - Varanasi, PIN- 221105, admeasuring 2268.41 sq.mts. area being developed by M/s Ganpati Infratech.

I/We Sanjeev Kumar Gupta have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 1 (One) No. of Building(s) of the Project Ganpati Galaxy Phase 1 [UPRERA REGISTRATION NO], situated on the Araz No 28 & 29 Demarcated by its boundaries (latitude and longitude of the end points) 25°22'51.4"N; 82°54'51.5"E; 25°22'51.5"N; 82°54'51.6"E; to the North to the South to the East to the West of village - Harahua, Tehsil - Pindara, Varanasi Development authority, District - Varanasi, PIN- 221105, admeasuring 2268.41 sq.mts. area being developed by M/s Ganpati Infratech.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- M/s/Shri/Smt. Sanjeev Kumar Gupta as Architect
- M/s/Shri/Smt. Akhilesh Kumar Singh as Structural Consultant
- M/s/Shri/Smt. Sanjeev Kumar Gupta as MEP Consultant
- M/s/Shri/Smt. Abhimanyu Maurya as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 1466 Lakhs (approx)** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 20.01.2020 is calculated at **Nil** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 1466 Lakhs (approx)** (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on 20.01.2020 is as given in Tables A and B below :

Table A
Building/Wing/Tower bearing Number Tower 1

S.No.	Particulars	Amounts (in lakhs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 1124
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 1124
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00

Sanjeev Kumar Gupta
B. Tech (Hons.)
Chartered Engineer (India)
Regd. No.-
AM7791582/20062018

Sanjeev Kumar Gupta

B.Tech. Hons. (Civil)



Mob. : 9453760086, 9559830008

E-mail : officeskgupta@gmail.com

Chartered Engineer
Building Consultant
Structural Designer & Valuer

A- 01, Virat Villa,
Mahmoorganj, Varanasi-221010

Ref No.

Date. 30-JAN-2020

6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE D

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts (in lakhs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 342
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 0.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 342
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name Sanjeev Kumar Gupta
Address A-1, VIRAT VILLA MAHMOORGANJ, VARANSI- 221010
Aadhar No. 343651100586
PAN No. AHDPG9885B

Yours Faithfully

Signature & Name - SANJEEV KUMAR GUPTA OF L.S./Architect
(License NO.) AM0791582/20062018

Sanjeev Kumar Gupta
B. Tech (Hons.)
Chartered Engineer (India)
Regd. No.-
AM0791582/20062018