

ENGINEER'S CERTIFICATE
FORM-R

16-05-2023

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 4 (Four) No. of Towers with a total of 469 units of the project "Manzil Ashiyana Phase-2" for Construction of 4 Tower/Block/Building(s) situated on Khasra no. 230, 231, 232, 233, 257, 258, 236, 238, 237Ka, 237Kha, 256Ka, 239, 234, 235, 760 P, 256Kha, 761 demarcated by its boundaries : 26.825783, 81.028884 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - Baghmau, Lucknow, Lucknow Development Authority, District - Lucknow, admeasuring 9411.82 Sqmt sq. meter, being developed by ANS Developers Private Limited

I Ravi Kumar have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion of Construction Work of 4 (Four) No. of Towers with a total of 469 units of the project "Manzil Ashiyana Phase-2" for Construction of 4 Tower/Block/Building(s) situated on Khasra no. 230, 231, 232, 233, 257, 258, 236, 238, 237Ka, 237Kha, 256Ka, 239, 234, 235, 760 P, 256Kha, 761 demarcated by its boundaries : 26.825783, 81.028884 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - Baghmau, Lucknow, Lucknow Development Authority, District - Lucknow, admeasuring 9411.82 Sqmt sq. meter, being developed by ANS Developers Private Limited

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- Mr. Shivam Srivastava as Architect.
- Mr. Maqsood-E-Nazar as Structural Consultant.
- M/s PDA Consultant as MEP Consultant.
- Mr. Ahmaduz Khan as Project Head.

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. **4184** Lacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date **12.05.2023** is calculated at **Rs. 0** Lacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 4184 Lacs, (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 12.05.2023 date is as given in Tables A and B below :

Table A1
Tower C1(EWS-B) of "Manzil Ashiyana Phase-2"

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	960.85
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	960.85
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00

Ravi Kumar

B.Tech (Civil)
Civil Engineer

Address: Shalimar Corporate Park, Vibhuti Khand, Gomti Nagar, Lucknow-226010

6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Table A2

TTower D1(EWS-C) of "Manzil Ashiyana Phase-2

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	960.85
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	960.85
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Table A3

Tower B1(LIG-G) of "Manzil Ashiyana Phase-2

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	1034.05
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	1034.05
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Table A4

Tower A1(LIG-H) of "Manzil Ashiyana Phase-2

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	1034.05
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	1034.05
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts in lakhs
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	194.19
2	Cost incurred as on (based on the actual cost incurred as per records)	0.00

3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	194.19
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%
(Enclose separate sheet for the cost calculations)		

 **Ravi Kumar**
B.Tech (Civil)
Signature of Engineer **Civil Engineer**