Table A

Building/Wing/Tower bearing Name * Ornate*

To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3

etc.)

Particulars Estimated cost of the building/wing as on date of Building Permission from Competent Authority. If on the original Estimated cost) Incurred as on Date (Based on the actual cost incurred as per records) of Work done in Percentage (as Percentage of the estimated cost.) (Row 2 / Row 1) *100)	Rs 1362.00 Rs 605.00 44.42%
on the original Estimated cost) nourred as on Date (Based on the actual cost incurred as per records)	Rs 605.00
nourred as on Date (Based on the actual cost incurred as per records)	
of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	44,42%
ce Cost to be incurred (Based on Estimated Cost) (1-2)	Rs757.00
	Rs15.00
done in percentage (as Percentage of Estimated Cost plus additional/Extra items ($\{Row\ 2 + Row\ 5\}$ w $1 + Row\ 5\}$ *100 $\}$	45.03%
d	curred on Additional/Extra Items not included in the Estimated Cost (For D.G. Set) done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5)

TABLE 8 Internal & External Development works and common amenities Not Applicate as there is only one tower/ building in the Project "Ornate"

Signature of Engineer

Name

J. S. S. A. J. A.

Address

Address

Action No. 968 081 897320

A.I.L. - PS-36 20 D

AMERICA

AMERIC

List of Extra / Additional Items executed with Cost (which were not part of the original Estimate of Total Cost)