

FORM-R																
ENGINEER'S CERTIFICATE																
(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)																
Subject:	<p>Certificate of Percentage of Completion of Construction Work of <u>1</u> No. of Building(s)/ <u>1</u> Block(s) of the <u>FIRST</u> Phase of the Project Uniwest Hub situated on the Khasra No/ Plot no <u>113M</u></p> <p>Demarcated by its boundaries <u>28°18'18.5"N</u> <u>77°33'19.3"E</u> of village <u>MIRJAPUR</u> Tehsil <u>GAUTAM BUDDH NAGAR</u> Competent/ Development authority <u>ZILA PANCHAYAT SURAJPUR</u> District <u>GAUTAM BUDDH ANAGAR</u> PIN <u>203201</u> admeasuring <u>2006</u> sq.mts. area being developed by UNIWEST INFRATECH PVT LTD.</p> <p>I/We <u>Sandeep Kumar Singh</u> have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the <u>1</u> Building(s)/ <u>1</u> Block/ Tower (s) of <u>FIRST</u> Phase of the Project, UNIWEST HUB situated on the Khasra No/ Plot no <u>113</u> of village <u>MIRJAPUR</u> tehsil <u>GAUTAM BUDDH NAGAR</u> competent/ development authority <u>ZILA PANCHAYAT SURAJPUR</u> District <u>GAUTAM BUDDH NAGAR</u> PIN <u>203201</u> admeasuring <u>2006</u> sq.mts. area being developed by UNIWEST INFRATECH PVT LTD</p> <p>This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.</p> <p>1. Following technical professionals were consulted by me for verification /for certification of the cost:</p> <table border="1"> <tr> <td>(i)</td> <td>M/s/Shri/Smt <u>ALI RAZA</u> as Architect</td> <td></td> </tr> <tr> <td>(ii)</td> <td>M/s/Shri/Smt <u>ALTAMASH ALI</u> as Structural Consultant</td> <td></td> </tr> <tr> <td>(iii)</td> <td>M/s/Shri/Smt <u>S.M HANNAN</u> as MEP Consultant</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> </tr> </table> <p>2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.</p>	(i)	M/s/Shri/Smt <u>ALI RAZA</u> as Architect		(ii)	M/s/Shri/Smt <u>ALTAMASH ALI</u> as Structural Consultant		(iii)	M/s/Shri/Smt <u>S.M HANNAN</u> as MEP Consultant							
(i)	M/s/Shri/Smt <u>ALI RAZA</u> as Architect															
(ii)	M/s/Shri/Smt <u>ALTAMASH ALI</u> as Structural Consultant															
(iii)	M/s/Shri/Smt <u>S.M HANNAN</u> as MEP Consultant															



V3 INFRASOL PVT. LTD.

CIN No. **U70102UP2013PTC054718**

DEVELOPMENT MANAGEMENT SERVICES:

Land Procurement | Approval & Licensing | PMC & Architectural Services
RERA Related Services | Sales, Marketing, CRM & More



Delhi Office: 910, Mercantile House, K G Marg, New Delhi-110001

Noida Office: 1008B, Tower A-I, Corporate Park, Sec 142, Noida-201304

Lucknow Office: 701, 7th floor, Shalimar Iridium, Vibhuti Khand, Gomti Nagar, Lucknow-226010

✉ info@v3infrasol.com

🌐 www.v3 Infracol.com

3. We estimate the Total Cost for completion of the project under reference as Rs. 284414500 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 10.08.2024 is calculated at Rs. 15414500 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. _____ (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 10.08.2024 date is as given in Tables A and B below :

Table A
Building/Wing/Tower bearing Number called UNIWEST HUB
(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	284,414, 500.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	15,414,500.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	5%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	269,000,000.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	5%

(Enclose separate sheets for the cost calculations for each unit/building or tower)

V3 INFRASOL PVT. LTD.

CIN No. **U70102UP2013PTC054718**

DEVELOPMENT MANAGEMENT SERVICES:

Land Procurement | Approval & Licensing | PMC & Architectural Services
RERA Related Services | Sales, Marketing, CRM & More




Delhi Office: 910, Mercantile House, K G Marg, New Delhi-110001

Noida Office: 1008B, Tower A-I, Corporate Park, Sec 142, Noida-201304

Lucknow Office: 701, 7th floor, Shalimar Iridium, Vibhuti Khand, Gomti Nagar, Lucknow-226010

✉ info@v3infrasol.com

🌐 www.v3 Infracol.com

TABLE B		
Internal & External Development works and common amenities		
(To be prepared for the entire registered phase of the Real Estate Project)		
S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs0
2	Cost incurred as on_(based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	0
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0
(Enclose separate sheet for the cost calculations)		
Signature of Engineer		
Name	Sandeep Kumar Singh	
Address	447/57, Millat nagar, KDA, Naubasta Kanpur	
Aadhar No.	323841647735	
PAN No.	EUSPS1266N	
Annexure A		
List of Extra / Additional Items executed with Cost (which were not part of the original Estimate of Total Cost)		

V3 INFRASOL PVT. LTD.

 CIN No. **U70102UP2013PTC054718**
DEVELOPMENT MANAGEMENT SERVICES:


 Land Procurement | Approval & Licensing | PMC & Architectural Services
 RERA Related Services | Sales, Marketing, CRM & More

Delhi Office: 910, Mercantile House, K G Marg, New Delhi-110001

Noida Office: 1008B, Tower A-I, Corporate Park, Sec 142, Noida-201304

Lucknow Office: 701, 7th floor, Shalimar Iridium, Vibhuti Khand, Gomti Nagar, Lucknow-226010

 info@v3infrasol.com

 www.v3 Infracol.com