

Devendra Bhandari
 134-A, Pocket-IV, Mayur Vihar, Phase-I, Delhi-110091
E-Mail-devendrabhandari@hotmail.com
Mobile-9868888988, Resi, Tel.No.-011-040518801

Form-REG-2

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.01

Date:-13-10-2025

Information as on 29-08-2025

Subject: Certificate of Amount Incurred for Construction and Development of the Project GAUR CHRYSALIS (Phase 1) Project Registration No.....
 situate in Plot No. GH-12, SECTOR-22D, YEIDA, GAUTAM BUDDHA NAGAR (UP) Tehsil Jewer Competent / Development Authority YEIDA District GAUTAM BUDDHA NAGAR (UP) PIN 203209 admeasuring 37915.00 sq.mts. area being developed by Promoter's Name M/S GAURSONS PROMOTERS PRIVATE LIMITED Promoter ID gaurspromoters@gaursonsindia.com.

I Devendra Bhandari have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project GAUR CHRYSALIS (Phase 1) Project Id gaurspromoters@gaursonsindia.com, situate on the Plot no. GH-12, SECTOR-22D, YEIDA, GAUTAM BUDDHA NAGAR (UP) of village Roneja & Kherli Bhav Tehsil Jewer Competent / Development Authority YEIDA District Gautam Buddha Nagar (UP) PIN 203209 admeasuring 37915.00 sq.mts area being developed by Promoter's Name M/S GAURSONS PROMOTERS PRIVATE LIMITED, Promoter's Id gaurspromoters@gaursonsindia.com.

1. Following technical professionals were appointed by me for verification / certification of the cost: -

- (i) Shri Hariom Shukla as Licensed Surveyor / Architect
- (ii) Shri R D Consultant as Structural Consultant
- (iii) Shri Paradise Consultant as MEP Consultant
- (iv) Shri Dheeraj Singh as Site Supervisor

2. The project is still new. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ 7 Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lac)

Table - A

(Tower-B1/ARISTA)

1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	46.22	0.00	0.00%	0.00	0.00	0.00%
2	Total Number of Basement and Plinth	724.95	0.00	0.00%	0.00	0.00	0.00%
3	Total Number of Podiums	589.22	0.00	0.00%	0.00	0.00	0.00%
4	Stilt Floor	105.09	0.00	0.00%	0.00	0.00	0.00%
5	Total Number of Slabs of Super Structure	2507.37	0.00	0.00%	0.00	0.00	0.00%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1928.74	0.00	0.00%	0.00	0.00	0.00%
7	Sanitary Fittings within the Flat/Premises,	1447.71	0.00	0.00%	0.00	0.00	0.00%
8	Electrical Fitting within the Flat/Premises	892.76	0.00	0.00%	0.00	0.00	0.00%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	223.91	0.00	0.00%	0.00	0.00	0.00%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks	458.44	0.00	0.00%	0.00	0.00	0.00%

11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	2798.91	0.00	0.00%	0.00	0.00	0.00%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	285.71	47.29	0.00%	0.00	0.00	0.00%
TOTAL - A1		12009.04	47.29	0.00%	0.00	0.00	0.00%
(Tower-B2/AZURE)							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	46.22	0.00	0.00%	0.00	0.00	0.00%
2	Total Number of Basement and Plinth	724.95	0.00	0.00%	0.00	0.00	0.00%
3	Total Number of Podiums	589.22	0.00	0.00%	0.00	0.00	0.00%
4	Stilt Floor	105.09	0.00	0.00%	0.00	0.00	0.00%
5	Total Number of Slabs of Super Structure	2507.37	0.00	0.00%	0.00	0.00	0.00%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1928.74	0.00	0.00%	0.00	0.00	0.00%
7	Sanitary Fittings within the Flat/Premises,	1447.71	0.00	0.00%	0.00	0.00	0.00%
8	Electrical Fitting within the Flat/Premises	892.76	0.00	0.00%	0.00	0.00	0.00%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	223.91	0.00	0.00%	0.00	0.00	0.00%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks	458.44	0.00	0.00%	0.00	0.00	0.00%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC; Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	2798.91	0.00	0.00%	0.00	0.00	0.00%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	285.71	47.29	0.00%	0.00	0.00	0.00%
TOTAL - A2		12009.04	47.29	0.00%	0.00	0.00	0.00%
(Tower-B3/CELESTE)							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	46.22	0.00	0.00%	0.00	0.00	0.00%
2	Total Number of Basement and Plinth	724.95	0.00	0.00%	0.00	0.00	0.00%
3	Total Number of Podiums	589.22	0.00	0.00%	0.00	0.00	0.00%
4	Stilt Floor	105.09	0.00	0.00%	0.00	0.00	0.00%

5	Total Number of Slabs of Super Structure	2507.37	0.00	0.00%	0.00	0.00	0.00%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1928.74	0.00	0.00%	0.00	0.00	0.00%
7	Sanitary Fittings within the Flat/Premises,	1447.71	0.00	0.00%	0.00	0.00	0.00%
8	Electrical Fitting within the Flat/Premises	892.76	0.00	0.00%	0.00	0.00	0.00%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	223.91	0.00	0.00%	0.00	0.00	0.00%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks	458.44	0.00	0.00%	0.00	0.00	0.00%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	2798.91	0.00	0.00%	0.00	0.00	0.00%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	285.71	47.29	0.00%	0.00	0.00	0.00%
TOTAL - A3		12009.04	47.29	0.00%	0.00	0.00	0.00%
(Tower-B4/CIELO)							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	46.22	0.00	0.00%	0.00	0.00	0.00%
2	Total Number of Basement and Plinth	724.95	0.00	0.00%	0.00	0.00	0.00%
3	Total Number of Podiums	589.22	0.00	0.00%	0.00	0.00	0.00%
4	Stilt Floor	105.09	0.00	0.00%	0.00	0.00	0.00%
5	Total Number of Slabs of Super Structure	2507.37	0.00	0.00%	0.00	0.00	0.00%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1928.74	0.00	0.00%	0.00	0.00	0.00%
7	Sanitary Fittings within the Flat/Premises,	1447.71	0.00	0.00%	0.00	0.00	0.00%
8	Electrical Fitting within the Flat/Premises	892.76	0.00	0.00%	0.00	0.00	0.00%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	223.91	0.00	0.00%	0.00	0.00	0.00%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks	458.44	0.00	0.00%	0.00	0.00	0.00%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	2798.91	0.00	0.00%	0.00	0.00	0.00%

12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	285.71	47.29	0.00%	0.00	0.00	0.00%
TOTAL - A4		12009.04	47.29	0.00%	0.00	0.00	0.00%
(Tower-B5/HELENA)							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	46.22	0.00	0.00%	0.00	0.00	0.00%
2	Total Number of Basement and Plinth	724.95	0.00	0.00%	0.00	0.00	0.00%
3	Total Number of Podiums	589.22	0.00	0.00%	0.00	0.00	0.00%
4	Stilt Floor	105.09	0.00	0.00%	0.00	0.00	0.00%
5	Total Number of Slabs of Super Structure	2507.37	0.00	0.00%	0.00	0.00	0.00%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1928.74	0.00	0.00%	0.00	0.00	0.00%
7	Sanitary Fittings within the Flat/Premises,	1447.71	0.00	0.00%	0.00	0.00	0.00%
8	Electrical Fitting within the Flat/Premises	892.76	0.00	0.00%	0.00	0.00	0.00%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	223.91	0.00	0.00%	0.00	0.00	0.00%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/Block/ Tower, Overhead and Underground Water Tanks	458.44	0.00	0.00%	0.00	0.00	0.00%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	2798.91	0.00	0.00%	0.00	0.00	0.00%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	285.71	47.29	0.00%	0.00	0.00	0.00%
TOTAL - A5		12009.04	47.29	0.00%	0.00	0.00	0.00%
(Tower-B6/LUNA)							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	46.22	0.00	0.00%	0.00	0.00	0.00%
2	Total Number of Basement and Plinth	724.95	0.00	0.00%	0.00	0.00	0.00%
3	Total Number of Podiums	589.22	0.00	0.00%	0.00	0.00	0.00%
4	Stilt Floor	105.09	0.00	0.00%	0.00	0.00	0.00%
5	Total Number of Slabs of Super Structure	2507.37	0.00	0.00%	0.00	0.00	0.00%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1928.74	0.00	0.00%	0.00	0.00	0.00%

7	Sanitary Fittings within the Flat/Premises,	1447.71	0.00	0.00%	0.00	0.00	0.00%
8	Electrical Fitting within the Flat/Premises	892.76	0.00	0.00%	0.00	0.00	0.00%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	223.91	0.00	0.00%	0.00	0.00	0.00%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	458.44	0.00	0.00%	0.00	0.00	0.00%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	2798.91	0.00	0.00%	0.00	0.00	0.00%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	285.71	47.29	0.00%	0.00	0.00	0.00%
TOTAL - A6		12009.04	47.29	0.00%	0.00	0.00	0.00%
(Tower-B7/NOVA)							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	46.22	0.00	0.00%	0.00	0.00	0.00%
2	Total Number of Basement and Plinth	724.95	0.00	0.00%	0.00	0.00	0.00%
3	Total Number of Podiums	589.22	0.00	0.00%	0.00	0.00	0.00%
4	Stilt Floor	105.09	0.00	0.00%	0.00	0.00	0.00%
5	Total Number of Slabs of Super Structure	2507.37	0.00	0.00%	0.00	0.00	0.00%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	1928.74	0.00	0.00%	0.00	0.00	0.00%
7	Sanitary Fittings within the Flat/Premises,	1447.71	0.00	0.00%	0.00	0.00	0.00%
8	Electrical Fitting within the Flat/Premises	892.76	0.00	0.00%	0.00	0.00	0.00%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	223.91	0.00	0.00%	0.00	0.00	0.00%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	458.44	0.00	0.00%	0.00	0.00	0.00%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	2798.91	0.00	0.00%	0.00	0.00	0.00%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	285.71	47.29	0.00%	0.00	0.00	0.00%

TOTAL - A7	12009.04	47.29	0.00%	0.00	0.00	0.00%
Grand Total (A1+A2+A3+A4+A5+A6+A7)	84063.27	331.01	0.00	0.00	0.00	0.00

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2....)

Table - B
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project

1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Internal Roads & Footpaths	500.00	0.00	0.00%	0.00	0.00	0.00%
2	Water Supply/Drinking Water Facilities	500.00	0.00	0.00%	0.00	0.00	0.00%
3	Sewerage (chamber, lines, Septic Tank, STP)	1000.00	0.00	0.00%	0.00	0.00	0.00%
4	Storm Water Drain	400.00	0.00	0.00%	0.00	0.00	0.00%
5	Landscaping & Tree Planting	5000.00	0.00	0.00%	0.00	0.00	0.00%
6	Street Lighting	500.00	0.00	0.00%	0.00	0.00	0.00%
7	Community Buildings	10000.00	0.00	0.00%	0.00	0.00	0.00%
8	Treatment & Disposal of Sewage and Sullage water /STP	500.00	0.00	0.00%	0.00	0.00	0.00%
9	Solid Waste Management & Disposal	300.00	0.00	0.00%	0.00	0.00	0.00%
10	Water Conservation, Rainwater Harvesting	200.00	0.00	0.00%	0.00	0.00	0.00%
11	Energy Management/Use of Renewable Energy	200.00	0.00	0.00%	0.00	0.00	0.00%
12	Fire Protection and Fire Safety Requirements	500.00	0.00	0.00%	0.00	0.00	0.00%
13	Electrical Sub Station, Control Panel & Meter Room	2000.00	0.00	0.00%	0.00	0.00	0.00%
14	Receiving Station	1000.00	309.39	30.94%	309.39	309.39	30.94%
15	Plan of Development Works	1000.00	0.00	0.00%	0.00	0.00	0.00%
16	Emergency Evacuation Services	436.73	0.00	0.00%	0.00	0.00	0.00%
17	Common Facilities in Basement	500.00	0.00	0.00%	0.00	0.00	0.00%
18	Others, if any (please specify)	6000.00	0.00	0.00%	0.00	0.00	0.00%
TOTAL		30536.73	309.39	30.94%	309.39	309.39	30.94%

3. We estimate the Total Cost for completion of the project under reference as **Rs.114600.00 Lac** (Total of column no. 3 in Tables A1, A2, A3, A4, A5, A6, A7 and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till **29-08-2025** is **Rs.640.40 Lac** (Total of column no. 7 in Tables A1, A2, A3, A4, A5, A6, A7and Table B)).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2, A3, A4, A5, A6, A7

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Yours Faithfully



Devendra Bhandari
Mobile No.9582279254
Email ID- devendrabhandari@hotmail.com

DEVENDRA BHANDARI

B.E. (Civil), Year-1986
Gaur Biz Park, Plot No.-1, Abhay Khand-II
Indirapuram, Ghaziabad-201014(U.P.)