

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of Mirage Tower 1, 2 & 3 No. of Building(s)/ 3 Block(s) of the 1 Phase of the Project [UPRERA Registration Number] situated on the Khasra No/ Plot no. GH-F3, Sector -25 SDZ, Jaypee Sports City, Greater Noida Demarcated by its boundaries (latitude and longitude of the end points) 28.347207, 77.522626 - to the North 28.345825, 77.523798 to the South 28.346953, 77.524733 - to the East 28.346266, 77.521959 - to the West of village Sector -25 SDZ, Jaypee Sports City Tehsil GREATER NOIDA Competent/ Development authority Yamuna Expressway Development Authority, GREATER NOIDA District GAUTAM BHUD NAGAR_PIN_201301_admeasuring 20234.37 sq.mts. area being developed by M/s Imperia Structures Ltd.

I/We Rajiv Sood S/o Sh. Shyam Lal Sood have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the Mirage Tower 1, 2 & 3 Building(s)/ -3 Block/ Tower (s) of 1 Phase of the Project, situated on the Khasra No/ Plot no GH-F3 of village Sector -25 SDZ, Jaypee Sports City_tehsil GREATER NOIDA competent/ development authority Yamuna Expressway Development Authority, GREATER NOIDA District GAUTAM BHUD NAGAR_PIN_201301 admeasuring 20234.37 sq.mts. area being developed by M/s Imperia Structures Ltd.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- M/s/Shri/Smt Kulmeet Shangari as Architect
- M/s/Shri/Smt Pankish Goel as Structural Consultant
- M/s/Shri/Smt Mukesh Hasija as MEP Consultant
- M/s/Shri/Smt Maher Alam as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project.

3. We estimate the Total Cost for completion of the project under reference as Rs. 123.16 Cr. (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 17/01/2019 is calculated at Rs. 27.14 Cr. (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 96.02 Cr. (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 17/01/2019 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called MIRAGE PH-1
(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 85.44 Cr.
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 27.14 Cr.
3	Value of Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	31.76%
4	Balance Cost to be incurred (Based on Estimated Cost) $(1-2)$	Rs 58.30 Cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$)	31.76%

(Enclose separate sheets for the cost calculations for each unit/building or tower)

FOR IMPERIA STRUCTURES LTD.

Authorised Signatory
Rajiv Sood
(Head of Projects)

Imperia Structures Ltd.

ISO 9001:2008 Certified

A-25, Mohan Co-operative Industrial Estate, New Delhi - 110044, Ph.: +91-11-46469999,
Fax: +91-11-46469900, www.imperiastructures.com, Email: info@imperiastructures.com
CIN No.: U45400DL2010PLC198791



TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 37.72 Cr.
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 0
3	Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) $(1-2)$	Rs 37.82 Cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$	0%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name


Address

Aadhar No.

PAN No.

Rajiv Sood
A-25, M.C.I.E, New Delhi-11
995570820309
AIDP50320A

For IMPERIA STRUCTURES



Authorized Signatory
Rajiv Sood
(Head of Projects)