

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

FORM-REG -2
Dated : 21/04/2026

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No :- 1-03/Flora Homez-26
Information as on: 31.03.26

Subject: Certificate of amount incurred in Construction and Development Work **of 1 No. of Tower – (S2) of the Group Housing Project “ FLORA HOMEZ ”** (UPRERA Registration Number – Applied for) Situated on the Plot nos. - GH -02, NH -24, Village Shahpur, Bamheta, District Ghaziabad, Uttar Pradesh, Competent/ Development Authority- GHAZIABAD DEVELOPMENT AUTHORITY (GDA), District -Ghaziabad, admeasuring 3542.00 **Sq.Mtrs.** area being developed by **AKJ REAL TECH PRIVATE LIMITED, Promoter ID UPRERAPRM465222.**

I Atul Saxena have undertaken assignment of certifying amount incurred for the work done **of 1 No. of Tower – (S2) of the Group Housing Project “ FLORA HOMEZ ”** (UPRERA Registration Number – Applied for) Situated on the Plot No –GH -02, NH -24, Village Shahpur, Bamheta, District Ghaziabad, Uttar Pradesh, Competent/ Development Authority- GHAZIABAD DEVELOPMENT AUTHORITY (GDA), District -Ghaziabad, admeasuring 3542.00 **Sq.Mtrs.** area being developed by **AKJ REAL TECH PRIVATE LIMITED, Promoter ID UPRERAPRM465222.**

1. Following technical professionals are appointed by owner/developer and were consulted by us for verification /for certification of the cost:

- (i) Space Designers International as Architect
- (ii) YG Consulting & Engineers LLP as Structural Consultant
- (iii) PKV Consulting Engineers (P) Ltd. as MEP Consultant
- (iv) Mohd. Asif as Site Supervisor

2. The project is yet to start. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following table A and B.

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

(In Rs. Lakhs)

Table –A

Building/Wing/Block/Tower no or Name- (S2)		Tower – (S2) (2B + S + 22 Floors)					
1	2	3	4	5	6	7	8
S. No.	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG--1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible Expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column 7/Column 3)
1	Excavation	12	12	100%	12	12	100%
2	Total Number of Basement and Plinth	600	600	100%	600	600	100%
3	Total Number of Podiums	NA	0	0%	0	0	0%
4	Stilt Floor	100	100	100%	100	100	100%
5	Total Number of Slabs of Super Structure	2,664	146	7%	146	146	7%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat Premises	1,340	0	0%	0	0	0%
7	Sanitary fittings within the Flat Premises	310	0	0%	0	0	0%
8	Electrical Fitting within the Flat Premises	298	0	0%	0	0	0%
9	staircases, lifts Wells and Lobbies at each Floor level connecting Staircases and lift	150	0	0%	0	0	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing, Overhead and Underground Water Tanks	500	0	0%	0	0	0%
11	Installation of Lifts, Water Pumps, Fire Fighting,	750	0	0%	0	0	0%

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

	Fittings and Equipment as per CFP NOC, Electrical fittings to Common Areas, Electrical and Mechanical Equipment etc.						
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	306	0	0%	0	0	0%
	TOTAL	7,030	858	12%	858	858	12%

(In Rs. Lakhs)

Table -B

Cost incurred on Internal and external development works (common facilities) in respect of the entire registered projects

1	2	3	4	5	6	7	8
S. No.	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG--1	Expenditure computed as per REG-1(Column 3 x Column 5)	Admissible Expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column 7/Column 3)
1	Internal Roads & Footpaths	100	0	0%	0	0	0%
2	Water Supply/Drinking Water Facilities	20	0	0%	0	0	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	100	0	0%	0	0	0%
4	Storm Water Drain	50	0	0%	0	0	0%

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

5	Landscaping & Tree Planting	100	0	0%	0	0	0%
6	Street Lighting	25	0	0%	0	0	0%
7	Community Buildings	50	0	0%	0	0	0%
8	Treatment & Disposal of Sewage and Sullage water STP	200	0	0%	0	0	0%
9	Solid Waste Management & Disposal	NA	0	0%	0	0	0%
10	Water Conservation, Rainwater harvesting	20	0	0%	0	0	0%
11	Energy Management/Use of Renewable Energy	NA	0	0%	0	0	0%
12	Fire Protection and Fire Safety Requirements	50	0	0%	0	0	0%
13	Electrical Sub Station, Control Panel & Meter Room	250	0	0%	0	0	0%
14	Receiving Station	NA	0	0%	0	0	0%
15	Plan of Development Works	NA	0	0%	0	0	0%
16	Emergency Evacuation Services	NA	0	0%	0	0	0%
17	Common Facilities in Basement	50	0	0%	0	0	0%
18	Others, if any	0	0	0%	0	0	0%
	TOTAL	1,015	0	0%	0	0	0%

3. We estimate the Total Cost for completion of the project under reference as **Rs. 8,045 Lakhs**

(Total of column no. 3 in Tables A and Table B) including cost of development of common facilities, The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till **31/03/26 is Rs. 858 Lakhs** (Total of column no. 7 in Tables A and Table B)

Atul Saxena

Chartered Engineer,
MIE, M - 1714966
B. Tech (Civil), NIT(W)
C-16D, Rajat Vihar,
Sector -62, Noida

5. Based on Site inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows –

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Yours Faithfully

ATUL SAXENA

Signature & Name of Engineer

Mobile No : 8130338494

Email ID: atul123_saxena@yahoo.co.in