Director Dr. P.C. Ragtah

B.Tech (Civil) IIT Delhi, M.Tech. (Struct.) Hons. Ph.D. IIT Delhi Fellow Indian Society of Arbitrators Member Consulting Engineers Association of India

### Dr. P.C. RAGTAH & ASSOCIATES

#### **Structural and Civil Engineering Consultants**

19/5, Old Rajinder Nagar, New Delhi-110 060 E-mail: pcragtah@gmail.com Website: pcragtahandassociates.com

Tel.: 25713496

Certificate of Percentage of Completion of Construction Work of \_KVD WIND PARK No. of \_Building(s)7Block(s) of \_ALL Phase of the Project [UPRERA Registration UPRERAPRJ3122] situated on the Khasra No/ Plot no DV GH 09B TECH ZONE IV,GREATER NOIDA WEST. Demarcated by its boundaries (latitude and longitude of the end points)\_28035'34.91"N Latitude and 28035'38..72"N longitude to the North Building to the South building to the East\_Road\_to the West of village Tehsil\_Dadri\_ Competent/ Development authority Greater Noida District Gautam budh Nagar PIN201306 admeasuring 19986 sq.mts. area being developed by [Aman Agarwal , Himanshu Agarwal, Sudhanshu Agarwal]

I/WePC RAGTAH\_have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Building(s)/7 Block/Tower (s) of ALL\_Phase of the Project, situated on the Khasra No/ Plot no DV GH 09 B TECH ZONE IV tehsil\_Dadrl \_ competent/ development authorityGreater Noida District\_Gautam Budh Nagar\_PIN 201306 admeasuring 19986 sq.mts. area being developed by [Aman Agarwal , Himanshu Agarwal, Sudhanshu Agarwal]

- (i) M/s/Shri/Smt Rahul as Architect
- (ii) M/s/Shri/Smt\_P.C. Raghtah Structural Consultant
- (iii) M/s/Shri/Smt Venu Gopal and Rajesh Singh as MEP Consultant
- (iv) M/s/Shri/Smt SANJAY K RAWAT/RK VERMA as Site Supervisor
- 2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
- 3. We estimate the Total Cost for completion of the project under reference as Rs.126.35 CR (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
- 4. The estimated actual cost incurred till date 07/06/2018 is calculated at Rs 57.44 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
- 5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 68.91 CR (Total of S.No. 4 in Tables A and B).

Dr. P.C. RACITAH B.Tech, M. Tech (Str.) Hons. (1) (Str.) IIT Delhi

Fellow Indian Society of Arbitrators
CONSULTING STRUCTURAL ENGINEER
19/5, Old Rajinder Nagar, Delhi-110 060

Ph.: 25713496

Dr. P.C. Ragtah

B.Tech (Civil) IIT Delhi, M.Tech. (Struct.) Hons. Ph.D. IIT Delhi Fellow Indian Society of Arbitrators Member Consulting Engineers Association of India

#### Tel.: 25713496 Dr. P.C. RAGTAH & ASSOCIATES

**Structural and Civil Engineering Consultants** 

19/5, Old Rajinder Nagar, New Delhi-110 060 E-mail: pcragtah@gmail.com

Website : pcragtahandassociates.com

6. I certify that the Cost of Civil, MEP and allied withe date is as given in Tables A	
Building/Wing/Tower bearing Number(To be prepared separately for each Building /Wing Table-A1, A2, A3 etc.)	or called g of the Real Estate Project/Phases. In case of more than one building, label as

T-1

S.No.	Particulars	Amt(in Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	13.50
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	4.86
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	0.36
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	8.64
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.36
	(Enclose separate sheets for the cost calculations for each unit/building or tower)	

T-2

S.No.	Particulars	Amt(in Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	13.50
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	9.98
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	0.74
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	3.52
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row $2 + Row 5$ ) / ( Row $1 + Row 5$ ) *100 )	0.74
	(Enclose separate sheets for the cost calculations for each unit/building or tower)	

Dr. P.C. RAGTAH

B.Tech, M. Tech (Str.) Hons., Ph.D. (Str.) IIT Delhi Fellow Indian Society of Arbitrators
CONSULTING STRUCTURAL ENGINEER 19/5, Old Rajinder Nagar, Delhi-110 060 Ph.: 25713496

Dr. P.C. Ragtah

B.Tech (Civil) ITT Delhi, M.Tech. (Struct.) Hons. Ph.D. ITT Delhi Fellow Indian Society of Arbitrators Member Consulting Engineers Association of India

Tel.: 25713496 Dr. P.C. RAGTAH & ASSOCIATES

# **Structural and Civil Engineering Consultants**

19/5, Old Rajinder Nagar, New Delhi-110 060 E-mail: pcragtah@gmail.com Website : pcragtahandassociates.com

Particulars	Amt(in Cr.)
Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	13.50
Cost incurred as on Date (Based on the actual cost incurred as per records)	9.98
Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	0.74
Balance Cost to be incurred (Based on Estimated Cost) (1-2)	3.52
Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	(#)
Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.74
	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)  Cost incurred as on Date (Based on the actual cost incurred as per records)  Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)  Balance Cost to be incurred (Based on Estimated Cost) (1-2)  Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)  Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( (Row 2 + Row 5) / (

S.No.	Particulars	Amt(in Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	13.50
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	1.02
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	0.08
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	12.48
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.08
	(Enclose separate sheets for the cost calculations for each unit/building or tower)	

Dr. P.C. RAGTAH

B.Tech, M. Tech (Str.) Hons., Ph.D. (Str.) IIT Delhi Fellow Indian Society of Arbitrators CONSULTING STRUCTURAL ENGINEER 19/5, Old Rajinder Nagar, Delhi-110 060 Ph.: 25713496

Dr. P.C. Ragtah

B.Tech (Civil) IIT Delhi, M.Tech. (Struct.) Hons. Ph.D. IIT Delhi Fellow Indian Society of Arbitrators Member Consulting Engineers Association of India

Tel.: 25713496 Dr. P.C. RAGTAH & ASSOCIATES

**Structural and Civil Engineering Consultants** 

19/5, Old Rajinder Nagar, New Delhi-110 060 E-mail: pcragtah@gmail.com Website : pcragtahandassociates.com

T-5

S.No.	Particulars	Amt(in Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	20.90
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0.52
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	0.02
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	20.38
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row $2 + Row 5$ ) / ( Row $1 + Row 5$ ) *100)	0.02

(Enclose separate sheets for the cost calculations for each unit/building or tower)

T-6

S.No.	Particulars	Amt(in Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	21.70
	Cost incurred as on Date (Based on the actual cost incurred as per records)	14.54
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	0.67
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	7.16
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) $*100$ )	0.67

Dr. P.C. RAGTAH

B.Tech, M. Tech (Str.) Hons., Ph.D. (Str.) IIT Delhi Fellow Indian Society of Arbitrators CONSULTING STRUCTURAL ENGINEER 19/5, Old Rajinder Nagar, Delhi-110 060 Ph.: 25713496

Dr. P.C. Ragtah

B.Tech (Civil) IT Delhi, M.Tech. (Struct.) Hons. Ph.D. IIT Delhi Fellow Indian Society of Arbitrators Member Consulting Engineers Association of India

# Dr. P.C. RAGTAH & ASSOCIATES

**Structural and Civil Engineering Consultants** 

19/5, Old Rajinder Nagar, New Delhi-110 060 E-mail: pcragtah@gmail.com Website: pcragtahandassociates.com

T-7

S.No.	Particulars	Amt(in Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	21.75
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	14.54
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	0.67
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	7.21
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	_
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.67
	(Enclose separate sheets for the cost calculations for each unit/building or tower)	

# TABLE B Internal & External Development works and common amenities (To be prepared for the entire registered phase of the Real Estate Project)

Particulars	Amt(in
Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	8.00
Cost incurred as on_(based on the actual cost incurred as per records)	2.00
Work done in Percentage (as Percentage of the estimated cost ) ( Row 2 / Row 1 )*100 )	0.25
Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	6.00
Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( (Row 2 + Row 5) / (Row 1 + Row 5) *100 )	0.25
	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).  Cost incurred as on_(based on the actual cost incurred as per records)  Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1)*100)  Balance Cost to be Incurred (Based on Estimated Cost) (1-2)  Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)  Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) /

Dr. P.C. RAGTAH

Dr. P.C. RAGTAH
B.Tech, M. Tech (Str.) Hons., Ph.D. (Str.) IIT Delhi
Fellow Indian Society of Arbitrators
CONSULTING STRUCTURAL ENGINEER
19/5, Old Rajinder Nagar, Delhi-110 060
Ph.: 25713496

Dr. P.C. Ragtah

B.Tech (Civil) ITT Delhi, M.Tech. (Struct.) Hons. Ph.D. ITT Delhi Fellow Indian Society of Arbitrators Member Consulting Engineers Association of India

Tel.: 25713496

## Dr. P.C. RAGTAH & ASSOCIATES

**Structural and Civil Engineering Consultants** 

19/5, Old Rajinder Nagar, New Delhi-110 060 E-mail: pcragtah@gmail.com Website : pcragtahandassociates.com

Signature of Engineer

Name

Address

Aadhar No.

PAN No.

Annexure A

List of Extra / Additional Items executed with Cost (which were not part of the original Estimate of Total Cost)

Dr. P.C. RAGTAH
B.Tech, M. Tech (Str.) Hons., Ph.D. (Str.) IIT Delhi
Fellow Indian Society of Arbitrators
CONSULTING STRUCTURAL ENGINEER
10/5 Old Paiinder Nager, Delhi, 110 060 19/5, Old Rajinder Nagar, Delhi-110 060 Ph.: 25713496