



# S G Jain & Company

Chartered Accountants

Form — 5

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on 31st Aug 2018

Certification work Assigned vide letter No. GDPL/30.08.2018/001 Dated :- 30-08-2018

**Subject:** Certificate of Percentage of Completion of Construction Work of The Ithum Building(s)/ 02 Towers of the Project situated on the Khasra No./ Plot no. A-40 Sector-62 NOIDA pin 201301 (UP) demarcated by its boundaries latitude and longitude 28°37'12"N, 77°12'19"E of the end point 30M wide road to the North, other's property to the South, THE CORENTHUM to the east and Nucleolus Software to the west of Tehsil Gautam Budh Nagar, Noida development authority district Gautam Budh Nagar Pin 201301 admeasuring 20000 sq.mts are being developed by Grandslam Developers Pvt. Ltd. having RERA Registration No. -UPRERAPRJ10363, Designated A/C No. 0200104000027432 Bank Name IDBI BANK LIMITED

S.No.	Particulars	Rs.in lacs Total Cost Estimated	Rs. In lacs Amount incurred (actual out-flow) till now
1	2	3	4
1	<b>Land Cost</b>		
	(a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction;	6,55,72,149.03	6,55,72,149.03
	(b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any;	7,68,89,540.42	7,68,89,540.42
	(c) Acquisition cost of TDR (Transfer of Development Rights), if any;		
	(d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);		
	(e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to Competent Authority.	4,73,76,704.21	4,73,76,704.21
	<b>SUB TOTAL LAND COST (in Rs.)</b>	<b>18,98,38,393.67</b>	<b>18,98,38,393.67</b>
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	<b>Project Clearance Fees</b>		
	(a) Fees paid to RERA	2,95,008.00	2,95,008.00
	(b) Fees paid to Local Authority	45,84,331.56	45,84,331.56
	(c) Consultant/Architect Fees (directly attributable to project)	1,75,59,007.26	1,47,19,611.33
	(d) Any other (specify)		
	<b>SUB TOTAL FEES PAID (in Rs.)</b>	<b>2,24,38,349.83</b>	<b>1,95,98,954.90</b>
3A	<b>Cost of Development And construction</b>		
	(a) Cost of services (water, electricity to construction site), Site Overheads;	1,70,00,00,000.00	1,44,07,21,012.00
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);		
	(c) Cost of material actually purchased;		
	(d) Cost of <b>Salary and Wages</b> (excluding cost of salaries of employees of the company not directly attached to project);		
	<b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)</b>	<b>1,70,00,00,000.00</b>	<b>1,44,07,21,012.00</b>
3B	<b>Cost of construction incurred (As Certified by Project Engineer)</b>	<b>1,70,00,00,000.00</b>	<b>1,45,00,00,000.00</b>
3C	<b>Total Construction Cost (Lower of 3A and 3B.)</b>	<b>1,70,00,00,000.00</b>	<b>1,44,07,21,012.00</b>
3D	<b>Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution, Scheduled Banks, NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)</b>	<b>7,50,74,073.22</b>	<b>5,50,74,073.00</b>
3	<b>TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C + 3D)</b>	<b>1,77,50,74,073.22</b>	<b>1,49,57,95,085.00</b>
4	<b>TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)</b>	<b>1,98,73,50,816.72</b>	<b>1,70,52,32,438.57</b>



204, Vinayak Complex, 76 Vijay Block, Laxmi Nagar, Delhi-110092,

Ph: 011-47529628, (M): 9015454931, 9911943386

Web: www.casgjain.com, Email: sgjain2011@gmail.com, saurabh@casgjain.com

5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)*	85.30%
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) ( Col.4 of row 4 / Col.3 of row 4 )%	86%
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	1,48,41,06,060.00
8	70% Amount to be deposited in Designated Account (0.7*Row 7)***	1,03,88,74,242.00
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6 )	1,70,52,32,433.57
10	Amount actually withdrawn till date since inception of the project ( This shall include 70% of the amounts already realised till date but not deposited in the designated Account )	1,03,53,36,734.88
11	Balance available in Designated A/c.***	35,37,507.12
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	35,37,507.12

\* Average Percentage of as per Engineers Certificate

\*\*\* Designated Account refers to in relation to Point NO. 8 & Point No. 11, Current Account of Company in which Amount Deposited in the current Account NO. : 0200102000014906 IDBI Bank Ltd, Current Account No. : 0200102000019901 IDBI Bank Ltd, Current Account No. : 723010200000541 Axis Bank Ltd.

This certificate is being issued on specific request of M/s Grandslam Developers Private Limited for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

For S G JAIN & COMPANY  
Chartered Accountants

SAURABH JAIN, FCA  
M. No. 521383  
Date : 15-09-2018  
Place : Noida

