

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of **Omaxe Metro City Commercial-2 Phase-4** situated on the Khasra No 2010-2015,2042-2046, 2050, 2058, 2067-2069 demarcated by its boundaries (latitude 26.728328 and 26.727119, longitude 80.956795 and 80.956299), District Lucknow, Tehsil Sarojani Nagar, Competent/ Development authority: Lucknow Development Authority, District Lucknow PIN 226008 admeasuring 14563 sq.mts. area being developed by **Garv Buildtech Private Limited**.

I Md. Abid Kalam have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction Work of **Omaxe Metro City Commercial-2 Phase-4** situated on the Khasra No 2010-2015,2042-2046, 2050, 2058, 2067-2069 demarcated by its boundaries (latitude 26.728328 and 26.727119, longitude 80.956795 and 80.956299), District Lucknow, Tehsil Sarojani Nagar, Competent/ Development authority: Lucknow Development Authority, District Lucknow PIN 226008 admeasuring 14563 sq.mts. area being developed by **Garv Buildtech Private Limited**.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted for verification /for certification of the cost:

- (i) Mr. Apurba Borah as Architect
- (ii) Mr. T.D. Aneja as Structural Consultant
- (iii) Mr. Digambar singh as MEP Consultant
- (iv) Mr. Rohit Singh as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 107.7 Cr.** including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31st May, 2021 is calculated at **Rs 0.00 Cr.** The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 107 Cr.**

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as **0.00%** completed on the **31/05/2021** date is as given in Tables A and B below :





Table A
Omaxe Metro City Commercial-2 Phase-4

| S.No. | Particulars | Amount (In Cr) |
|-------|---|----------------|
| 1 | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) (Rs. In CR.) | 107.70 |
| 2 | Cost incurred as on Date (Based on the actual cost incurred as per records)(Rs. In CR.) | 0.00 |
| 3 | Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100) | 0.00% |
| 4 | Balance Cost to be incurred (Based on Estimated Cost) (1-2) | 107.70 |
| 5 | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A) | - |
| 6 | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100) | - |

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

| S.No. | Particulars | Amount (In Cr) |
|-------|--|----------------|
| 1 | Total Estimated cost of the Internal and External Development Works including common | 0.00 |
| 2 | Cost incurred as on (based on the actual cost incurred as per records) | 0.00 |
| 3 | Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100) | - |
| 4 | Balance Cost to be Incurred (Based on Estimated Cost) (1-2) | 0.00 |
| 5 | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A) | - |
| 6 | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100) | - |

Signature of Engineer

Name MD ABID KALAM

Address Laxmi Nagar, Delhi

Aadhar No. 896400026328

PAN No. CJEPK8438F

Date 29th June 2021