

ENGINEER'S CERTIFICATE

FORM-R

Subject: (For The Purpose of Registration of Project and for withdrawal of Money from Designated Account) Certificate of Percentage of Completion of Construction/Development Work of 151 plots/villas of the project "Paras Enclave" [UPRERA Registration Number A/F] situated on the Khasra No/ Plot no 229MI/2,229/3,231/1, demarcated by its boundaries (latitude and longitude of the end points) 28.928925,78.444934 to the North, 28.926529,78.443848 to the South 28.928038,78.445616 to the East, 28.927414,78.442937 to the West of village Amroha Khas Bahar Chungi, Tehsil Amroha, Competent/ Development authority Viniyami Kshetra District Amroha, PIN 244221 admeasuring 28,834.53 sq.mts. area being developed by Shree Paras Developers.

I/We Mohd Suhail have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction/Development Work of 151 plots/villas of the project "Paras Enclave" [UPRERA Registration Number A/F] situated on the Khasra No/ Plot no 229MI/2,229/3,231/1, demarcated by its boundaries (latitude and longitude of the end points) 28.928925,78.444934 to the North, 28.926529,78.443848 to the South 28.928038,78.445616 to the East, 28.927414,78.442937 to the West of village Amroha Khas Bahar Chungi, Tehsil Amroha, Competent/ Development authority Viniyami Kshetra District Amroha, PIN 244221 admeasuring 28,834.53 sq.mts. area being developed by Shree Paras Developers.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

- Following technical professionals are appointed by owner / Promotor :-
 - Shri Sandeep Tandon as L.S. / Architect ;
 - Shri S M Mozakir Quadri as Structural Consultant
 - Shri V.S. Kukreja as MEP Consultant
 - Shri Mohd Suhail as Site Supervisor
- The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
- We estimate the Total Cost for completion of the project under reference as Rs.2875 Lakhs/- (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
- The estimated actual cost incurred till date 31-01-2022 is calculated at Rs.21 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
- The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. (Total of S.No. 4 in Tables A and B).
- I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31-01-2022 date is as given in Tables A and B below :

Table A
Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	2,160.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	21.00
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	1%
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	2,139.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	-
		1%

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	715.00
2	Cost incurred as on (based on the actual cost incurred as per records)	-
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	715.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0%

Mohd Suhail

Signature of Engineer

Name Mohd Suhail
580/116, Nagla Banvir,
Address Pakbara, Moradabad, Uttar
Pradesh-244102
Aadhar No. 664193388446
PAN No. GIYPS4927N