

Ref:- SG/2018-19/R-10

Dated: 5th July, 2018**FORM-R****ENGINEER'S CERTIFICATE**

Subject: Certificate of Percentage of Completion of Construction Work of **SG SHIKHAR HEIGHTS** of Four Tower of the Project [UPRERA Registration Number UPRERAPRJ1244] Located at (latitude 28°39'08" N and longitude 77°24'17" E) at Plot no. 4/BS-2/1, Siddharth Vihar, Ghaziabad, admeasuring 14000.00 sq.mts. area being developed by M/s **Perigee Infratech Pvt. Ltd. (Formerly Perigee Land & Housing Pvt. Ltd.)**

I, Sandeep Goel, has undertaken assignment as Project Engineer for certifying Percentage of Completion Work of of the **SG SHIKHAR HEIGHTS** of four Tower at Plot no. 4/BS-2/1, Siddharth Vihar, Ghaziabad, admeasuring 14000.00 sq.mts. area being developed by M/s **Perigee Infratech Pvt. Ltd. (Formerly Perigee Land & Housing Pvt. Ltd.)**

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s **DEEPAK MEHTA & ASSOCIATES** as Architect
- (ii) M/s **KEEN ASSOCIATES PVT LTD.** as Structural Consultant
- (iii) M/s **CONSUMMATE ENGINEERING SERVICES PVT. LTD.** as MEP Consultant
- (iv) M/s **Mr. Praveen Kumar** as Site Incharge

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.12975 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date is calculated at Rs. 104.47 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 12870.53 lacs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30.06.2018 date is as given in Tables A and B below :



Tower- A1 & A4- Yet to start

Table A
Tower-A2 & A3- only Excavation Done


S.No.	Particulars	Amounts (Rs. In Lakhs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs. 10225
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs. 104.47
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	1%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs. 10120.53
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	NIL
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	NIL

TABLE B

Internal & External Development works and common amenities
(Prepared for the entire registered phase of the Real Estate Project)

Sl. No.	Particulars	Amount (Rs. in lakhs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs. 2750
2	Cost incurred as on (based on the actual cost incurred as per records)	--
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1)*100)	--
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs.2750
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	--
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	---

Name : Sandeep Goel
 Address : A-1/110, Sector 7 Rohini, Delhi-110085
 Aadhar No. : 516716238667
 PAN No. : AIVPG8691C
 (License No. : AM-120985-2
 of Authority : Institution of Engineers (INDIA)


SANDEEP GOEL
 C. Eng(I) AMIE, ME(Civil)
 Chartered Engineer
 AM-120985-2
 Institution of Engineers (INDIA)