

THE ARCH DESIGNER

Architectural Planner, Surveyor
Interior Designer & Estimator

3- First Floor Uday Bhawan Commercial
Complex Bhagwan X-ing, Agra - 282005
Mob. No. 09837097761 , 09927800938

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Construction Work of Plotting No. of Building(s)/ 11A Block(s) of the 1st Phase of the Project [UPRERA Registration Number] situated on the Khasra No/ Plot no Kh.No. 917, 924, 927, 930, Plots- A-001 To A-232 Demarcated by its boundaries (latitude and longitude of the end points) 27.117297 to the North 78.06993 to the South 27.116896 to the East 78.067851 to the West of village Agra Tehsil Agra Competent/ Development authority ADA District Agra PIN 202125 admeasuring 50716 sq.mts. area being developed by [Promotor's Name]

I, Er. Banwari Singh, have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the KPS Town Building(s) of N/A Block/ Tower (s) of N/A Phase of the Project, situated on the Khasra No/ Plot no. (kh.no.917,924,927,930) plot no. Residential- A-001 To A232, Commercial- C-01 To C-22 of village- Baroli Aheer tehsil - Agra competent/ development authority ADA District Agra PIN 202125 admeasuring 50716 sq.mts. area being developed by [Promotor's Name]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- | | | |
|-------|--------------------------------|--------------------------|
| (i) | M/s/Shri Ar. Desh Deepak Singh | as Architect |
| (ii) | M/s/Shri/Smt | as Structural Consultant |
| (iii) | M/s/Shri Er. Banwari Singh | as MEP Consultant |
| (iv) | M/s/Shri Satendra Singh | as Site Supervisor |

Phase-1 Kh.No.
917
924
927
930

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 11.44 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date_05\07\2018_ is calculated at Rs. 9.44 (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the _____ date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 11.44
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 9.44
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	82%

4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 2
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	N/A
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	82%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 45
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 9.44
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	82%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 2
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	N/A
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	82%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name

Er. Banwari Singh

Address

Uday Bhawan Agra Shop No. 3, 1st Floor, Uday Bhawan

Aadhar No.

7336 3920 1226 gwan X-ing, Agra-282002

PAN No.

Mob: 09837097761

Er. Banwari Singh

B. Tech (Civil)