



OPTIMIZATION CONSULTANTS

PROJECT COST OPTIMIZATION * STRUCTURAL ENGINEERING

FORM-R

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No.....

Date: 10-07-2024

Subject:

Certificate of Percentage of Completion of Construction Work of UCHDPL-EDEN No. of Building(s)/ 4 Block(s) of the ____ Phase of the Project [UPRERA Registration Number] situated on the Khasra No/ Plot no GH-08, Sector 5, Wave City Ghaziabad.
Demarcated by its boundaries (latitude and longitude of the endpoints) 28°38'39.6" to the North 77°30'39.7" to the South 28°38'39.6" to the East 77°30'39.7" to the West of village NAYPHAL Tehsil GHAZIABD Competent/ Development authority GHAZIABAD DEVELOPMENT AUTHORITY District GHAZIABAD PIN201002 admeasuring 21136 sq. mts. area being developed by UPPAL CHADHA HI-TECH DEVELOPERS PVT. LTD.

I/We Optimization Consultants have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction Work of UCHDPL-EDEN No. of Building(s)/ 4 Block(s) of the ____ Phase of the Project [UPRERA Registration Number] situated on the Khasra No/ Plot no GH-08, Sector 5, Wave City Ghaziabad.
Demarcated by its boundaries (latitude and longitude of the endpoints) 28°38'39.6" to the North 77°30'39.7" to the South 28°38'39.6" to the East 77°30'39.7" to the West of village NAYPHAL Tehsil GHAZIABD Competent/ Development authority GHAZIABAD DEVELOPMENT AUTHORITY District GHAZIABAD PIN201002 admeasuring 21136 sq. mts. area being developed by UPPAL CHADHA HI-TECH DEVELOPERS PVT. LTD.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.


1	1. Following technical professionals are appointed by owner / Promotor :-	
	(i) M/s/Shri/Smt. <u>Niraj Kumar nanda</u> as Architect ;	
	(ii) M/s/Shri/Smt. <u>Optimization Consultants</u> as Structural Consultant	
	(iii) M/s/Shri/Smt. <u>Electro Consultant</u> as MEP Consultant	
	(iv) M/s/Shri/Smt. <u>Rajesh Joshi</u> as Site Supervisor	
2	The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.	
3	We estimate the Total Cost for completion of the project under reference as (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented. (INR Lac)	47,995
4	The estimated actual cost incurred till date 10-07-2024 is calculated at (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost. (INR Lac)	0.00
5	The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at (Total of S.No. 4 in Tables A and B). (INR Lac)	47,995
6	I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 10-07-2024 date is as given in Tables A and B below :	

Table A

Building/Wing/Tower bearing Number 4 or called NA

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts In Lacs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	47,995
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	-
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.0%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	47,995
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.0%

(Enclose separate sheets for the cost calculations for each unit/building or tower)		
TABLE B Internal & External Development works and common amenities (To be prepared for the entire registered phase of the Real Estate Project)		
S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%
(Enclose separate sheet for the cost calculations)		
Note: External Development cost detail included in (Table A)		
Signature of Engineer		
Name	Dr. Rajeev Dua	
Address	202 & 203, Himland House, Commercial Complex, Karampura, New Delhi-110015	
Aadhar No.	6336 2881 2862	
PAN No.	AEEPD4856R	
