

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Form- REG-1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Information as on 20.01.2026

Date: 27.01.2026

Subject: Certificate of Percentage of work done for the Project **Delta Square 1**, having 1 No. of Commercial Tower (B+LG+GF+16 Floors + Terrace) of the [UP RERA Registration Number Applied For] situated at the **Plot No. C-4 , Sector-DELTA-01, Greater Noida, District Gautam Buddha Nagar, Uttar Pradesh, PIN-201310, Competent/Development authority- Greater Noida Industrial Development Authority** admeasuring **3600.00 Sq. Mtrs.** area being developed by **BABAGREEN INFRABUILD PVT.LTD. Promoter ID: UPRERAPRM440074.**

I Ravi Raj Jain have undertaken assignment as Architect for certifying Percentage of work done for the Project **Delta Square 1**, having 1 No. of Commercial Tower (B+LG+GF+16 Floors + Terrace) of the [UP RERA Registration Number Applied For] situated at the **Plot No. C-4 , Sector-DELTA-01, Greater Noida, District Gautam Buddha Nagar, Uttar Pradesh, PIN-201310, Competent/Development authority- Greater Noida Industrial Development Authority** admeasuring **3600.00 Sq. Mtrs.** area being developed by **BABAGREEN INFRABUILD PVT.LTD. Promoter ID: UPRERAPRM440074.**

1. Following technical professionals are appointed by Promoter: -

- | | |
|---|----------------------------------|
| (i) Ar. Manish Jain | as Licensed Surveyor / Architect |
| (ii) Ms. Abha Gupta | as Structural Consultant |
| (iii) Mr. Praveen Soni & Shishir Sharma | as MEP Consultant |
| (iv) Mr. Mohit | as Site Supervisor |

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table – A

Commercial Tower		B + LG + GF + 16 Floors + Terrace			
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		00%	10.01.2026	29.01.2026
2	Total Number of Basement & Podium	1	00%	05.03.2026	04.04.2027
3	Total Number of Podium	NA	NA	NA	NA
4	Ground Floor	01	0%	07.04.2027	24.06.2027
5	Total Number of Slabs of Super Structure	17	0%	27.06.2027	11.01.2031
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	17	0%	01.01.2028	24.02.2031
7	Sanitary Fittings within the Flat/Premises	17	0%	25.03.2028	20.01.2031
8	Electrical Fitting within the Flat/Premises	17	0%	27.02.2028	22.11.2030
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	17	0%	07.04.2027	11.01.2031
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	17	0%	25.05.2028	25.02.2031
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	17	0%	25.11.2029	29.01.2031
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	17	0%	25.11.2029	29.01.2031

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table- B

Internal and external development works (common facilities) in respect of the entire registered project				
S.No.	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	00%	01.03.2029	14.05.2029
2	Water Supply/Drinking Water Facilities	00%	30.05.2028	28.08.2028
3	Sewerage (chamber, lines, Septic Tank, STP)	00%	28.10.2028	16.05.2029
4	Storm Water Drain	00%	28.10.2028	16.05.2029
5	Landscaping & Tree Planting	00%	15.06.2030	20.02.2031
6	Street Lighting	00%	17.04.2029	26.06.2029
7	Community Buildings	NA	NA	NA
8	Treatment & Disposal of Sewage and Sullage water /STP	00%	09.11.2029	09.03.2030
9	Solid Waste Management & Disposal	00%	09.11.2029	09.03.2030
10	Water Conservation, Rainwater Harvesting	00%	14.10.2029	12.04.2030
11	Energy Management/Use of Renewable Energy	00%	05.01.2030	06.06.2030
12	Fire Protection and Fire Safety Requirements	00%	11.10.2030	08.02.2031
13	Electrical Sub Station, Control Panel & Meter Room	00%	17.04.2029	26.06.2029
14	Receiving Station	00%	17.04.2029	26.06.2029
15	Plan of Development Works	00%	28.10.2028	08.02.2031
16	Emergency Evacuation Services	00%	27.01.2031	27.03.2031
17	Common Facilities in Basement	00%	01.02.2031	31.03.2031
18	Others, if any (please specify)	00%	01.02.2031	31.03.2031

Yours Faithfully

Ar. RAVIRAJ JAIN**Council of Architecture No. CA/2024/170151**

Mobile No. 9696858928

Email ID- architect@gjagroup.co.in