



CHHATTAR PAL GUPTA

B.E. (Civil), M.Tech. (WRE)

I-306, Parsvnath Gardenia Apartments, Sector-61, Noida (U.P)

Mob.-9289543830, Email-guptacp2007@gmail.com

FORM-R ENGINEER'S CERTIFICATE

Subject:-Certificate of Percentage of Completion of Construction Work of the Project "OXY HI STREET" [UPRERA Registration Number] To be applied situated on the Plot No. C-3, Koyal Enclave Yojna, Ghaziabad, Demarcated by its boundaries (latitude and longitude of the end points) **28°42'35.66"N, 77°19'51.90"E to the North/Eest, 28°42'32.43"N, 77°19'52.26"E to the South/East, 28°42'32.40"N, 77°19'49.90"E to the South/West, 28°42'35.63"N, 77°19'49.83"E to the North/West** of village NA Tehsil Ghaziabad Competent/ Development authority Ghaziabad, District Ghaziabad, PIN 201005, admeasuring 5994.08 sq.mts. area being developed by M/s Oxy Heightz Infra LLP.

I/We, **C P Gupta** have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Project, situated on the Plot No. C-3, Koyal Enclave Yojna, Ghaziabad of village N A tehsil Ghaziabad competent/ development authority Ghaziabad District Ghaziabad PIN 201005 admeasuring 5994.08 sq.mts. area being developed by M/s Oxy Heightz Infra LLP.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- M/s **Anuj Agarwal Architects** as Architect
- M/s **YG Consulting and Engineers LLP** as Structural Consultant
- M/s **Consummate Engineering Services (P) Ltd** as MEP Consultant
- Mr. **Vijay Kumar** as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 35,97,03,000/- (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till 12.07.2023 is calculated as Rs. 77,34,995/- (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 35,19,68,005/- (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 12.07.2023 date is as given in Tables A and B below :

Table A
Building/Wing/Tower called **OXY HI STREET**

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amount in Rs.
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (Based on the original Estimated cost)	31,69,32,839
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	77,34,995.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	2.44%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	30,91,97,844
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	2.44

(Enclose separate sheets for the cost calculations for each unit/building or tower)

CHHATTAR PAL GUPTA

B.E. (Civil), M. Tech. (WRE)

Mob. 9289543830

Email: Guptacp2007@gmail.com

Date: 13 July 2023



CHHATTAR PAL GUPTA

B.E. (Civil), M.Tech. (WRE)

I-306, Parsvnath Gardenia Apartments, Sector-61, Noida (U.P)

Mob.-9289543830, Email-guptacp2007@gmail.com

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amount in Rs.
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost). The Cost is included in S.No 1 of Table A above.	4,27,70,161
2	Cost incurred as on date (based on the actual cost incurred as per records)	-
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	-
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	4,27,70,161
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	-
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	-

(Enclose separate sheet for the cost calculations)


13/7/2023
CHHATTAR PAL GUPTA
B.E. (Civil), M. Tech. (WRE)
Mob. 9289543830
Email: Guotacp2007@gmail.com

Signature of Engineer

Name C P Gupta
Address I-306, PG Apartment, Sec-61. Noida,
Aadhar No. 7423 5556 3887
PAN No. AFQPG2880P