

CONSTRUCTION ACTIVITY SCHEDULE		01 Jul 2014 to 30 Sep 2014
S.N.	Activity	Stage Percentage
1	Excavation	60%
2	Foundation	20%
3	Landscaping Work	10%
4	SitePreparation & Boundarywall	10%

CONSTRUCTION ACTIVITY SCHEDULE		01 Oct 2014 to 31 Dec 2014
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	60%
3	Landscaping Work	20%
4	SitePreparation & Boundarywall	40%

CONSTRUCTION ACTIVITY SCHEDULE		01 Jan 2015 to 31 Mar 2015
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	80%
3	Slabs	15%
4	Landscaping Work	40%
5	SitePreparation & Boundarywall	60%

CONSTRUCTION ACTIVITY SCHEDULE		01 Apr 2015 to 30 Jun 2015
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	30%
4	Landscaping Work	50%
5	SitePreparation & Boundarywall	80%

CONSTRUCTION ACTIVITY SCHEDULE		01 Jul 2015 to 30 Sep 2015
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	50%
4	Masonry Work	15%
5	Electrical Installation	10%
6	Door Frames	10%
7	Landscaping Work	70%
8	SitePreparation & Boundarywall	80%
9	Outer Sewerage	10%

CONSTRUCTION ACTIVITY SCHEDULE		01 Oct 2015 to 31 Dec 2015
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	70%
4	Masonry Work	30%
5	Electrical Installation	20%
6	Door Frames	30%
7	Landscaping Work	90%
8	SitePreparation & Boundarywall	85%
9	Outer Sewerage	20%

CONSTRUCTION ACTIVITY SCHEDULE		01 Jan 2016 to 31 Mar 2016
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	80%
4	Masonry Work	50%
5	Internal Plastering	15%
6	Electrical Installation	30%
7	Door Frames	50%
8	Landscaping Work	100%
9	SitePreparation & Boundarywall	85%
10	Outer Sewerage	30%
11	Rain Water harvesting and STP	20%

CONSTRUCTION ACTIVITY SCHEDULE		01 Apr 2016 to 30 Jun 2016
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	70%
5	Internal Plastering	30%
6	Electrical Installation	45%
7	Door Frames	70%
8	Landscaping Work	100%
9	SitePreparation & Boundarywall	85%
10	Outer Sewerage	50%
11	Rain Water harvesting and STP	35%

CONSTRUCTION ACTIVITY SCHEDULE		01 Jul 2016 to 30 Sep 2016
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	90%
5	Internal Plastering	50%
7	Electrical Installation	60%
11	Door Frames	90%
13	Landscaping Work	100%
15	SitePreparation & Boundarywall	85%
16	Outer Sewerage	65%
18	Rain Water harvesting and STP	50%

CONSTRUCTION ACTIVITY SCHEDULE		01 Oct 2016 to 31 Dec 2016
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	100%
5	Internal Plastering	60%
6	Electrical Installation	70%
7	Door Frames	100%
8	Landscaping Work	100%
9	SitePreparation & Boundarywall	85%
10	Outer Sewerage	80%
11	Rain Water harvesting and STP	70%

CONSTRUCTION ACTIVITY SCHEDULE		01 Jan 2017 to 31 Mar 2017
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	100%
5	Internal Plastering	60%
6	Electrical Installation	70%
7	Door Frames	100%
8	Landscaping Work	100%
9	SitePreparation & Boundarywall	85%
10	Outer Sewerage	90%
11	Rain Water harvesting and STP	90%

CONSTRUCTION ACTIVITY SCHEDULE		01 Apr 2017 to 30 Jun 2017
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	100%
5	Internal Plastering	60%
6	External Plastering	25%
7	Electrical Installation	70%
8	Plumbing Work	20%
9	Painting	10%
10	Door Frames	100%
11	Landscaping Work	100%
12	SitePreparation & Boundarywall	100%
13	Outer Sewerage	90%
14	Rain Water harvesting and STP	90%

CONSTRUCTION ACTIVITY SCHEDULE		01 Jul 2017 to 30 Sep 2017
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	100%
5	Internal Plastering	65%
6	External Plastering	50%
7	Electrical Installation	70%
8	Plumbing Work	40%
9	Painting	30%
10	FlooringWork	15%
11	Door Frames	100%
12	Flush doors & aluminium glazed windows	15%
13	Landscaping Work	100%
14	SitePreparation & Boundarywall	100%
15	Outer Sewerage	95%
16	Rain Water harvesting and STP	90%
17	Road and Site Development	20%

CONSTRUCTION ACTIVITY SCHEDULE		01 Oct 2017 to 31 Dec 2017
---------------------------------------	--	-----------------------------------

S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	100%
5	Internal Plastering	75%
6	External Plastering	75%
7	Electrical Installation	80%
8	Plumbing Work	60%
9	Painting	60%
10	FlooringWork	45%
11	Door Frames	100%
12	Flush doors & aluminium glazed windows	45%
13	Landscaping Work	100%
14	SitePreparation & Boundarywall	100%
15	Outer Sewerage	95%
16	Rain Water harvesting and STP	90%
17	Road and Site Development	50%

CONSTRUCTION ACTIVITY SCHEDULE		01 Jan 2018 to 30 Mar 2018
S.N.	Activity	Stage Percentage
1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	100%
5	Internal Plastering	90%
6	External Plastering	100%
7	Electrical Installation	90%
8	Plumbing Work	80%
9	Painting	80%
10	FlooringWork	75%
11	Door Frames	100%
12	Flush doors & aluminium glazed windows	75%
13	Landscaping Work	100%
14	SitePreparation & Boundarywall	100%
15	Outer Sewerage	100%
16	External Electrical	50%
17	Rain Water harvesting and STP	100%
18	Road and Site Development	80%

CONSTRUCTION ACTIVITY SCHEDULE		01 Apr 2018 to 30 Jun 2018
S.N.	Activity	Stage Percentage

1	Excavation	100%
2	Foundation	100%
3	Slabs	100%
4	Masonry Work	100%
5	Internal Plastering	100%
6	External Plastering	100%
7	Electrical Installation	100%
8	Plumbing Work	100%
9	Painting	100%
10	FlooringWork	100%
11	Door Frames	100%
12	Flush doors & aluminium glazed windows	100%
13	Landscaping Work	100%
15	SitePreparation & Boundarywall	100%
16	Outer Sewerage	100%
17	External Electrical	100%
18	Rain Water harvesting and STP	100%
19	Road and Site Development	100%

