

Structural Consultant

16/1265, Sector-16,
Indira Nagar, Lucknow.

Er. CHAUDHRI MOHAMMAD NADEEM

CHARTERED ENGINEER [INDIA] CIVIL ENGINEERING
STRUCTURAL & SERVICES ENGINEER

FORM-R **ENGINEER'S CERTIFICATE**

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of "Centre Point Complex" for Construction of Commercial Building situated at plot No. GGCP-COM-M2-B, "Gomti Greens" Gomti Nagar Extension, Sector 7, Amar Shaheed Path, Lucknow -226010, UP - India, demarcated by its boundaries (latitude and longitude of the end-points) Latitude 26.81104 Longitude 80.00742 to the North Green to the South Commercial-M02A to the East 45 meter to the West Plot No. G06/ 18 to G06/24 at _Sarojini Nagar_, Tehsil Lucknow by Lucknow Development Authority, District Lucknow, PIN _226004_, admeasuring 1802 sq. meter area, being developed by _Skylandvision Infra Private Limited_[Promoter]
I Er. Chaudhri Mohammad Nadeem has undertaken assignment as Engineer/Licensed Surveyor of certifying Percentage of Completion Work of the "CENTRE POINT COMPLEX" Construction of Commercial Building situated at plot No. GGCP-COM-M2-B, "Gomti Greens" Gomti Nagar Extension, Sector 7, Amar Shaheed Path, Lucknow -226010, UP - India, demarcated by its boundaries (latitude and longitude of the end-points) Latitude 26.81104 Longitude 80.00742 to the North Green to the South Commercial-M02A to the East 45 meter to the West Plot No. G06/ 18 to G06/24 at _Sarojini Nagar_, Tehsil Lucknow by Lucknow Development Authority, District Lucknow, PIN _226004_, admeasuring 1802 sq. meter area, being developed by _Skylandvision Infra Private Limited_[Promoter]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt RAVI KANT DUBEY as L.S. / Architect ;
- (ii) M/s/Shri/Smt CHAUDHRI MOHAMMAD NADEEM as Structural Consultant
- (iii) M/s/Shri/Smt _____ as MEP Consultant
- (iv) M/s/Shri/Smt ROOP CHAND as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

e-mail- cmnadeem1958@gmail.com

Mob- 9415020553

Er. CHAUDHRI MOHAMMAD NADEEM

CHARTERED ENGINEER [INDIA] CIVIL ENGINEERING

STRUCTURAL & SERVICES ENGINEER

3. We estimate the Total Cost for completion of the project under reference as Rs. 500L (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
4. The estimated actual cost incurred till date Inr 20L is calculated at Rs. 20L (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 480L (Total of S.No. 4 in Tables A and B).
6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 20-05-2022 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs. 500L
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs. 20L
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	4%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs. 480L
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs. 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	4%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

Er. CHAUDHRI MOHAMMAD NADEEM

**CHARTERED ENGINEER [INDIA] CIVIL ENGINEERING
STRUCTURAL & SERVICES ENGINEER**

Table B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs. 0
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs. 0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) * 100)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs. 0
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs. 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) * 100)	0%
(Enclose separate sheet for the cost calculations)		


20052022
Signature of Engineer
Name Er. Chaudhri Mohammad Nadeem
Address 16/1265, Sector-16, Indira Nagar - Lucknow
Aadhar No. 307554633768
PAN No. AAMPC9134F

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)