



ANUJ AGARWAL ARCHITECTS

ARCHITECTS, ENGINEERS, INTERIOR DESIGNERS & VASTU CONSULTANTS

OFFICE:- A-244, KAUSHAMBI, GHAZIABAD -201010

PHONE:- 0120-4165716,4563716,4157506

Email:-arch.anujagarwal@gmail.com

Form-REG-1

Date:-14/10/2023

ARCHITECT'S CERTIFICATE

M/s Futureworld Construction Pvt. Ltd.

Add:- Flat No.41, First Floor, Friends

Colony, (East) New Delhi-110065

Subject:- Certificate of Estimates for Completion of Construction Work of 5 No. of Building, Tower - A1,A2 & A3, B & C and Community facility building of the Project "AURUM ALUMNI ACCORD" UPRERA Registration Number [APPLIED FOR] situated on the Plot No.- GH-A6, SDZ, Sector-25, YEIDA Area, Distt. Gautam Budh Nagar Demarcated by its boundaries (latitude and longitude of the end points) 28 21 37.49N 77 31 47.98E to the North 28 21 32.78N 77 31 50.36E to the South 28 21 35.36N 77 31 52.11E to the East 28 21 34.72N 77 31 46.06E to the West of Sector-25, YEIDA Area, Distt. Gautam Budh Nagar, Competent/ Development authority Yamuna Expressway Industrial Development Authority, Gautambudh Nagar Pin-201308 admeasuring 12442.60 sq.mts. area being developed by M/s Futureworld Construction Pvt. Ltd.

I/We Anuj Agarwal Architects have undertaken assignment as Architect for certifying Percentage of Completion Work of the Project "AURUM ALUMNI ACCORD" situated on the Plot No.- GH-A6, SDZ, Sector-25, YEIDA Area, Distt. Gautam Budh Nagar, admeasuring 12442.60sq.mts. area being developed by M/s Futureworld Construction Pvt. Ltd.

Following technical professionals are appointed by Owner / Promotor :-

- (i) Mr. Anuj Agarwal as Architect.
- (ii) Gulam Sarwar C/O M/s Keen Associates Pvt. Ltd. as Structural Consultant
- (iii) Er.Anand Havelia C/O Consummate Engineering Services Pvt. Ltd. as Electrical & Plumbing Consultant.
- (v) Shri Pushkar Singh as Site Supervisor on behalf of M/s Futureworld Construction Pvt. Ltd.

Based on Site Inspection date-10/09/2023, with respect to each of the Buildings /Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings/Towers of the Real Estate Project as registered vide number [applied for] under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

TABLE - A		
Sr. No.	Task/Activity	Work done %
1	Excavation	0%
2	1 Number of Basement	0%
3	Structure work number of stilt floor	0%
4	Numbur Poidium	0%
5	Super Structure work (21 floors)	0%
6	Internal walls, Internal Plaster, fixing doors and Windows frame in each of the Flats/Premises	0%
7	Internal Sanitary & electrical work Fittings within the Flat/Premises, Electrical Fittings within the Flat/ premises.	0%
8	Structure work of Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts.	0%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower.	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate.	0%



Anuj Agarwal
A/96/19503
Kaushambi Ghaziabad

TABLE-B

Internal & External Development Works in Respect of the Entire Registered Phase

Sr. No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Work done %
1	Internal Roads & Foothpaths	Yes	Cement Concrete Internal Road (CC Road Above the 2 Corse of WBM) and Foothpaths in Interlocking Pavers	0%
2	Water Supply	Yes	Water to be provided by the GDA and developer will make UGT of capacity as per norms.	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	Yes	Main Sewer line has been designed as per norms and partially lay in basement ceiling and will finally connect to STP.	0%
4	Strom Water Drains	Yes	Underground system using uPVC (SN-4) & mesonary chamber's sewer pipes.	0%
5	Landscaping & Tree Planting	Yes	Landscape and Tree Planting has been designed by as per authority guidelines.	0%
6	Street Lighting	Yes	Designed has been done as per UP electricity board guidelines and shall be provided necessary switch-gear etc. for distributing electricity at LT voltage	0%
7	Community Buildings	Yes	Club has been designed as per authority norms and Facilities Like:- Party Hall, Gaming Zone, Entertainment Area etc.	0%
8	Treatment and disposal of sewage and sullage water	Yes	STP of capacity as per norms shall be provided. Treated water shall be used for flushing, irrigation, carwash, pathways cleaning and excess sewage shall be discharged in the municipal sewer.	0%
9	Solid Waste management & Disposal	Yes	Manual collection and organic waste converter shall be provided in the project	0%
10	Water conservation, Rain water harvesting	Yes	Recycling of treated water and rain water syestem to be provide	0%
11	Energy management	Yes	Single point metering will be there for energy purchased from the grid/ power supply company.	0%
12	Fire protection and fire safety requirements	Yes	Fire tender path shall be provided as per NBC. Fire fighting systems along with pumps and water storage tanks shall be provided as per NBC &NOC from fire dept.	0%
13	Electrical meter room, sub-station, receiving station	Yes	As per authority sanction plan	0%
14	Other (Option to Add more)	NA	NA	NA

Yours Faithfully



Signature & Name (IN BLOCK LETTERS) OF Architect

(License NO.....)