

# TANUJ BHARDWAJ AND ASSOCIATES

## CHARTERED ACCOUNTANTS

ADDRESS : 93, MADARI GATE, BARA BAZAR, BAREILLY 243003

MOBILE NO. 9548864140 EMAIL catanuj01@gmail.com

Form — 5

### CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on 06-11-2024

Certification Work Assigned vide letter No.01

Dated :-As on 06-11-2024

Subject: Certificate of Percentage of Completion of Development Work of 80 Plots (s) of the Project Crystal Valley of the Proposed Project situated on

Vill- Dibdiba, Gata No. 9,10,11,12,13,14,15 Tahsil Bilaspur, District – Rampur Up 244923. Bearing Layout Approval No. 01/2024-25 demarcated by its boundaries latitude And Latitude 28.982222 & 79.365278 respectively of village DIBDIBA TAHSIL BILASPUR, RAMPUR 244923 measuring 53544 sq.mt. area being developed by M/s KANHA SWARNIMA.Having RERA Registration No.-

**PROPOSED**

1. Separate Bank Account is in State Bank of India; IFSC Code: SBIN0001068, A/c No. 00000043576587219 Account Name: Kanha Swarnima Separate account for Crystal Valley)

		Rs.in lacs	Rs. In lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	<b>Land Cost</b> (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights) if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	2299.27	2299.27
	<b>SUB TOTAL LAND COST (in Rs.)</b>	2554.25	2299.27

# TANUJ BHARDWAJ AND ASSOCIATES

## CHARTERED ACCOUNTANTS

ADDRESS : 93, MADARI GATE, BARA BAZAR, BAREILLY 243003

MOBILE NO. 9548864140 EMAIL catanuj01@gmail.com

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	<b>Project Clearance Fees</b> (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (Water And Air Consent) Pollution Board	0 2.73 5.00 0	0 0 0 0
	<b>SUB TOTAL FEES PAID (in Rs.)</b>	7.73	0
3A	<b>Cost of Development And construction</b> (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of <b>Salary and Wages</b> (excluding cost of salaries of employees of the company not directly attached to project);	1393.00	0
	<b>Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a )</b>	1393.00	0
3B	<b>Cost of construction incurred (As Certified by Project Engineer)</b>	1393.00	0
	<b>Total Construction Cost (Lower of 3A and 3B.)</b>	1393.00	0
3C			
3D	<b>Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)</b>		0
	<b>TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)</b>	1393.00	0
3			
4	<b>TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)</b>	3700.00	2299.27
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)		0%

# TANUJ BHARDWAJ AND ASSOCIATES

## CHARTERED ACCOUNTANTS

ADDRESS : 93, MADARI GATE, BARA BAZAR, BAREILLY 243003

MOBILE NO. 9548864140 EMAIL catanuj01@gmail.com

6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) ( Col.4 of row 4 / Col.3 of row 4 )%	0%
7	Total amount received from allottees till date since Inception of the Project (in Rs.)	0
8	70% Amount to be deposited in Designated Account ( <b>0.7*Row 7</b> )	0
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. ( <b>Total Estimated Cost * Proportionate Cost Incurred on the Project</b> ) ( <b>Column 3 of Row 4 * row 6</b> )	0
10	Amount actually withdrawn till date since inception of the project ( This shall include 70% of the amounts already realised till date but not deposited in the designated Account )	0
11	Balance available in Designated A/c.	0
12	Amount that can be withdrawn from the designated Bank A/C under this certificate ( <b>Row 9 – Row 10</b> )	0

This certificate is being issued on specific request of M/Kanha Swarnimafor UP RERAc compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

For Tanuj Bhardwaj & Associates  
Chartered Accountants

Dated :06-11-2024

Place Bareilly

UDIN : **25434452BBIKSI8960**

Proprietor



CATANUJ BHARDWAJ  
M.No. 434452  
FRN 22519C

Note –

1- Total % of Project Completion includes Land value



This document was created with the Win2PDF "Print to PDF" printer available at

<https://www.win2pdf.com>

This version of Win2PDF 10 is for evaluation and non-commercial use only.

Visit <https://www.win2pdf.com/trial/> for a 30 day trial license.

This page will not be added after purchasing Win2PDF.

<https://www.win2pdf.com/purchase/>