

**Shivam Srivastava**  
**Vibhuti Khand, Gomti Nagar, Lucknow-226010**  
**(ARCHITECT)**

**Form-REG-1**

**ARCHITECT'S CERTIFICATE**

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 18-09-2025

Information as on 13-09-2025

**Subject: Certificate of Percentage of work done for the Project "Shalimar Gallant Metropolis" (RERA Registration No. A/F) situated in Village - Kajoorgaon & Tindola, Tehsil- Nawabganj, Development Authority - UP Awas Evam Vikas Parishad, District - Barabanki, admeasuring 260984 sq. meter, being developed by Shalimar Corp Ltd.**

I, Shivam Srivastava, have undertaken assignment as Architect for certifying Percentage of work done for the Project "Shalimar Gallant Metropolis" (RERA Registration No. A/F) situated on Khasra no. 3,4,5,9,10,11,12,13,14,15,16,17,18,19,20,25,27,28,29,30,31,32,33,34,35,36,37,39,40,41,42,43,44,45,46,47,48,49,50,51,52,53,54,55,56,57,58,59,60,61,62,63,64,65,66,67,68,69,70,71,72,73,74,76,77,80,81,82,83,84,93,94,98,99,100,101,102,103,104,105,106,107,108,109,111,12,113,116,117,150,152,153,154,155,156,157,158,159,160,161,162,163,164,165,166,167,168,169,170,171,172,173,174,175,184,194,195,197,222,239,243,244,245,246,248,313,313,314,314 demarcated by its boundaries : 26.966544, 81.103132 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village - Kajoorgaon & Tindola, Tehsil- Nawabganj, Development Authority - UP Awas Evam Vikas Parishad, District - Barabanki, admeasuring 260984 sq. meter, being developed by Shalimar Corp Ltd.

1. Following technical professionals are appointed by Promoter: -

- (i) Mr. Shivam Srivastava as Architect
- (ii) \_\_\_\_\_ as Structural Consultant
- (iii) Shri Rajnish Agarwal as MEP Consultant
- (iv) Mr. A.K. Roy as Site Head.

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

**Table - A**

| Building/Wing/ Block /Tower Number or Name |   | NA     |             |                     |                   |
|--|---|--------|-------------|---------------------|-------------------|
| S.No                                       | Task / Activity   | Number | % Work Done | Activity Start Date | Activity End Date |
| 1  | Excavation  |        |             |                     |                   |
| 2  | Total Number of Basement and Plinth   |        |             |                     |                   |
| 3  | Total Number of Podiums   |        |             |                     |                   |
| 4  | Stilt Floor   |        |             |                     |                   |
| 5  | Total Number of Slabs of Super Structure  |        |             |                     |                   |
| 6  | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises |        |             |                     |                   |
| 7  | Sanitary Fittings within the Flat/Premises,   |        |             |                     |                   |
| 8  | Electrical Fitting within the Flat/Premises   |        |             |                     |                   |
| 9  | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                           |        |             |                     |                   |

SHIVAM SRIVASTAVA  
 SHIVAM  
 ARCHITECT  
 CA/2010/50742

|    |   |    |
|----|---|----|
| 10 | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks   | NA |
| 11 | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.   |    |
| 12 | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. |    |

**Table - B**

Internal and external development works (common facilities) in respect of the entire registered project

| S.No | Internal/External Development Work (Common Facilities)  | % Work Done | Activity Start Date | Activity End Date |
|------|---|-------------|---------------------|-------------------|
| 1    | Internal Roads & Footpaths  | 3%          | 01-02-2026          | 30-09-2026        |
| 2    | Water Supply/Drinking Water Facilities  | 0%          | 01-05-2026          | 31-12-2026        |
| 3    | Sewerage (chamber, lines, Septic Tank, STP)   | 0%          | 01-05-2026          | 31-12-2026        |
| 4    | Storm Water Drain   | 0%          | 01-05-2026          | 31-12-2026        |
| 5    | Landscaping & Tree Planting   | 0%          | 01-10-2026          | 30-09-2027        |
| 6    | Street Lighting   | 0%          | 01-07-2026          | 31-03-2027        |
| 7    | Community Buildings   | NA          | NA                  | NA                |
| 8    | Treatment & Disposal of Sewage and Sullage water /STP   | 0%          | 01-01-2027          | 30-09-2027        |
| 9    | Solid Waste Management & Disposal   | 0%          | 01-01-2027          | 30-09-2027        |
| 10   | Water Conservation, Rainwater Harvesting  | 0%          | 01-10-2027          | 31-03-2028        |
| 11   | Energy Management/Use of Renewable Energy   | 0%          | 01-10-2027          | 31-03-2028        |
| 12   | Fire Protection and Fire Safety Requirements  | NA          | 01-04-2028          | 30-06-2028        |
| 13   | Electrical Sub Station, Control Panel & Meter Room  | 0%          | 01-07-2026          | 31-03-2027        |
| 14   | Receiving Station   | NA          | NA                  | NA                |
| 15   | Plan of Development Works of Villas   | NA          | NA                  | NA                |
| 16   | Emergency Evacuation Services   | NA          | NA                  | NA                |
| 17   | Common Facilities in Basement   | NA          | NA                  | NA                |
| 18   | Others (Earth filling, Demarcation of plots, Boundary Wall, Social Infrastructure & Public Amenities) | 3%          | 15-10-2025          | 30-09-2028        |

Yours Faithfully

SHIVAM SRIVASTAVA  
ARCHITECT  
*Shivam*  
201742