



CONTRACTORS AND CONSULTANTS

Date: 24/04/2023

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 01 No. SHIVOVY HIGH STREET the Project [UPRERA Registration Number] to be applied situated on the Khasra No/ Plot no KHASRA NO. 1069(M) NOOR NAGAR, GHAZIABAD (U.P) Demarcated by its boundaries (28°42'20.18"N and 77°25'36.71"E of the end points) Plot No. 45.00 MT. Wide Road to the WEST, Other Plot to the South, Other Plot to the East, 45.00 ROAD the NORTH, of Raj Nagar extn. village- Noor Nagar Tehsil - Ghaziabad Competent/ Development authority Ghaziabad Development Authority, District- Ghaziabad PIN - 201002 admeasuring- 4102.92 sq.mts. area being developed by [RAJVANSH INFRACON PVT. LTD.]

I/We ABHISHEK SINGH have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the SHIVOVY HIGH STREET the Project [UPRERA Registration Number] to be applied situated on the Khasra No/ Plot no KHASRA NO. 1069(M) NOOR NAGAR, GHAZIABAD (U.P) tehsil- Gahziabad competent/ development authority Ghaziabad Development Authority District - Ghaziabad PIN- 201002 admeasuring 4102.92 sq.mts. area being developed by [RAJVANSH INFRACON PVT. LTD.]





CONTRACTORS AND CONSULTANTS

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt SINGLA ARCHITECT AND ASSOCIATES as Architect
- (ii) M/s/Shri/Smt RZEST ENGINEERS as Structural Consultant
- (iii) M/s/Shri/Smt WE DEISGN CONSULTANTS as MEP Consultant
- (iv) M/s/Shri/Smt SUDHANAND SHARMA as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.37.90 cr (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.



4. The estimated actual cost incurred till date 24.04.2023 is calculated at Rs.0.00 cr (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 37.90 cr (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30/5/2026 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number COMMERCIAL/HOTEL or called SHIVOVY HIGH STREET
 (To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	35.9
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	0
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	0.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	35.9
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%



Table B

Internal & External Development works and common amenities
 (To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	2cr
2	Cost incurred as on_(based on the actual cost incurred as per records)	0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1)*100)	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs2.00 cr
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%

Signature of Engineer

Name	RABI AKHTAR
Address	JAMIA NAGAR DELHI
Aadhar No.	416887815626
PAN No.	BOBPA5391C

