## ATUL GOEI

B.E. (Civil), F.I.E., C. Engg. (I), F.I.V. GOVT. REGISTERED & API CHARTERED ENGINEER STRUCTURAL DESIGNER SURVEYOR LOSS ASSESSOR FACTORIES ACT CONSULTANT



# ULGASSOCIA

BUILDINGS DESIGNERS CHARTERED ENGINEERS GOVT. VALUERS STRUCTURAL DESIGNERS

OFF.: 202-203, HANS PLAZA, AMBEDKAR ROAD, GHAZIABAD Tel.: 0120-4150286 Mob.: 98-101-39498 E-mail: atulg02@yahoo.com

FORM-R

#### **ENGINEERS CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No Date:

16-02-2023

Subject: Certificate of Percentage of Completion of Construction Work of

**AVS CITY SQUARE** 

1 NOS. COMMERCIAL BUILDING/HOTEL BLOCK UPRERA REGN NO.

TO BE APPLIED

situated on the Khasra No/ Plot no -

LATITUTE

PLOT/KHASRA NO. - 1128M, VILL. NOOR NAGAR, RAJ NAGAR EXTN., GHAZIABAD, UTTAR PRADESH.

Demarcated by its boundaries to the North

28.704553

LOGITUDE 77,430817

to the East to the West

District

of the project name

28.704137 28.704137 28,703772

77.431325 77,430431 77.430942

to the South Competent/ Development authority

GHAZIABAD DEVELOPMENT AUTHORITY

GHAZIABAD - 201002

admeasuring

SQ.MTS. AREA

being developed by

4752.73 M/s AVS INDIA INFRA PRO LLP - THRU MR. RAJKUMAR.

I/We

ATUL GOEL

have undertaken assignment as CHARTERED ENGINEER for certifying Estimated Costs and expenses

incurred on actual site construction Work of project of

1 NOS. COMMERCIAL BUILDING/HOTEL BLOCK UPRERA REGN NO.

of the project name

situated on the Khasra No/ Plot no -

PLOT/KHASRA NO. - 1128M, VILL. NOOR NAGAR, RAJ NAGAR EXTN., GHAZIABAD, UTTAR PRADESH.

Competent/ Development authority District

**GHAZIABAD DEVELOPMENT AUTHORITY** GHAZIABAD - 201002

**AVS CITY SQUARE** 

admeasuring

SO.MTS, AREA

being developed by

M/s AVS INDIA INFRA PRO LLP - THRU MR. RAJKUMAR.

(i) M/s/Shri/Smt

M/s GAURAV SINGLA

as L.S. / Architect

TO BE APPLIED

(ii) M/s/Shri/Smt M/s OPTIMUM DESIGN PVT. LTD

as Structural Consultant

M/s/Shri/Smt (iii)

M/s BEHERA & ASSOCIATES

as MEP Consultant

(iv) M/s/Shri/Smt

Mr. PRADEEP KUMAR

4752.73

as Site Supervising engineer

- 2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
- 3. We estimate the Total Cost for completion of the project under reference as Rs.

5055.55

**LACS** 

(Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date

is calculated at Rs.

0.00

LACS

(Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) 4,864.44 of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs.

LACS

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the

date is as given in Tables A and B below:

(Total of S.No. 4 in Tables A and B).

ER. ATUL GOEL B.E. (Civil), F.I.E., C. Engg. (I), FILV. GOVT. REGISTERED & APPROVED VALUER LICENCE No. CAT-I/191/2000 (CCIT-KANPUR) CHARTERED & STRUCTURAL ENGINEER I.E. MEMBERSHIP No. 105923/2

## ATUL GOEL

B.E. (Civil), F.I.E., C. Engg. (I), F.I.V.
GOVT. REGISTERED & APPROVED VALUER
CHARTERED ENGINEER
STRUCTURAL DESIGNER
SURVEYOR LOSS ASSESSOR
FACTORIES ACT CONSULTANT



# ATUL & ASSOCIATES

BUILDINGS DESIGNERS CHARTERED ENGINEERS GOVT, VALUERS STRUCTURAL DESIGNERS

OFF.: 202-203, HANS PLAZA, AMBEDKAR ROAD, GHAZIABAD Tel.: 0120-4150286 Mob.: 98-101-39498 E-mail: atulg02@yahoo.com

### Table A

Building /wing/tower bearing no. -

A & B

or called -

(to be prepared separaetly for each building/wing of the real estate project/phases. In case of more than one building, label as A1,A2,A3 etc)

Sr. No.	Particulars	Amount (in lacs)
	Total initial estimated cost of the building/wing(based on original estimate)	Rs.4,864.44
2	Cost incurred as on date 15-02-2023 (based on estimated cost)	Rs.0.00
3	Work done in percentage (as percentage of original estimated cost)	0.00%
ı	Balance cost to be incurred (based on the estimated cost)	Rs.4,864.44
5	Cost incurred on additional / extra items (not included in estimated cost)	NA NA
5	Work done in percentage (as percentage of estimated cost plus additional or extra (s.no. 2 + s.no. 5)/(s.no1+ s.no.5)*100}	0.00%

#### Table B

Internal & External Development Works and common amenities for Entire project

(to be prepared for entire registered phase of the real estate project)

Sr. No.	Particulars	Amount (In lacs)
1	Total estimated cost of internal and external developed works including common amenities and facilities (based on original estimate)	Rs.191.11
2	Cost incurred as on date 15-02-2023 (based on estimated cost)	Rs.0.00
3	Work done in percentage (as percentage of original estimated cost)	0.00%
4	Balance cost to be incurred (based on the estimated cost)	Rs.191.11
5	Cost incurred on additional / extra items (not included in estimated cost)	0
6	Work done in percentage (as percentage of estimated cost plus additional or extra (s.no. 2 + s.no. 5)/(s.no1+ s.no.5)*100}	0.00%
***		4.

Signature OF ENGINEER

Name (IN BLOCK LETTERS) OF ENGINEER

Address Aadhaar PAN no. ATUL GOEL

202-203, SF, HANS PLAZA, AMBEDKAR ROAD, GHAZIABAD-201001.

648864453699

ACKPG4175G

B. G. G. LL

ER. ATUL GOEL

B.E. (Civil), F.I.E., C. Engg. (I), F.I.V.

GOVT. REGISTERED & APPROVED VALUER
LICENCE No. CAT-I/191/2000 (CCIT-KANPUR)

CHARTERED & STRUCTURAL ENGINEER

I.E. MEMBERSHIP No. 105923/2