

MEGA DREAM HOMES (PHASE-2)
PROGRAMME OF EXTERNAL DEVELOPMENT
PERIOD : 04/02/2015 TO 03/02/2020

Sl.No.	Period	Description of Work	Percentage of completion
1 .	Feb 15 to April 15	External sewer & strom watersupply work	-
		External Road Work	5%
		External Electricity Work	-
2 .	May 15 to July 15	External sewer & strom watersupply work	5%
		External Road Work	15%
		External Electricity Work	-
3 .	Aug 15 to Oct 15	External sewer & strom watersupply work	15%
		External Road Work	20%
		External Electricity Work	-
4 .	Nov 15 to Jan 16	External sewer & strom watersupply work	20%
		External Road Work	25%
		External Electricity Work	-
5 .	Feb 16 to April 16	External sewer & strom watersupply work	30%
		External Road Work	30%
		External Electricity Work	10%
6 .	May 16 to July 16	External sewer & strom watersupply work	35%
		External Road Work	35%
		External Electricity Work	10%
7 .	Aug 16 to oct 16	External sewer & strom watersupply work	40%
		External Road Work	40%
		External Electricity Work	20%
8 .	Nov 16 to Jan 17	External sewer & strom watersupply work	60%
		External Road Work	55%
		External Electricity Work	45%
9 .	Feb 17 to april 17	External sewer & strom watersupply work	65%
		External Road Work	65%
		External Electricity Work	60%
10 .	May 17 to july 17	External sewer & strom watersupply work	65%
		External Road Work	65%
		External Electricity Work	70%
11 .	Aug 17 to Oct 17	External sewer & strom watersupply work	65%
		External Road Work	60%
		External Electricity Work	75%
12 .	Nov 17 to Jan 18	External sewer & strom watersupply work	75%
		External Road Work	65%
		External Electricity Work	80%
13 .	Feb 18 to April 18	External sewer & strom watersupply work	80%
		External Road Work	75%
		External Electricity Work	80%
14 .	May 18 to July 18	External sewer & strom watersupply work	85%
		External Road Work	80%
		External Electricity Work	85%

15 .	Aug 18 to Oct 18	External sewer & strom watersupply work	90%
		External Road Work	85%
		External Electricity Work	85%
16 .	Nov 18 to jan 19	External sewer & strom watersupply work	95%
		External Road Work	90%
		External Electricity Work	90%
17 .	Feb 19 to April 19	External sewer & strom watersupply work	95%
		External Road Work	95%
		External Electricity Work	95%
18 .	May 19 to July 19	External sewer & strom watersupply work	96%
		External Road Work	96%
		External Electricity Work	97%
19 .	Aug 19 to Oct 19	External sewer & strom watersupply work	99%
		External Road Work	99%
		External Electricity Work	99%
20 .	Nov 19 to Feb 20	External sewer & strom watersupply work	100%
		External Road Work	100%
		External Electricity Work	100%

MEGA DREAM HOMES (PHASE-2)
PROGRAMME OF INTERNAL DEVELOPMENT (VILLAS)
PERIOD : 04/02/2015 TO 03/02/2020

Sl.No.	Period	Description of Work	Percentage of completion
1 .	Feb 15 to April 15	LAYOUT	5%
		RCC STRUCTURE	-
		BRICK WORK AND PLASTER	-
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	-
2 .	May 15 to July 15	LAYOUT	10%
		RCC STRUCTURE	-
		BRICK WORK AND PLASTER	-
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	-
3 .	Aug 15 to Oct 15	LAYOUT	15%
		RCC STRUCTURE	5%
		BRICK WORK AND PLASTER	-
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	-
4 .	Nov 15 to Jan 16	LAYOUT	20%
		RCC STRUCTURE	10%
		BRICK WORK AND PLASTER	5%
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	-
5 .	Feb 16 to April 16	LAYOUT	30%
		RCC STRUCTURE	15%
		BRICK WORK AND PLASTER	10%
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	5%
6 .	May 16 to July 16	LAYOUT	40%
		RCC STRUCTURE	25%
		BRICK WORK AND PLASTER	20%
		FINISHING WORK	-
		WATER SUPPLY & SEWER WORK	10%
7 .	Aug 16 to oct 16	LAYOUT	45%
		RCC STRUCTURE	35%
		BRICK WORK AND PLASTER	30%
		FINISHING WORK	5%
		WATER SUPPLY & SEWER WORK	20%
8 .	Nov 16 to Jan 17	LAYOUT	50%
		RCC STRUCTURE	40%
		BRICK WORK AND PLASTER	35%
		FINISHING WORK	15%
		WATER SUPPLY & SEWER WORK	30%
9 .	Feb 17 to april 17	LAYOUT	55%
		RCC STRUCTURE	45%
		BRICK WORK AND PLASTER	40%
		FINISHING WORK	30%
		WATER SUPPLY & SEWER WORK	35%
10 .	May 17 to july 17	LAYOUT	60%
		RCC STRUCTURE	50%

		BRICK WORK AND PLASTER	45%
		FINISHING WORK	35%
		WATER SUPPLY & SEWER WORK	40%
11 .	Aug 17 to Oct 17	LAYOUT	70%
		RCC STRUCTURE	60%
		BRICK WORK AND PLASTER	55%
		FINISHING WORK	40%
		WATER SUPPLY & SEWER WORK	50%
12 .	Nov 17 to Jan 18	LAYOUT	80%
		RCC STRUCTURE	70%
		BRICK WORK AND PLASTER	65%
		FINISHING WORK	50%
		WATER SUPPLY & SEWER WORK	60%
13 .	Feb 18 to April 18	LAYOUT	90%
		RCC STRUCTURE	80%
		BRICK WORK AND PLASTER	70%
		FINISHING WORK	60%
		WATER SUPPLY & SEWER WORK	65%
14 .	May 18 to July 18	LAYOUT	98%
		RCC STRUCTURE	85%
		BRICK WORK AND PLASTER	80%
		FINISHING WORK	70%
		WATER SUPPLY & SEWER WORK	75%
15 .	Aug 18 to Oct 18	LAYOUT	99%
		RCC STRUCTURE	95%
		BRICK WORK AND PLASTER	90%
		FINISHING WORK	80%
		WATER SUPPLY & SEWER WORK	85%
16 .	Nov 18 to jan 19	LAYOUT	99%
		RCC STRUCTURE	95%
		BRICK WORK AND PLASTER	93%
		FINISHING WORK	90%
		WATER SUPPLY & SEWER WORK	90%
17 .	Feb 19 to April 19	LAYOUT	100%
		RCC STRUCTURE	98%
		BRICK WORK AND PLASTER	95%
		FINISHING WORK	90%
		WATER SUPPLY & SEWER WORK	95%
18 .	May 19 to July 19	LAYOUT	100%
		RCC STRUCTURE	100%
		BRICK WORK AND PLASTER	100%
		FINISHING WORK	95%
		WATER SUPPLY & SEWER WORK	100%
19 .	Aug 19 to Oct 19	LAYOUT	100%
		RCC STRUCTURE	100%
		BRICK WORK AND PLASTER	100%
		FINISHING WORK	98%
		WATER SUPPLY & SEWER WORK	-
20 .	Nov 19 to Feb 20	LAYOUT	100%
		RCC STRUCTURE	100%
		BRICK WORK AND PLASTER	100%
		FINISHING WORK	100%
		WATER SUPPLY & SEWER WORK	100%