

GREEN RESERVE- NOIDA TOWER-1																															
ID	Task Name	Start	Finish	2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027	Qtr 3, 2027	Qtr 4, 2027	Qtr 1, 2028	Qtr 2, 2028	Qtr 3, 2028	Qtr 4, 2028	Qtr 1, 2029	Qtr 2, 2029	
1	 Site mobilization including site office &barricating	03-07-23	14-07-23																												
2	 Excavation for Basements	29-07-23	11-10-23																												
3	 Piling Work	22-08-23	05-11-23																												
4	 Water Proofing for Raft	19-09-23	13-11-23																												
5	 Foundation/ RAFT	03-10-23	20-11-23																												
6	 Column upto B3 Slab- Basement-3	17-10-23	05-12-23																												
7	 RCC Floor -B3- Basement-3	31-10-23	20-12-23																												
8	 Column upto B2 Slab- Basement-2	15-11-23	04-01-24																												
9	 RCC Floor -B2- Basement-2	30-11-23	19-01-24																												
10	 Column upto B1 Slab- Basement-1	15-12-23	03-02-24																												
11	 RCC Floor -B1- Basement-1	30-12-23	18-02-24																												
12	 Column upto GL Slab	16-01-24	04-03-24																												
13	 RCC Floor -GROUND LEVEL	30-01-24	19-03-24																												
14	 Column upto P1 Slab-Floor-1	13-02-24	03-04-24																												
15	 RCC Floor -P1-Floor-1	28-02-24	18-04-24																												
16	 Column upto Club Level Slab-Floor-2	14-03-24	03-05-24																												
17	 CLUB LEVEL-Floor-2	29-03-24	18-05-24																												
18	 1-Floor Column/Shear Wall-Floor-3	14-05-24	07-06-24																												
19	 RCC Floor -F1-Floor-3	23-05-24	17-06-24																												
20	 2-Floor Column/Shear Wall-Floor-4	12-06-24	07-07-24																												
21	 RCC Floor -F2-Floor-4	22-06-24	17-07-24																												
22	 3-Floor Column/Shear Wall-Floor-5	11-07-24	01-08-24																												
23	 RCC Floor -F3-Floor-5	22-07-24	11-08-24																												
24	 4-Floor Column/Shear Wall-Floor-6	07-08-24	26-08-24																												
25	 RCC Floor -F4-Floor-6	15-08-24	05-09-24																												
26	 5-Floor Column/Shear Wall-Floor-7	30-08-24	20-09-24																												
27	 RCC Floor -F5-Floor-7	11-09-24	30-09-24																												
28	 6-Floor Column/Shear Wall-Floor-8	25-09-24	15-10-24																												
29	 RCC Floor -F6-Floor-8	04-10-24	25-10-24																												
30	 7-Floor Column/Shear Wall-Floor-9	19-10-24	09-11-24																												
31	 RCC Floor -F7-Floor-9	30-10-24	19-11-24																												
32	 8-Floor Column/Shear Wall-Floor-10	13-11-24	04-12-24																												
33	 RCC Floor -F8-Floor-10	23-11-24	14-12-24																												
34	 9-Floor Column/Shear Wall-Floor-11	09-12-24	29-12-24																												
35	 RCC Floor -F9-Floor-11	18-12-24	08-01-25																												
36	 10-Floor Column/Shear Wall-Floor-12	02-01-25	23-01-25																												
37	 RCC Floor -F10-Floor-12	13-01-25	02-02-25																												
38	 11-Floor Column/Shear Wall-Floor-13	29-01-25	17-02-25																												
39	 RCC Floor -F11-Floor-13	06-02-25	27-02-25																												
40	 12-Floor Column/Shear Wall-Floor-14	21-02-25	14-03-25																												
41	 RCC Floor -F12-Floor-14	05-03-25	24-03-25																												
42	 13-Floor Column/Shear Wall-Floor-15	19-03-25	08-04-25																												
43	 RCC Floor -F13-Floor-15	28-03-25	18-04-25																												
44	 14-Floor Column/Shear Wall-Floor-16	12-04-25	03-05-25																												
45	 RCC Floor -F14-Floor-16	23-04-25	13-05-25																												
46	 15-Floor Column/Shear Wall-Floor-17	07-05-25	28-05-25																												
47	 RCC Floor -F15-Floor-17	17-05-25	07-06-25																												
48	 16-Floor Column/Shear Wall-Floor-18	02-06-25	22-06-25																												
49	 RCC Floor -F16-Floor-18	11-06-25	02-07-25																												
Page 1																															

[illegible]

GREEN RESERVE- NOIDA																															
TOWER-1																															
ID	Task Name	Start	Finish	2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027	Qtr 3, 2027	Qtr 4, 2027	Qtr 1, 2028	Qtr 2, 2028	Qtr 3, 2028	Qtr 4, 2028	Qtr 1, 2029	Qtr 2, 2029	
99	 RCC Floor -F41-Floor-43	26-02-27	19-03-27																												
100	 42-Floor Column/Shear Wall-Floor-44	13-03-27	03-04-27																												
101	 RCC Floor -F42-Floor-44	24-03-27	13-04-27																												
102	 43-Floor Column/Shear Wall-Floor-45	07-04-27	28-04-27																												
103	 RCC Floor -F43-Floor-45	17-04-27	08-05-27																												
104	 44-Floor Column/Shear Wall-Floor-46	03-05-27	23-05-27																												
105	 RCC Floor -F44-Floor-46	12-05-27	02-06-27																												
106	 45 Terrace -Floor Column/Shear Wall-Floor-47	27-05-27	17-06-27																												
107	 RCC Floor -F45- TERRACE-Floor-47	07-06-27	27-06-27																												
108	 Brick Work	01-11-24	09-12-27																												
109	 Plaster	29-11-24	24-12-27																												
110	 Flooring	02-01-25	27-02-28																												
111	 Door/Window	02-01-25	27-02-28																												
112	 Internal Services	16-12-24	02-04-28																												
113	 Grill,Railings	03-02-25	02-04-28																												
114	 Electrical Works	08-02-25	02-05-28																												
115	 Internal Painting	14-05-25	02-09-28																												
116	 Fixtures	14-06-25	02-10-28																												
117	 External Finishing/Painting	08-08-25	02-10-28																												
118	 Fire Fighting	02-08-25	02-10-28																												
119	 Lift & Escalators	11-10-24	21-06-28																												
120	 Misc Finishing, Other Works & Handover	21-08-28	31-03-29																												

GREEN RESERVE- NOIDA																															
TOWER-2																															
ID	 Task Name	Start	Finish	2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027	Qtr 3, 2027	Qtr 4, 2027	Qtr 1, 2028	Qtr 2, 2028	Qtr 3, 2028	Qtr 4, 2028	Qtr 1, 2029	Qtr 2, 2029	
1	 Site mobilization including site office &barricating	01-07-23	14-07-23																												
2	 Excavation for Basements	14-07-23	11-10-23																												
3	 Piling Work	08-08-23	05-11-23																												
4	 Water Proofing for Raft	07-09-23	13-11-23																												
5	 Foundation/ RAFT	22-09-23	20-11-23																												
6	 Column upto B3 Slab- Basement-3	07-10-23	05-12-23																												
7	 RCC Floor -B3- Basement-3	23-10-23	20-12-23																												
8	 Column upto B2 Slab- Basement-2	06-11-23	04-01-24																												
9	 RCC Floor -B2- Basement-2	21-11-23	19-01-24																												
10	 Column upto B1 Slab- Basement-1	06-12-23	03-02-24																												
11	 RCC Floor -B1- Basement-1	21-12-23	18-02-24																												
12	 Column upto GL Slab	05-01-24	04-03-24																												
13	 RCC Floor -GROUND LEVEL	20-01-24	19-03-24																												
14	 Column upto P1 Slab-Floor-1	05-02-24	03-04-24																												
15	 RCC Floor -P1-Floor-1	19-02-24	18-04-24																												
16	 Column upto Club Level Slab-Floor-2	05-03-24	03-05-24																												
17	 CLUB LEVEL-Floor-2	20-03-24	18-05-24																												
18	 1-Floor Column/Shear Wall-Floor-3	09-05-24	07-06-24																												
19	 RCC Floor -F1-Floor-3	20-05-24	17-06-24																												
20	 2-Floor Column/Shear Wall-Floor-4	08-06-24	07-07-24																												
21	 RCC Floor -F2-Floor-4	18-06-24	17-07-24																												
22	 3-Floor Column/Shear Wall-Floor-5	08-07-24	01-08-24																												
23	 RCC Floor -F3-Floor-5	18-07-24	11-08-24																												
24	 4-Floor Column/Shear Wall-Floor-6	02-08-24	26-08-24																												
25	 RCC Floor -F4-Floor-6	12-08-24	05-09-24																												
26	 5-Floor Column/Shear Wall-Floor-7	27-08-24	20-09-24																												
27	 RCC Floor -F5-Floor-7	06-09-24	30-09-24																												
28	 6-Floor Column/Shear Wall-Floor-8	21-09-24	15-10-24																												
29	 RCC Floor -F6-Floor-8	01-10-24	25-10-24																												
30	 7-Floor Column/Shear Wall-Floor-9	16-10-24	09-11-24																												
31	 RCC Floor -F7-Floor-9	26-10-24	19-11-24																												
32	 8-Floor Column/Shear Wall-Floor-10	11-11-24	04-12-24																												
33	 RCC Floor -F8-Floor-10	20-11-24	14-12-24																												
34	 9-Floor Column/Shear Wall-Floor-11	05-12-24	29-12-24																												
35	 RCC Floor -F9-Floor-11	16-12-24	08-01-25																												
36	 10-Floor Column/Shear Wall-Floor-12	30-12-24	23-01-25																												
37	 RCC Floor -F10-Floor-12	09-01-25	02-02-25																												
38	 11-Floor Column/Shear Wall-Floor-13	24-01-25	17-02-25																												
39	 RCC Floor -F11-Floor-13	03-02-25	27-02-25																												
40	 12-Floor Column/Shear Wall-Floor-14	18-02-25	14-03-25																												
41	 RCC Floor -F12-Floor-14	28-02-25	24-03-25																												
42	 13-Floor Column/Shear Wall-Floor-15	15-03-25	08-04-25																												
43	 RCC Floor -F13-Floor-15	25-03-25	18-04-25																												

GREEN RESERVE- NOIDA																															
TOWER-2																															
ID	Task Name	Start	Finish	2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027	Qtr 3, 2027	Qtr 4, 2027	Qtr 1, 2028	Qtr 2, 2028	Qtr 3, 2028	Qtr 4, 2028	Qtr 1, 2029	Qtr 2, 2029	
50	17-Floor Column/Shear Wall-Floor-19	23-06-25	17-07-25																												
51	RCC Floor -F17-Floor-19	03-07-25	27-07-25																												
52	18-Floor Column/Shear Wall-Floor-20	18-07-25	11-08-25																												
53	RCC Floor -F18-Floor-20-Floor-20	28-07-25	21-08-25																												
54	19-Floor Column/Shear Wall-Floor-21	12-08-25	05-09-25																												
55	RCC Floor -F19-Floor-20	22-08-25	15-09-25																												
56	20-Floor Column/Shear Wall-Floor-21	06-09-25	30-09-25																												
57	RCC Floor -F20-Floor-22	16-09-25	10-10-25																												
58	21-Floor Column/Shear Wall-Floor-22	01-10-25	25-10-25																												
59	RCC Floor -F21-Floor-23	11-10-25	04-11-25																												
60	22-Floor Column/Shear Wall-Floor-23	27-10-25	19-11-25																												
61	RCC Floor -F22-Floor-24	05-11-25	29-11-25																												
62	23-Floor Column/Shear Wall-Floor-24	20-11-25	14-12-25																												
63	RCC Floor -F23-Floor-25	01-12-25	24-12-25																												
64	24-Floor Column/Shear Wall-Floor-25	15-12-25	08-01-26																												
65	RCC Floor -F24-Floor-26	25-12-25	18-01-26																												
66	25-Floor Column/Shear Wall-Floor-26	09-01-26	02-02-26																												
67	RCC Floor -F25-Floor-27	19-01-26	12-02-26																												
68	26-Floor Column/Shear Wall-Floor-27	03-02-26	27-02-26																												
69	RCC Floor -F26-Floor-28	13-02-26	09-03-26																												
70	27-Floor Column/Shear Wall-Floor-28	28-02-26	24-03-26																												
71	RCC Floor -F27-Floor-29	10-03-26	03-04-26																												
72	28-Floor Column/Shear Wall-Floor-29	25-03-26	18-04-26																												
73	RCC Floor -F28-Floor-30	04-04-26	28-04-26																												
74	29-Floor Column/Shear Wall-Floor-30	20-04-26	13-05-26																												
75	RCC Floor -F29-Floor-31	29-04-26	23-05-26																												
76	30-Floor Column/Shear Wall-Floor-31	14-05-26	07-06-26																												
77	RCC Floor -F30-Floor-32	25-05-26	17-06-26																												
78	31-Floor Column/Shear Wall-Floor-32	08-06-26	02-07-26																												
79	RCC Floor -F31-Floor-33	18-06-26	12-07-26																												
80	32-Floor Column/Shear Wall-Floor-33	03-07-26	27-07-26																												
81	RCC Floor -F32-Floor-34	13-07-26	06-08-26																												
82	33-Floor Column/Shear Wall-Floor-34	28-07-26	21-08-26																												
83	RCC Floor -F33-Floor-35	07-08-26	31-08-26																												
84	34-Floor Column/Shear Wall-Floor-35	22-08-26	15-09-26																												
85	RCC Floor -F34-Floor-36	01-09-26	25-09-26																												
86	35-Floor Column/Shear Wall-Floor-36	16-09-26	10-10-26																												
87	RCC Floor -F35-Floor-37	26-09-26	20-10-26																												
88	36-Floor Column/Shear Wall-Floor-37	12-10-26	04-11-26																												
89	RCC Floor -F36-Floor-38	21-10-26	14-11-26																												
90	37-Floor Column/Shear Wall-Floor-38	05-11-26	29-11-26																												
91	RCC Floor -F37-Floor-39	16-11-26	09-12-26																												
92	38-Floor Column/Shear Wall-Floor-40	30-11-26	24-12-26																												
93	RCC Floor -F38-Floor-40	10-12-26	03-01-27																												
94	39-Floor Column/Shear Wall-Floor-41	25-12-26	18-01-27																												
95	RCC Floor -F39-Floor-41	04-01-27	28-01-27																												
96	40-Floor Column/Shear Wall-Floor-42	19-01-27	12-02-27																												
97	RCC Floor -F40-Floor-42	29-01-27	22-02-27																												
98	41-Floor Column/Shear Wall-Floor-43	13-02-27	09-03-27																												

Page 2

