

DEVELOPMENT WORK PLAN

Phase 2(Tower 2)																						
Quarterly Targets (Physical) - Building and Floor-wise Targets																						
GH02 Noida Sector 45																						
Description as per RERA	Start	Finish	Days	01-07-2024 to 30-09-2024	01-10-2024 to 31-12-2024	01-01-2025 to 31-03-2025	01-04-2025 to 30-06-2025	01-07-2025 to 30-09-2025	01-10-2025 to 31-12-2025	01-01-2026 to 31-03-2026	01-04-2026 to 30-06-2026	01-07-2026 to 30-09-2026	01-10-2026 to 31-12-2026	01-01-2027 to 31-03-2027	01-04-2027 to 30-06-2027	01-07-2027 to 30-09-2027	01-10-2027 to 31-12-2027	01-01-2028 to 31-03-2028	01-04-2028 to 30-06-2028	01-07-2028 to 30-09-2028	01-10-2028 to 31-12-2028	01-01-2029 to 04-01-2029
Tower 2				Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Site mobilization including site office & barricading	Jul-24	Jan-25	214																			
Excavation for Basements	Jul-24	Apr-25	303																			
Piling Work	NA		NA																			
P.C.C for raft & Wall	Oct-24	Jun-25	272																			
Water proofing for raft	Nov-24	Mar-25	150																			
RCC for raft foundation	Jan-25	May-25	149																			
Retaining wall footing & walls	Apr-25	Mar-26	364																			
Column up to 2nd basement roof slab	Mar-25	Jan-26	336																			
2nd Basement roof slab	Apr-25	Apr-26	394																			
Column up to 1st basement roof slab	Apr-25	Apr-26	394																			
1st Basement slab roof	May-25	Jun-26	425																			
Column up to basement roof slab	Jul-25	Aug-26	426																			
Basement roof slab	Aug-25	Sep-26	425																			
Stilt/ G.F.Columns	Sep-25	Nov-25	90																			
Stilt/ G.F. Slab	Oct-25	Dec-25	90																			
1-Floor Column/Shear Wall	Oct-25	Dec-25	90																			
1 Floor Slab	Oct-25	Dec-25	90																			
2-Floor Colum/Shear Wall	Oct-25	Dec-25	90																			
2-Floor Slab	Oct-25	Dec-25	90																			
3-Floor Colum/Shear Wall	Oct-25	Dec-25	90																			
3-Floor Slab	Jan-26	Mar-26	89																			
4-Floor Column/Shear Wall	Jan-26	Mar-26	89																			
4 Floor Slab	Jan-26	Mar-26	89																			
5-Floor Colum/Shear Wall	Jan-26	Mar-26	89																			
5-Floor Slab	Jan-26	Mar-26	89																			
6-Floor Column/Shear Wall	Jan-26	Mar-26	89																			
6 Floor Slab	Jan-26	Mar-26	89																			
7-Floor Colum/Shear Wall	Jan-26	Mar-26	89																			
7-Floor Slab	Jan-26	Mar-26	89																			
8-Floor Colum/Shear Wall	Apr-26	Jun-26	90																			
8-Floor Slab	Apr-26	Jun-26	90																			
9-Floor Colum/Shear Wall	Apr-26	Jun-26	90																			
9 Floor Slab	Apr-26	Jun-26	90																			
10-Floor Colum/Shear Wall	Apr-26	Jun-26	90																			
10-Floor Slab	Apr-26	Jun-26	90																			
11-Floor Colum/Shear Wall	Apr-26	Jun-26	90																			
11-Floor Slab	Apr-26	Jun-26	90																			
12-Floor Colum/Shear Wall	Apr-26	Jun-26	90																			
12-Floor Slab	Apr-26	Jun-26	90																			
13-Floor Colum/Shear Wall	Jul-26	Sep-26	91																			
13-Floor Slab	Jul-26	Sep-26	91																			
14-Floor Colum/Shear Wall	Jul-26	Sep-26	91																			
14-Floor Slab	Jul-26	Sep-26	91																			
15-Floor Colum/Shear Wall	Jul-26	Sep-26	91																			
15-Floor Slab	Jul-26	Sep-26	91																			
16-Floor Colum/Shear Wall	Jul-26	Sep-26	91																			
16-Floor Slab	Jul-26	Sep-26	91																			
17-Floor Colum/Shear Wall	Jul-26	Sep-26	91																			
17-Floor Slab	Oct-26	Dec-26	90																			
18-Floor Colum/Shear Wall	Oct-26	Dec-26	90																			
18-Floor Slab	Oct-26	Dec-26	90																			
19-Floor Colum/Shear Wall	Oct-26	Dec-26	90																			
19-Floor Slab	Oct-26	Dec-26	90																			
20-Floor Colum/Shear Wall	Oct-26	Dec-26	90																			
20-Floor Slab	Oct-26	Dec-26	90																			
21-Floor Colum/Shear Wall	Oct-26	Dec-26	90																			
21-Floor Slab	Oct-26	Dec-26	90																			
22-Floor Colum/Shear Wall	Jan-27	Mar-27	89																			
22-Floor Slab	Jan-27	Mar-27	89																			
23-Floor Colum/Shear Wall	Jan-27	Mar-27	89																			
23-Floor Slab	Jan-27	Mar-27	89																			

[illegible]