

Er. CHAUDHRI MOHAMMAD NADEEM

CHARTERED ENGINEER [INDIA] CIVIL ENGINEERING
STRUCTURAL & SERVICES ENGINEER

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of Crystal Mayberry No. of Building(s)/-01 Block(s) of the -01 Phase of the Project [UPRERA Registration Number] situated on the Khasra No/ Plot no - 404,406. Demarcated by its boundaries latitude- 26.8222247 and longitude -81.0169035 Tehsil - Lucknow Competent/ Development authority - LDA District - Lucknow PIN 226010 admeasuring - 2905.00 sq.mts. area being developed by OPPORTUNE ASSOCIATES PRIVATE LIMITED

I/We Er. CH. NADEEM have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Crystal Mayberry Building(s). 01 Block/ Tower (s) of 01 Phase of the Project, situated on the Khasra No/ Plot no - 404,406 of village BAGHAMAU tehsil - Lucknow competent/ development authority -LDA District - Lucknow PIN - 226010. admeasuring 2905 sq.mts. area being developed by [OPPORTUNE ASSOCIATES Private Limited]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt _____ SANJEEV KUMAR SANGHAL _____ as Architect
- (ii) M/s/Shri/Smt _____ ER. CH. NADEEM _____ as Structural Consultant
- (iii) M/s/Shri/Smt _____ B.N PANDEY, MOHAMMAD SHAFIQ _____ as MEP Consultant
- (iv) M/s/Shri/Smt _____ ALOK CHANDRA DWIVEDI _____ as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.1525.96 Laacs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date is calculated at Rs. 737.96 Laacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

Er. CHAUDHRI MOHAMMAD NADEEM

CHARTERED ENGINEER [INDIA] CIVIL ENGINEERING
STRUCTURAL & SERVICES ENGINEER

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 788.00 Lacs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the date is as given in Tables A and B below :

TABLE A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Rs. In Lacs
		Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	1525.96
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	737.96
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	48.36%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	788.00.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	48.36%

(Enclose separate sheets for the cost calculations for each unit/building or tower)

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs

Structural Consultant

16/1265, Sector-16,
Indira Nagar, Lucknow.

Er.CHAUDHRI MOHAMMAD NADEEM

CHARTERED ENGINEER [INDIA] CIVIL ENGINEERING
STRUCTURAL & SERVICES ENGINEER

3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs .
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (Row 2 + Row 5) / (Row 1 + Row 5) *100)	%

Signature of Engineer



Name Er. CH. NADEEM

Address 16/1265, Indira Nagar Lucknow

Aadhar No. 307554633768

PAN No. AMPC9134F

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)