



FORM-R  
ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Certificate No.: ECAG009

Date : 15.05.2018

**Subject:** Certificate of Percentage of Completion of Construction Work of AJNARA HOMES (PHASE 2 - TOWER N & O) No. of Building(s)/ 2 Block(s) of the SECOND Phase of the Project UPRERAPRJ4273 situated on the Khasra No/ Plot no GH 03, SEC-16 B, GREATER NOIDA.

Demarcated by its boundaries (latitude and longitude of the end points) 28-36-27 N to the North 28-36-34 N to the South 77-26-43 E to the East 77-26-45 E to the West of village \_\_\_\_\_ Tehsil GAUTAM BUDDHA NAGAR Competent/ Development authority GREATER NOIDA AUTHORITY District GAUTAM BUDDHA NAGAR PIN \_\_\_\_\_ admeasuring 8,854 sq.mts. area being developed by APV REALTY LIMITED.

I/We Precision Valtech have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the AJNARA HOMES PHASE 2 Building(s)/ 02 Block/ Tower (s) of SECOND Phase of the Project, situated on the Khasra No/ Plot no GH 03, SECTOR 16B, GREATER NOIDA \_\_\_\_\_ of village \_\_\_\_\_ tehsil \_\_\_\_\_ competent/ development authority GREATER NOIDA District GAUTAM BUDDHA NAGAR PIN \_\_\_\_\_ admeasuring 8,854 sq.mts. area being developed by APV REALTY PVT LTD.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1 Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt SPACE DESIGNERS INTERNATIONAL as Architect
- (ii) M/s/Shri/Smt SDAC ENGINEERS PVT LTD as Structural Consultant
- (iii) M/s/Shri/Smt SUN ENTERPRISES as MEP Consultant
- (iv) M/s/Shri/Smt SUBHASH SHARMA as Site Supervisor

2 The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3 We estimate the Total Cost for completion of the project under reference as Rs. 108.13 cr. (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4 The estimated actual cost incurred till date 31.03.2018 is calculated at Rs. 67.59 cr. (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5 The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 40.54 cr. (Total of S.No. 4 in Tables A and B).

6 I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2018 date is as given in Tables A and B below :





**Table A**  
Building/Wing/Tower bearing Number TOWER N

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	RS 53.61 cr.
2	Cost incurred as on Date 31.03.2018	RS 32.16 cr.
3	Value of Work done in Percentage (as Percentage of the estimated cost )	60%
4	Balance Cost to be incurred (Based on Estimated Cost)	RS 21.45 cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	RS 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	0%

**Table A 1**  
Building/Wing/Tower bearing Number TOWER O

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	RS 48.02 cr.
2	Cost incurred as on Date 31.03.2018	RS 31.21 cr.
3	Value of Work done in Percentage (as Percentage of the estimated cost )	65.00%
4	Balance Cost to be incurred (Based on Estimated Cost)	RS 16.81 cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	RS. 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	0%

**TABLE B**  
Internal & External Development works and common amenities

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority.	RS 6.50 cr.
2	Cost incurred as on 31.03.2018	RS 4.22 cr.
3	Work done in Percentage (as Percentage of the estimated cost ) ( Row 2 / Row 1 ) * 100 )	65%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	RS 2.28 cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	RS.0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	0%

*Rajani*



Signature of Engineer

Name : Rajani Gupta  
Address : 705/2, Express Garden, Vaibhav Khand, Indrapuram, Ghaziabad, U.P. 201014  
Aadhar No. : 251307429219  
PAN No. : AKOPG9214C  
Licence No. : F: 25858 from Institution of Valuers, New Delhi

**PRECISION VALTECH**