

Piyush Kumar Gupta Construction Management & Chartered Engineer (IEI, AM1071974)

email:- "pkgupta5471@yahoo.co.in"

Mobile:-+91-9911198318 / +91-

8587063784



IIC/ 199, nehru Nagar, Ghaziabad

FORM-R

Date:- 03/07/2018

ENGINEER'S CERTIFICATE

Subject:-Certificate of Percentage of Completion of Construction Work of 3 No. of Building(s) tower A,B,C of the Project AGGARWAL HEIGHTS UPRERAPRJ4759 situated on the Khasra No/ Plot no Plot no 962, NOOR NAGAR, RAJA NAGAR EXTENSION, GHAZIABAD Demarcated by its boundaries (latitude and longitude of the end points) 28°42'36.88"N , 77°25'22.88"E to the North 28° 42'32.75"N , 77°25'22.59"E to the South 28°42'35.44"N , 77°25'25.01"E to the East 28°42'34.46"N , 77°25'22.19"E to the West of village noor Nagar Tehsil Ghaziabad Competent/ Development authority GDA District GHAZIABAD PIN 201017 admeasuring 8369.80 sq.mts. area being developed by BANKEY BIHARI INFRAHOMES PVT LTD

I Piyush Kumar Gupta have undertaken assignment as Chartered Engineer of certifying Percentage of Completion Work of the AGGARWAL HEIGHTS tower A,B,C of the Project AGGARWAL HEIGHTS UPRERAPRJ4759 situated on the Khasra No/ Plot no Plot no 962, NOOR NAGAR, RAJA NAGAR EXTENSION, GHAZIABAD competent/ development authority GDA District GHAZIABAD PIN 201017 admeasuring 8369.80 sq.mts. area being developed by BANKEY BIHARI INFRAHOMES PVT LTD

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri ANUJ AGARWAL ARCHITECTS as Architect
- (ii) Shri V.D. SHARMA as Structural Consultant
- (iii) Shri Mr. SOMNATH BEHERA(Plumbing),Mr.Mayank Goyal_ (Electrial),Mr. Sajana Khanna(GSP Design) as MEP Consultant
- (iv) Shri Lalit Kumar as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 92,53,21,140/- (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 30/06/2018 is calculated at Rs. 44,68,78,147/- (Percentage completion till date 48.27%) (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 47,86,42,993/- (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30/06/2018 date is as given in Tables A and B below :

Building/Wing/Tower bearing Number TOWER A , B, C


S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ 80,11,43,043
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹ 44,66,78,147
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	55.76%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ 35,44,64,896
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	55.76%


PIYUSH KUMAR GUPTA
Chartered Engineer (IEI)
AM1071974

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹12,41,78,097
2	Cost incurred as on (based on the actual cost incurred as per records)	₹0
3	Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹12,41,78,097
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$)	0%


PIYUSH KUMAR GUPTA
Chartered Engineer (IEI)
AM1071974

Signature of Engineer

Name PIYUSH KUMAR GUPTA

Address II-C/199, Nehru Nagar, Ghaziabad

Aadhar No. 268793091967

PAN No. ADAPG1239Q

License No:- AM1071974 of Authority 25-05-2018-The Institution of Engineers (India)

Piyush Kumar Gupta Construction Management & Chartered Engineer (IEI, AM1071974)

email:- "pkgupta5471@yahoo.co.in"

Mobile:-+91-9911198318 / +91-

8587063784



IIC/ 199, nehru Nagar, Ghaziabad

FORM-R

Date:- 31/03/2018

ENGINEER'S CERTIFICATE

Subject:-Certificate of Percentage of Completion of Construction Work of 3 No. of Building(s) tower A,B,C of the Project AGGARWAL HEIGHTS UPRERAPRJ4759 situated on the Khasra No/ Plot no Plot no 962, NOOR NAGAR, RAJA NAGAR EXTENSION, GHAZIABAD Demarcated by its boundaries (latitude and longitude of the end points) 28°42'36.88"N , 77°25'22.88"E to the North 28° 42'32.75" , 77°25'22.59"E to the South 28°42'35.44"N , 77°25'25.01"E to the East 28°42'34.46"N , 77°25'22.19"E to the West of village noor Nagar Tehsil Ghaziabad Competent/ Development authority GDA District GHAZIABAD PIN 201017 admeasuring 8369.80 sq.mts. area being developed by BANKEY BIHARI INFRAHOMES PVT LTD

I Piyush Kumar Gupta have undertaken assignment as Chartered Engineer of certifying Percentage of Completion Work of the AGGARWAL HEIGHTS tower A,B,C of the Project AGGARWAL HEIGHTS UPRERAPRJ4759 situated on the Khasra No/ Plot no Plot no 962, NOOR NAGAR, RAJA NAGAR EXTENSION, GHAZIABAD competent/ development authority GDA District GHAZIABAD PIN 201017_admeasuring 8369.80 sq.mts. area being developed by BANKEY BIHARI INFRAHOMES PVT LTD

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri ANUJ AGARWAL ARCHITECTS as Architect
- (ii) Shri V.D. SHARMA as Structural Consultant
- (iii) Shri Mr. SOMNATH BEHERA(Plumbing),Mr.Mayank Goyal_ (Electrial),Mr. Sajan Khanna(GSP Design) as MEP Consultant
- (iv) Shri Lalit Kumar as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 92,53,21,140/- (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31/03/2018 is calculated at Rs. 40,36,60,806/- (Percentage completion till date 43.62%) (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 52,16,60,334/- (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31/03/2018 date is as given in Tables A and B below :

Building/Wing/Tower bearing Number TOWER A , B, C


S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ 80,11,43,043
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹ 40,36,60,806
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	50.39%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ 39,74,82,237
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	50.39%


PIYUSH KUMAR GUPTA
Chartered Engineer (IEI)
AM1071974

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹12,41,78,097
2	Cost incurred as on (based on the actual cost incurred as per records)	₹0
3	Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	0%
4	Balance Cost to be Incurred (Based on Estimated Cost) $(1-2)$	₹12,41,78,097
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$	0%



PIYUSH KUMAR GUPTA
Chartered Engineer (IEI)
AM1071974

Signature of Engineer

Name PIYUSH KUMAR GUPTA

Address II-C/199, Nehru Nagar, Ghaziabad

Aadhar No. 268793091967

PAN No. ADAPG1239Q

License No:- AM1071974 of Authority 25-05-2018-The Institution of Engineers (India)