

SHIKHA KRISHNA GREENS																																					
S.NO.	DESCRIPTION	Completed Work	1		2		3			4			5			6			7			8			9			10			11			12			
	MONTHS	%	AUGUST	SEP.	OCT	NOV.	DEC.	JAN	FEB.	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEP.	OCT	NOV.	DEC.	JAN	FEB.	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB.	MAR	APR	MAY	JUNE
A	STRUCTURE WORKS																																				
1	EXCAVATION	90%			10%																																
2	REC IN FOUNDATION	85%		1%		14%																															
3	REC IN SLAB AND BEAMS	45%	5%			9%						9%						8%			7%																
5	WORK TOWER	10%				6%				10%		10%			10%		10%					11%					11%		11%		11%						
B	FINISHING WORKS																																				
1	BRICK WORK	24%	5%		10%				11%		11%				11%		11%			6%																	
2	INTERNAL PLASTER	0%			12%				12%		12%				12%		12%			10%				10%			10%		12%		10%						
3	EXTERNAL PLASTER	0%								6%	13%				13%		13%						13%			13%		13%		10%		3%					
5	TILES IN TOILETS AND KITCHEN	0%				4%			12%		12%				12%		12%						13%			10%		10%		10%			8%				
6	FLOOR TILES IN ROOMS	0%							12%		12%				12%		12%						10%			10%		10%		10%				10%			
7	WOODEN DOOR SHUTTERS	0%								8%	12%				12%		12%						10%			10%		10%		10%						4%	
8	LPTIC DOOR & WINDOWS	0%								8%	12%				12%		12%						10%			10%		10%		10%					4%		
9	WOODEN FLOORING	0%							12%		12%				12%		12%						10%			10%		10%		10%							
10	PAINTING & POLISHING (INTERNAL & EXTERNAL)	0%								3%	11%				11%		11%						10%			10%		11%		11%						10%	
11	KITCHEN COUNTERS/GRANITE TOP	0%							12%		12%				12%		12%						10%			10%		10%		10%							
12	LOFT LOBBY & CORRIDORS STONEWORK	0%							12%		12%				12%		12%						10%			10%		10%		10%							
C	SERVICES																																				
1	WIRING SWITCH& SOCKETS	0%								5%		10%			10%		10%					15%			15%		15%		15%		15%		5%				
2	SANITARY & PLUMBING PIPEWORK	0%			3%			10%				10%			10%		10%					15%			15%		10%		10%				7%				
3	SANITARY FITTINGS & FIXTURE	0%							2%			10%			10%		10%						15%			15%		10%		15%			10%			13%	
4	ELECT. FITTINGS & FIXTURE	0%															15%				15%			15%		15%		15%		15%				15%		10%	
5	FIRE FIGHTING	0%															15%				15%			15%		15%		15%		15%				15%		10%	
6	ELEVATORS	0%															15%				15%			15%		15%		15%		15%				15%		10%	
7	EXTERNAL ELECTRICAL INCLUDING	0%																			15%			20%		20%		20%		20%				20%		5%	
8	SET AND STP	0%										6%			10%			15%			15%			15%		15%		15%		15%			9%				
9	DET WTS,SEWER BRIDGEMAGE	0%															5%	10%			15%			15%		15%		15%		15%			15%		10%		
D	EXTERNAL DEVELOPMENT	0%																				5%		20%				20%		20%			20%			15%	
E	HANDOVER OF TOWER	0%																												30%			35%			35%	