

**Form-REG-2
ENGINEER'S CERTIFICATE**

Ref. No. L-DDF-ADA-26-0715

Date: 30-05-2026

Information as on 30-05-2026

Subject: Certificate for Planning and Design of the **Proposed layout plan of Godavaripuram township on khasra no. 657, 665, 676-677, 680-696, 702, 784-800, 796 (T), 796/1380, 797/1381, 803-809, 811-812, 815-816, 818-823, 854-858 of village Raipur. Demarcated by its boundaries (latitude and longitude of the end points) 27.198409°N, 78.133382°E to the North, 27.195242°N, 78.135737°E to the East, 27.191601°N, 78.133622°E to the South, 27.195051°N, 78.131245°E to the West situated at Village Rahankalan and Raipur, Tehsil Etmadpur, Agra Development Authority, District Agra, PIN 282002 admeasuring 438151 sq.mts. area being developed by Agra Development Authority.**

I Sadanand Ojha on behalf of **DDF Consultants Pvt Ltd.** have undertaken assignment as Engineer for certifying the Planning and Design of the **Proposed layout plan of Godavaripuram township on khasra no. 657, 665, 676-677, 680-696, 702, 784-800, 796 (T), 796/1380, 797/1381, 803-809, 811-812, 815-816, 818-823, 854-858 of village Raipur. Demarcated by its boundaries (latitude and longitude of the end points) 27.198409°N, 78.133382°E to the North, 27.195242°N, 78.135737°E to the East, 27.191601°N, 78.133622°E to the South, 27.195051°N, 78.131245°E to the West situated at Village Rahankalan and Raipur, Tehsil Etmadpur, Agra Development Authority, District Agra, PIN 282002 admeasuring 438151 sq.mts. area being developed by Agra Development Authority.**

1. Following technical professionals were appointed by DDF Consultants for verification / certification of the cost: -
 - i. M/s Allied Engineers. as Licensed Surveyor.
 - ii. Mr. Sadanand Ojha as Structural Consultant.
 - iii. M/s WAC MEP, as MEP Consultant
 - iv. M/s Nippon Koei India Pvt. Ltd., India in JV M/s Arinem Consultancy Services Pvt. Ltd. (PMC) as Site Supervisor appointed by ADA
2. Based on Site Inspection, with respect to each of the site development component i.e. Internal Roads & Footpaths, Water Supply, Sewerage (chamber, lines, STP), Storm Water Drains, Landscaping & Tree Planting, Street Lighting, Treatment and disposal of sewage and sullage water, Solid Waste management & Disposal, Water conservation, Rain water harvesting and sub-station, receiving station of the aforesaid Real Estate Project, we certify as follows –and the site inspection carried out by us is given in following Table A and Table B:
 - 2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.
 - 2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.



DDF Consultants
Private Limited

Head Office:
501, B-9, ITL Twin Tower, Netaji Subhash Place,
Pitampura, New Delhi - 110034
(T) +91-11-47400500
(F) +91-11-47400555
(E) info@ddfgroup.com
www.ddfgroup.com

Table - A							
Building/Wing/ Block /Tower Number or Name							
S. No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1	Admissible expenditure	Value of Work done in percent age as per admissible expenditure
1	Excavation	NA		NA			
2	Total Number of Basement and Plinth	NA		NA			
3	Total Number of Podiums	NA		NA			
4	Stilt Floor	NA		NA			
5	Total Number of Slabs of Super Structure	NA		NA			
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	NA		NA			
7	Sanitary Fittings within the Flat/Premises,	NA		NA			
8	Electrical Fitting within the Flat/Premises	NA		NA			
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	NA		NA			
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	NA		NA			
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	NA		NA			



DDF Consultants
Private Limited

Head Office:

501, B-9, ITL Twin Tower, Netaji Subhash Place,
Pitampura, New Delhi - 110034
(T) +91-11-47400500
(F) +91-11-47400555
(E) info@ddfgroup.com
www.ddfgroup.com

12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	NA		NA			
----	---	----	--	----	--	--	--



DDF Consultants
Private Limited

Head Office:
501, B-9, ITL Twin Tower, Netaji Subhash Place,
Pitampura, New Delhi - 110034
(T) +91-11-47400500
(F) +91-11-47400555
(E) info@ddfgroup.com
www.ddfgroup.com

Table - B							
Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project							
							(in Rs Lakh)
S. No	Internal/External Development Work (Common Facilities)	Total Estimated Cost (INR Lakh)	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Internal Roads & Footpaths	3407.44		0%			
2	Water Supply/Drinking Water Facilities	1413.00		0%			
3	Sewerage (chamber, lines)	1285.00		0%			
4	Storm Water Drain	1366.90		0%			
5	Landscaping & Tree Planting	300.00		0%			
6	Street Lighting	218.00		0%			
7	Community Buildings	0.00		NA			
8	Treatment & Disposal of Sewage and Sullage water /STP	633.41		0%			
9	Solid Waste Management & Disposal	0.00		NA			
10	Water Conservation, Rainwater Harvesting	55.00		0%			
11	Energy Management/Use of Renewable Energy	0.00		NA			
12	Fire Protection and Fire Safety Requirements	0.00		NA			
13	Electrical Sub Station, Control Panel & Meter Room	3532.00		0%			
14	Receiving Station	2000.00		0%			
15	Plan of Development Works	0.00		NA			
16	Emergency Evacuation Services	0.00		NA			
17	Common Facilities in Basement	0.00		NA			
18	Others - i. Boundary Wall ii. Cutting and Filling iii. Power Infrastructure	489.55 1417.20 1254.80		0% 0% 0%			
	TOTAL	17,372.30					



3. We estimate the Total Cost for completion of the project under reference as **Rs. 17,372.30 Lakhs** (Total of column no. 3 in Tables B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 30-05-2026 is Rs. 0.0 (Total of column no. 7 in Tables A1, A2.... and Table B).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/ Building/Wing/Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Yours Sincerely

SADANAND OJHA
On behalf of DDF Consultants Pvt. Ltd.
Email ID: info@ddfgroup.com