

PROJECT - PADAMNABH HEIGHTS
DEVELOPMENT WORK PROGRESS CHART
TIME SCHEDULE OF PROJECT

S. No.	ACTIVITIES	30.06.23	Sep-23	Dec-23	Mar-24	Jun-24	Sep-24	Dec-24	Mar-25	Jun-25	Sep-25	Dec-25	Mar-26	Jun-26	Sep-26	Dec-26	Mar-27	Jun-27	Sep-27	Dec-27	Mar-28	Total	
1	Demarcation of Plot	100	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	100
2	Boundry Wall	0	50	50	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	100
3	Road Work	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	0	0	0	0	100
4	Footpath	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	0	0	0	0	100
5	Water Supply	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	100
6	Sewer System	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	100
7	Drain	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	100
8	Solid waste mgt	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	100
9	Tree Planting	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	100
10	Electric Supply	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	100
11	Treatment & Disposal System of sewage and sullage water (STP)	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	100
12	Water conservation System	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	0	0	100
13	Fire Protection System	0	0	0	0	0	0	0	0	0	0	0	0	0	25	25	25	25	0	0	0	0	100
14	Misc. Work	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	50	20	10	10	10	10	100