

Aditya Prakash Singh

FORM-B

ENGINEER'S CERTIFICATE PARSVNATH ROYAL FLOOR LUCKNOW

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of PARSVNATH ROYAL FLOOR LUCKNOW of Building(s)/ Block(s) of the ...Phase of the Project [UPRERA Registration UPRERAPRJ11282] situated on the Khasra No/ 424 & 425 etc Demarcated by its boundaries (latitude and longitude of the end points) 26.53`24.5``E` to the North 81.04`14.8``N` to the South 26.53`24.5``E` to the East 81.04`14.8``N` to the West of village NH-24, Opposite Saraswati Dental College Faizabad Road Lucknow Tehsil Lucknow Competent/ Development authority Lucknow District Lucknow PIN 226010 admeasuring 33088 sq.mts. area being developed by [Parsvnath Developers Ltd]

I ADITYA PRAKASH SINGH have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the PARSVNATH ROYAL FLOOR LUCKNOW of Building(s)/ Block(s) of the ...Phase of the Project [UPRERA Registration UPRERAPRJ11282] situated on the Khasra No/ 424 & 425 etc Demarcated by its boundaries (latitude and longitude of the end points) 26.53`24.5``E` to the North 81.04`14.8``N` to the South 26.53`24.5``E` to the East 81.04`14.8``N` to the West of village NH-24, Opposite Saraswati Dental College Faizabad Road Lucknow Tehsil Lucknow Competent/ Development authority Lucknow District Lucknow PIN 226010 admeasuring 33088 sq.mts. area being developed by [Parsvnath Developers Ltd]

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri Babu Rao B. as L.S. / Architect ;
- (ii) M/s Space Combine as Structural Consultant
- (iii) M/s Engineering Design & Consulting Organization as MEP Consultant
- (iv) Shri Aditya Prakash Singh as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as **Rs. 4871 Lac** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till **date 30-Sep-18** is calculated at **Rs. 4733 lac** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs.139 Lac** (Total of S.No. 4 in Tables A and B).


6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **30-Sep-18** date is as given in Tables A and B below :

Table A
Building/Wing/Tower bearing called Phase I

S.No.	Particulars	AMNT
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	3946
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	3837
3	Value of Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	97.2%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	109
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$)	97%

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	926
2	Cost incurred as on (based on the actual cost incurred as per records)	896
3	Work done in Percentage (as Percentage of the estimated cost) $(1*100/2)$	96.80%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	30
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items $(1*100)/(2+5)$)	97%


Signature of Engineer

Aditya Prakash Singh

Address :- 529 Gha / 11 Bajrang Nagar Kanchana Bihari Marg Kalyanpur Lucknow 226022

Aadhar No :- 4962-7324-6833

PAN No :- BDTPS3487C