

## ENGINEER'S CERTIFICATE (On Letter Head)

Form-REG-2

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 19/08/25

Information as on .....

Subject: Certificate of Amount Incurred for Construction and Development of the Project <BLISS EMPORIO > <Project\_Registration\_No> situate in Village / Sector \_\_\_AIDHE\_\_\_ Tehsil\_SADAR\_\_\_ Competent / Development Authority \_VARANASI DEVELOPMENT AUTHORITY District \_\_\_VARANASI\_\_\_ PIN \_\_\_221007\_\_\_ admeasuring \_\_\_14239.01\_\_\_ sq.mts. area being developed by [WINSOME DEVELOPERS PVT. LTD. , UPRERAPRM19793]

I/We \_\_\_Er. Vijai S Singh\_\_\_ have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project <Project\_Name> <Project Id>, situate on the Khasra No/ Plot no \_\_\_331\_\_\_ of village \_\_\_AIDHE\_\_\_ Tehsil\_SADAR\_\_\_ Competent/ Development Authority \_VARANASI DEVELOPMENT AUTHORITY District \_\_\_VARANASI\_\_\_ PIN \_\_\_221007\_\_\_ admeasuring \_\_\_14239.01\_\_\_ sq.mts area being developed by <WINSOME DEVELOPERS PVT. LTD. , UPRERAPRM19793>

1. Following technical professionals were appointed by me for verification / certification of the cost: -

- (i) M/s/Shri/Smt\_\_\_Ar. Dhiraj Kapoor\_\_\_as Licensed Surveyor / Architect  
(ii) M/s/Shri/Smt\_\_\_Er. Vijai S Singh\_\_\_ as Structural Consultant  
(iii) M/s/Shri/Smt\_\_\_Er. Dhirendrapal Singh Rawal & Er. Anuj Agarwal\_\_\_as MEP Consultant  
(iv) M/s/Shri/Smt\_\_\_Vijay Kumar Singh & OTHER\_\_\_as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lacs)

Table - A

Table - A							
Building/Wing/ Block /Tower Number or Name							
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Excavation	82.27	0	0%	-	-	0%
2	Total Number of Basement and Plinth	1,645.31	0		-	-	0%
3	Total Number of Podiums	N/A	N/A	N/A	N/A	N/A	N/A
4	Stilt Floor	N/A	N/A	N/A	N/A	N/A	N/A
5	Total Number of Slabs of Super Structure	987.19	0		-	-	0%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	2,056.64	0		-	-	0%
7	Sanitary Fittings within the Flat/Premises,	411.33	0		-	-	0%
8	Electrical Fitting within the Flat/Premises	822.66	0		-	-	0%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	164.53	0		-	-	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	1,233.99	0		-	-	0%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFP NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	575.86	0		-	-	0%
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	246.80	0		-	-	0%
<b>TOTAL</b>		<b>8,226.57</b>	-		-	-	

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

**Table - B**

Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project

							(in Rs Lac)
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Internal Roads & Footpaths	242.68	0	0%	-	-	0%
2	Water Supply/Drinking Water Facilities	121.34	0	0%	-	-	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	242.68	0	0%	-	-	0%
4	Storm Water Drain	121.34	0	0%	-	-	0%
5	Landscaping & Tree Planting	242.68	0	0%	-	-	0%
6	Street Lighting	121.34	0	0%	-	-	0%
7	Community Buildings	N/A			N/A	N/A	N/A
8	Treatment & Disposal of Sewage and Sullage water /STP	121.34	0	0%	-	-	0%
9	Solid Waste Management & Disposal	121.34	0	0%	-	-	0%
10	Water Conservation, Rainwater Harvesting	121.34	0	0%	-	-	0%
11	Energy Management/Use of Renewable Energy	121.34	0	0%	-	-	0%
12	Fire Protection and Fire Safety Requirements	303.35	0	0%	-	-	0%
13	Electrical Sub Station, Control Panel & Meter Room	182.01	0	0%	-	-	0%
14	Receiving Station	N/A			N/A	N/A	N/A
15	Plan of Development Works	121.34	0	0%	-	-	0%
16	Emergency Evacuation Services	121.34	0	0%	-	-	0%
17	Common Facilities in Basement	121.34	0	0%	-	-	0%
18	Others, if any (please specify)	N/A			N/A	N/A	0%
	<b>TOTAL</b>	<b>2,426.84</b>	-		-	-	0%

3. We estimate the Total Cost for completion of the project under reference as Rs. 10,653.41 Lacs (Total of column no. 3 in Tables A1, A2.... and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till \_\_31/07/25\_\_ is Rs. 0.00\_ (Total of column no. 7 in Tables A1, A2.... and Table B) ).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A1,A2.....

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Yours Faithfully

  
**Vijai Shankar Singh**  
 Managing Director

Signature & Name Vijai Shankar Singh  
 Mobile No. +91 86508 44444  
 Email ID- vsa@thevakeanengineering.com