

VISHAL MALIK
B.TECH (CIVIL)

NOIDA

MOB. NO. 9717657369

Ref.No.....

Dt. 21/04/2025

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject:

Certificate of Percentage of Completion of Construction Work of residential project "Kaveri Swarnim" project [UPRERA Registration Number- Being Applied] situated AT KHASRA NOS. 195, 196, 197(part) & 198, MAUZA-KAKRETHA MUSTAKIL, SIKANDRA, TEHSIL & DIST., AGRA, U.P.-282007 Demarcated by its boundaries (latitude and longitude of the end points) 27.219820, 77.962473 to the North, 27.218856, 77.962502 to the South, 27.21261, 77.922673 to the East, 27.219236, 77.962352 to the West of Mauja Karketha Mustakil, Agra Competent/ Development authority- Agra Development Authority District- Agra, PIN- 282007 admeasuring 6737.49 sq.mts. area being developed by KAVERI HOUSING LLP

1

I, VISHAL MALIK have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction Work of residential project "Kaveri Swarnim" project [UPRERA Registration Number- Being Applied] situated AT KHASRA NOS. 195, 196, 197(part) & 198, MAUZA-KAKRETHA MUSTAKIL, SIKANDRA, TEHSIL & DIST., AGRA, U.P.-282007 Demarcated by its boundaries (latitude and longitude of the end points) 27.219820, 77.962473 to the North, 27.218856, 77.962502 to the South, 27.21261, 77.922673 to the East, 27.219236, 77.962352 to the West of Mauja Karketha Mustakil, Agra Competent/ Development authority- Agra Development Authority District- Agra, PIN- 282007 admeasuring 6737.49 sq.mts. area being developed by KAVERI HOUSING LLP.

Vishal Malik
21/4/2025

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on-site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Shri TAPAN KUMAR as Architect
- (ii) Shri C.S. BHANDARI as Structural Consultant
- (iii) Shri D.S. RAWAT AND VINDOD SHARMA MEP Consultant
- (iv) Shri MUKESH KUMAR as Site supervisor

2 The project is New and Registration with UPRERA is being applied. We have estimated the cost of the completion of the civil, MEP and allied works, of the building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3 We estimate the Total Cost for completion of the project under reference as ₹ 450000000 (Total of S.No. 1 in Tables A and B) including cost of development of common facilities.

The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4 The estimated actual cost incurred till date 10-04-2025 is calculated at ₹ 0 (+/-5%) (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5 The Balance cost of Completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at ₹ 450000000 (Total of S.No. 4 in Tables A and B).

6 I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 10-04-2025 is as given in Tables A and B below:

Handwritten signature and date:
21/4/2025

Table A
KAVERI SWARNIM

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts (in ₹)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	₹ 40,00,00,000.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	₹ 0.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	₹ 40,00,00,000.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts (in Cr)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹ 5,00,00,000.00
2	Cost incurred as on date	₹ 0.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹ 5,00,00,000.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (For additional Development in Parks)	₹ 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%

Overall combined percentage of progress

0.00%

Handwritten:
21/4/2025

Vishal Malik
21/4/2025

Signature of Engineer:

Name: VISHAL MALIK

Address :25, VAIBHAV GARDEN, PHASE 1, DAYALBAGH, AGRA

Aadhar No.: 661844386639

PAN No.: BOSPM2803L